



Carmina • Wood • Morris^{DPC}

487 Main Street Suite 500 Buffalo, New York 14203 P: 716.842.3165 F: 716.842.0263 W: cwm-ae.com

STORMWATER POLLUTION
PREVENTION PLAN
for
CONSTRUCTION ACTIVITIES

At

Mt. Olive Missionary Baptist Church
66 Wasson Ave
City of Lackawanna, Erie County, New York

Prepared for

Telco Construction, Inc.
(Owner/Operator)

500 Buffalo Rd.
East Aurora, NY 14052

Prepared by

Carmina Wood Morris, DPC

487 Main Street
Buffalo, New York 14203

Telephone: (716) 842-3165
Fax: (716) 842-0263



April 2021

Table of Contents

Written Storm Water Pollution Prevention Plan

- Section 801 - Scope
- Section 802 - Project Name and Location
- Section 803 - Operator's Name and Address
- Section 804 - Project Description
- Section 805 - Runoff Coefficient, Soils and Rainfall Information
- Section 806 - Name of Receiving Waters
- Section 807 - Indian Country Lands
- Section 808 - Endangered or Threatened Species
- Section 809 - Critical Habitat
- Section 810 - Historic Places
- Section 811 - Wetlands and/or Other Surface Waters
- Section 812 - Erosion and Sediment Controls
 - Section 812.1 - Stabilization Practices
 - Section 812.2 - Structural Practices
 - Section 812.3 - Sequence of Major Activities
 - Section 812.4 - Storm Water Management
- Section 813 - Other Controls
- Section 814 - Compliance with Federal, State and Local Regulations
- Section 815 - Inspection and Maintenance Procedures
- Section 816 - Inspection and Maintenance Report Forms
- Section 817 - Other Record-Keeping Requirements
- Section 818 - Spill Prevention Control and Countermeasures (SPCC) Plan
 - Section 818.1 - Materials Covered
 - Section 818.2 - Material Management Practices
 - Section 818.3 - Spill Prevention and Response Procedures
- Section 819 - Control of Non-Storm Water Discharges
- Section 820 – Stormwater Control Facility Maintenance

Table of Contents (con't)

Appendix A Site Location Maps

Appendix B NYSDEC Notice of Intent (NOI)

Appendix C MS4 SWPPP Acceptance Form

Appendix D Engineer's Report

**Appendix E NYSDEC SPDES General Permit for Stormwater Discharges from Construction Activity
Permit No. GP-0-20-001**

Appendix F Forms

Form SWPPP-1	Contractor's Certification Log
Form SWPPP-2	Contractor's Certification Statement
Form SWPPP-3	Inspection Report
Form SWPPP-4	Stabilization Schedule
Form SWPPP-5	Final Stabilization/Termination Checklist
Form SWPPP-6	Project Rainfall Log
Form SWPPP-7	Requested Changes to the SWPPP
Form SWPPP-8	Monthly Training Log
Form SWPPP-9	Reportable Quantity Release Form
Form SWPPP-10	Implementation Schedule
Form SWPPP-11	Signatory Authorization Designation
Form NYSDEC	SWPPP Preparer Certification
Form NYSDEC	Owner/Operator Certification

Appendix G NYSDEC Notice of Termination (NOT)

Appendix H StormTech Maintenance & Bioretention Construction and Maintenance Checklist

Appendix I Construction Documents

STORM WATER POLLUTION PREVENTION PROGRAM

801 SCOPE

- A. **PURPOSE: Telco Construction, Inc.** has placed an emphasis on following the **New York State Department of Environmental Conservation (NYSDEC) SPDES General Permit for Stormwater Discharges from Construction Activity** governing storm water discharges during construction, and in accordance with erosion control practices. The Contractor's participation in this program is mandatory and its non-compliance is subject to various remedies, including without limitation, monetary set-offs, withholding payments; reimbursement for costs, expenses (including reasonable attorney's fees), fines and civil penalties incurred by **Telco Construction, Inc.;** and/or liquidated damages. This section provides a descriptive explanation of **Telco Construction, Inc.'s** Storm Water Pollution Prevention Program and required Contractor participation.

The Engineer of record for this project certifies that this SWPPP meets the requirements and is in compliance with the New York State Stormwater Management Design Manual and latest NYSDEC Phase II stormwater regulation requirements.

- B. **SPDES General Permit for Stormwater Discharges from Construction Activity:** Regulations promulgated by the NYSDEC to regulate the discharge of storm water from construction activities on sites where more than **one (1)** acre of soil is disturbed. One of the ways to comply with these regulations for affected sites is to request coverage under the General Permit for Construction Activities for New York State. In order to use the General Permit, a Notice of Intent (NOI) form must be completed and mailed to the **NYSDEC** at least **5 business days** prior to any earth-disturbing activities (this time frame may increase to 60 business days if a full review of the SWPPP is determined necessary by the NYSDEC) and a Storm Water Pollution Prevention Plan (SWPPP) for the site must be prepared and followed during the construction activities.

Approval from a regulated, traditional land use control MS4:

1. An *owner or operator* of a *construction activity* that is not subject to the requirements of a *regulated, traditional land use control MS4* must first develop a SWPPP in accordance with all applicable requirements of this permit and then submit a completed NOI form to the NYSDEC.
2. An *owner or operator* of a *construction activity* that is subject to the requirements of a *regulated, traditional land use control MS4* must first develop a SWPPP in accordance with all applicable requirements of this permit and then have its SWPPP reviewed and accepted by the *MS4* prior to submitting the NOI to the NYSDEC. The *owner or operator* shall have the "MS4 SWPPP Acceptance" form signed by the principal executive officer or ranking elected official from the *regulated, traditional land use control MS4*, or by a duly authorized representative of that person, and then submit that form along with the NOI to the address referenced under "Notice of Intent (NOI) Submittal".

- C. **RESPONSIBILITIES OF THE CONTRACTOR:** The Contractor shall manage the discharge of storm water from the site in accordance with the **NYSDEC General Permit for Construction Activities** conditions and the following provisions of this section. The Operator shall be responsible for conducting the storm water management practices in accordance with the permit. The Contractor shall be responsible for providing qualified inspectors to conduct the inspections required by the SWPPP. The Contractor shall be responsible for any enforcement action taken or imposed by federal, state, or local agencies, including the cost of fines, construction delays, and remedial actions resulting from the Contractor's failure to comply with the permit provisions. **It shall be the responsibility of the Contractor to make any changes to the SWPPP necessary when the Contractor or any of his subcontractors elects to use borrow or fill or material storage sites, either contiguous to or remote from the construction site, when such sites are used solely for this construction site. Such sites are considered to be part of the construction site covered by the permit and this SWPPP. Off-site borrow, fill, or material storage sites which are used for multiple construction projects are not subject to this requirement, unless specifically required by state or local jurisdictional entity regulations. The Contractor should consider this requirement in negotiating with earthwork subcontractors, since the choice of an off-site borrow, fill, or material storage**

site may impact their duty to implement, make changes to, and perform inspections required by the SWPPP for the site.

- D. **NOTICE OF INTENT:** The Operator has petitioned the NYSDEC for coverage under the storm water discharges during construction at this site to be covered by the SPDES General Permit for Construction Activity for the State of New York. A Notice of Intent (NOI) for coverage under this permit has been filed by the Operator. The SWPPP must be prepared prior to submittal of the NOI form. The Operator will require the Contractor to be a co-permittee with the Operator. The Contractor will be required to post the NOI at the construction site along with any building permits.
- E. **CONTRACTOR CERTIFICATION & TRAINING:** Certification and Training of the Contractor's Project Manager and Superintendent will be performed at the Pre-Construction Meeting and administered by the **Operator's Project Manager** and/or **Operator's Engineer**. This Certification and Training Program has been developed to stress the importance of the following topics:
- Erosion and sediment control for water quality protection
 - Implementation of erosion and sediment control plans
 - The importance to proper installation of erosion and sediment control measures
 - Regular inspection by the **owner/operator** and a **Qualified Professional** of erosion and sediment control measures
 - Diligent maintenance of erosion and sediment control measures
 - Expedient preparation of accurate and complete records regarding inspection and maintenance of erosion and sediment control measures
 - Record-keeping for inspections and maintenance activities

Upon completion of the certification and training program, the project will receive a *SWPPP Ledger* for use by the Contractor's Project Manager and Superintendent with all required certifications and record keeping forms involved with the installation and/or maintenance of erosion and sediment control measures. The Operator's certification and training shall be in addition to any federal, state or local certifications or training required or available to comply with SPDES stormwater permit requirements by the Contractor.

- F. **REQUIREMENTS FOR THE GENERAL CONTRACTOR AND SUBCONTRACTOR(S):** The *SWPPP Ledger* shall provide a "**Contractor's Certification Log**" (Form SWPPP-1) for both the General Contractor and Subcontractor(s) identifying the Company Name, Business Address and Telephone Number along with the Responsible Person for the Contractor and all subcontractors' who will implement the measures identified in the SWPPP. **The General Contractor and Subcontractor(s) shall also sign the "Contractor's Certification Statement" (Form SWPPP-2)** verifying they have been instructed on how to comply with and fully understand the requirements of the SPDES General Permit for Construction Activity for the State of New York and the SWPPP. These certifications must be signed, by a responsible corporate officer or other party meeting the "Signatory Requirements" of the SPDES General Permit, on behalf of each entity, prior to the beginning of any construction activities and shall be filed in the project's *SWPPP Ledger*. A Signatory Authorization Designation (Form SWPPP-11) must be filled out by each entity giving the authorization for the individual to sign on behalf of the entity.
- G. **STORM WATER POLLUTION PREVENTION PROGRAM LOCATION REQUIREMENTS:** The *SWPPP Ledger* is meant to be a working document that shall be maintained at the site of the Construction Activities at all times throughout the project, shall be readily available upon request by the Operator's personnel or NYSDEC or any other agency with regulatory authority over storm water issues, and shall be kept on-site until the site complies with the Final Stabilization section of this document. **A sign or other notice must be posted near the main entrance of the construction site which contains a completed NOI, the location of the SWPPP and the name and phone number of a contact person responsible for scheduling SWPPP viewing times, and any other state specific requirements.**
- H. **SWPPP LEDGER:** The SWPPP Ledger shall be a three (3) ring binder, the Ledger shall be tabbed and indexed for the following sections:

- **Table of Contents**
- **Written SWPPP**
- **Site Map**
- **Erosion and Sedimentation Control Plan(s)**
- **Signed NYSDEC Notice of Intent (NOI)**
- **Copy of Notice of Permit Coverage**
- **Copy of the NYSDEC SPDES General Permit for Construction Activity for the State of New York**
- **Blank Copy of NOI and Notice of Termination (NOT)**
- **Contractor's Certification Log (Form SWPPP-1)**
- **Contractor's Certification Statement (Form SWPPP-2)**
- **Inspection Report(s) (Form SWPPP-3)**
- **Stabilization Schedule (Form SWPPP-4)**
- **Final Stabilization/Termination Checklist (Form SWPPP-5)**
- **Project Rainfall Log (Form SWPPP-6)**
- **Requested Changes to the SWPPP (Form SWPPP-7)**
- **Monthly Training Log (Form SWPPP-8)**
- **Reportable Quantity Release Form (Form SWPPP-9)**
- **Implementation Schedule (Form SWPPP-10)**
- **Signatory Authorization Designation (SWPPP-11)**
- **Owner's Certification (SWPPP-12)**
- **Engineer's Certification (SWPPP-13)**
- **Sample Forms**

The Operator's Project Manager must review and evaluate for compliance the *SWPPP Ledger* at each Project Review. All Inspection and Maintenance Forms must be **signed** by the Operator's Project Manager (**or other duly authorized representative**) at this review and be submitted with the Contractor's Monthly Application for Payment. The approval of the Contractor's Application for Payment will be withheld until the *SWPPP Ledger* is deemed in compliance and all SWPPP Inspection and Maintenance Forms and have been submitted to the satisfaction of the Operator.

I. **INSPECTIONS AND RECORD-KEEPING:**

A. **General Construction Site Inspection and Maintenance Requirements**

1. The *owner or operator* must ensure that all erosion and sediment control practices and all post-construction stormwater management practices identified in the SWPPP are maintained in effective operating condition at all times.
2. The terms of this permit shall not be construed to prohibit the State of New York from exercising any authority pursuant to the ECL, common law or federal law, or prohibit New York State from taking any measures, whether civil or criminal, to prevent violations of the laws of the State of New York, or protect the public health and safety and/or the environment.

B. **Owner or Operator Maintenance Inspection Requirements**

1. The *owner or operator* shall inspect, in accordance with the requirements in the most current version of the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, the erosion and sediment controls identified in the SWPPP to ensure that they are being maintained in effective operating condition at all times.
2. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and temporary stabilization measures have been applied to all disturbed areas, the *owner or operator* can stop conducting the maintenance inspections. The *owner or operator* shall begin conducting the maintenance inspections in accordance with Part IV.B.1. of the General Permit as soon as soil

disturbance activities resume.

3. For construction sites where soil disturbance activities have been shut down with partial project completion, the *owner or operator* can stop conducting the maintenance inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.

C. **Qualified Inspector Inspection Requirements**

The *owner or operator* shall have a *qualified inspector* conduct site inspections in conformance with the following requirements:

Note: The *trained contractor* identified in Part III.A.6 of the General Permit **cannot** conduct the *qualified inspector* site inspections unless they meet the *qualified inspector* qualifications included in Appendix A of the General Permit. In order to perform these inspections, the *trained contractor* would have to be a:

- Licensed Professional Engineer,
- Certified Professional in Erosion and Sediment Control (CPESC),
- Registered Landscape Architect, or
- Someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity.

1. A *qualified inspector* shall conduct site inspections for all construction activities identified in Tables 1 and 2 of Appendix B of the General Permit, with the exception of:

- a. The construction of a single family residential subdivision with 25% or less impervious cover at total site build-out that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C of the General Permit and not directly discharging to one of the 303(d) segments listed in Appendix E of the General Permit;
- b. The construction of a single family home that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E of the General Permit;
- c. Construction on agricultural property that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres; and
- d. Construction activities located in the watersheds identified in Appendix D of the General Permit that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land.

2. Unless otherwise notified by the Department, the *qualified inspector* shall conduct site inspections in accordance with the following timetable:

- a. For construction sites where soil disturbance activities are on-going, the *qualified inspector* shall conduct a site inspection at least once every seven (7) calendar days.
- b. For construction sites where soil disturbance activities are on-going and the *owner or operator* has received authorization in accordance with Part II.C.3 of the General Permit to disturb greater than five (5) acres of soil at any one time, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
- c. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter

shutdown) and temporary stabilization measures have been applied to all disturbed areas, the *qualified inspector* shall conduct a site inspection at least once every thirty (30) calendar days. The *owner or operator* shall notify the Regional Office stormwater contact person (see contact information in Appendix F of the General Permit) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the MS4 (provided the MS4 is not the *owner or operator* of the construction activity) in writing prior to reducing the frequency of inspections.

- d. For construction sites where soil disturbance activities have been shut down with partial project completion, the *qualified inspector* can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The *owner or operator* shall notify the Regional Office stormwater contact person or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the MS4 (provided the MS4 is not the *owner or operator* of the construction activity). in writing prior to the shutdown. If soil disturbance activities are not resumed within 2 years from the date of shutdown, the *owner or operator* shall have the *qualified inspector* perform a final inspection and certify that all disturbed areas have achieved *final stabilization*, and all temporary, structural erosion and sediment control measures have been removed; and that all post-construction stormwater management practices have been constructed in conformance with the SWPPP by signing the “Final Stabilization” and “Post-Construction Stormwater Management Practice” certification statements on the NOT. The *owner or operator* shall then submit the completed NOT form to the address in Part II.A.1 of the General Permit.
3. At a minimum, the *qualified inspector* shall inspect all erosion and sediment control practices to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved *final stabilization*, all points of discharge to natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the construction site, and all points of discharge from the construction site.
 4. The *qualified inspector* shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:
 - a. Date and time of inspection;
 - b. Name and title of person(s) performing inspection;
 - c. A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
 - d. A description of the condition of the runoff at all points of discharge from the construction site. This shall include identification of any *discharges* of sediment from the construction site. Include *discharges* from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
 - e. A description of the condition of all natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the construction site which receive runoff from disturbed areas. This shall include identification of any *discharges* of sediment to the surface waterbody;
 - f. Identification of all erosion and sediment control practices that need repair or maintenance;
 - g. Identification of all erosion and sediment control practices that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
 - h. Description and sketch of areas that are disturbed at the time of the inspection and areas that have been stabilized (temporary and/or final) since the last inspection;

- i. Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
- j. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices; and to correct deficiencies identified with the construction of the post-construction stormwater management practice(s); and
- k. Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The *qualified inspector* shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.

5. Within one business day of the completion of an inspection, the *qualified inspector* shall notify the *owner or operator* and appropriate contractor or subcontractor identified in Part III.A.6. of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.

6. All inspection reports shall be signed by the *qualified inspector*. Pursuant to Part II.C.2 of the General Permit, the inspection reports shall be maintained on site with the SWPPP.

Record Retention - The *owner or operator* shall retain a copy of the NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form and any inspection reports that were prepared in conjunction with this permit for a period of at least five (5) years from the date that the site achieves *final stabilization*. This period may be extended by the Department, in its sole discretion, at any time upon written notification.

- | | |
|-----------------|--|
| • Form SWPPP-3 | Inspection Report |
| • Form SWPPP-4 | Stabilization Schedule |
| • Form SWPPP-5 | Final Stabilization/Termination Checklist |
| • Form SWPPP-6 | Project Rainfall Log |
| • Form SWPPP-7 | Requested Changes to the SWPPP |
| • Form SWPPP-8 | Monthly Training Log |
| • Form SWPPP-9 | Reportable Quantity Release Form |
| • Form SWPPP-10 | Implementation Schedule |
| • Form SWPPP-11 | Signatory Authorization Designation |
| • Form SWPPP-12 | Owner’s Certification |
| • Form SWPPP-13 | Engineer’s Certification |

J. **SWPPP MODIFICATIONS:** The inspection report should also identify if any revisions to the SWPPP are warranted due to unexpected conditions. The SWPPP is meant to be a dynamic working guide that is to be kept current and amended whenever there is a change in design, construction, operation, or maintenance at the construction site that has or could have a significant effect on the discharge of pollutants or when the plan proves to be ineffective in eliminating or significantly minimizing pollutant discharges. Any such changes to the SWPPP must be made in writing on the “**Requested Changes to the SWPPP**” (**Form SWPPP-7**) within 7 days of the date of such modification or amendment is made. The Contractor’s failure to modify or report deficiencies to the Operator will result in the Contractor being liable for fines and construction delays resulting from any federal, state, or local agency enforcement action.

K. **CONTRACTOR’S MONTHLY TRAINING:** The Contractor shall provide monthly training sessions for all entities and subcontractors involved with installing, applying, performing, maintaining and inspection of the SWPPP. Logs of each monthly training shall be kept by the Contractor on the “**Monthly Training Log**” (**Form SWPPP-8**), in the *SWPPP Ledger*. Training shall educate the attendees on the topics of:

Mt. Olive Missionary Baptist Church
 66 Wasson Ave.
 City of Lackawanna, NY 14218
 4/5/2021
 PAGE 8 OF 20

- The Location and Type of Control Measures
- The Construction Requirements for the Control Measures
- Maintenance Procedures for each of the Control Measures
- Spill Prevention and Cleanup Measures
- Inspection and Maintenance Record Keeping Requirements

L. **FINAL STABILIZATION AND TERMINATION OF PERMIT COVERAGE:** A site can be considered finally stabilized when all soil disturbing activities have been completed and a uniform perennial vegetative cover with a density of **85%** for the unpaved areas and areas not covered by permanent structures has been established or equivalent permanent stabilization measures have been established and the facility no longer discharges storm water associated with construction activities and a Notice of Termination (NOT) form filed by the Operator(s) with the NYSDEC. The Operator's Project Manager must complete the NOT. The NOT must be signed by the signatory (or equivalent position) on the NOI and subsequently submitted to the appropriate agency. The Operator's Project Manager must provide a completed copy of the NOT to the Contractor for inclusion in the SWPPP, which will then be optically scanned into the final SWPPP document as required. This filing terminates coverage under the General Permit and terminates the Contractor's responsibility to implement the SWPPP, but the requirements of the SWPPP, including periodic inspections, must be continued until the NOT is filed. The owner or operator shall also have the qualified inspector perform a final site inspection prior to submitting the NOT to the Department. In addition, the qualified inspector must verify during the final inspection that all City of Lackawanna requirements for Final Stabilization have been satisfied prior to City of Lackawanna signature of the NOT. Upon achieving this milestone, the Contractor shall also submit "Final Stabilization Certification/Termination Checklist" (**Form SWPPP-5**). Final payment and/or the release of retainage will be withheld until all provisions of the SWPPP have been submitted, completed and accepted by the Operator.

802 PROJECT NAME AND LOCATION

Mt. Olive Missionary Baptist Church
 66 Wasson Ave.
 City of Lackawanna, NY 14218
 42.825°N, 78.847°W
 Estimated Area of Site ≈ 2.25+/- acres
 Estimated Area to be Disturbed by Construction Activities ≈ 2.25+/- acres

A general location map is included as Appendix A.

803 OPERATOR'S NAME AND ADDRESS

Telco Construction, Inc.
500 Buffalo Rd.
East Aurora, NY 14052
Contact Person: John R. Milks
Telephone: 716-805-1520

804 PROJECT DESCRIPTION

This redevelopment project is located on the existing Mt Olive church site and contiguously owned properties. Construction will consist of a proposed 3-story medical building (31,458 gsf), 2-story 20-unit senior apartment building (18,508 gsf), Mt. Olive field house (6,946 gsf), and Mt Olive daycare addition (2,698 gsf). Site development will also include onsite utility improvements and a total of 89 open parking spaces. The existing site is currently occupied by the Mt Olive Baptist Church (7,023+/- gsf) that will remain. The proposed daycare and field house will be directly connected to the existing church. The existing parking areas adjacent to the church building will be removed for proposed construction. The remainder of the existing site is currently vacant. The overall site area is approximately 2.25 acres and has frontage along both Wasson Ave. and Steelawanna Ave. in the City of Lackawanna. Current zoning of the property in Mixed Residential.

The estimated time for completion of the construction project is 360 calendar days. Soil disturbing activities will include:

- A. Construction of temporary construction exit point
- B. Clearing & grubbing of the site within disturbance limits
- C. Construction of stormwater bioretention area
- D. Installation of storm sewer pipes and inlets
- E. Construction of utilities
- F. Construction of driveways and parking lot
- G. Final grading & landscaping
- H. Construction of building

This project is owned by **Telco Construction, Inc.** and will be developed by **Telco Construction, Inc.**. The work area consists of approximately 2.25+/- acres for which erosion and sediment controls have been developed and fully addressed in this written plan and the Erosion and Sediment Control Plans. See the construction documents for additional details

805 RUNOFF COEFFICIENT, SOILS, AND RAINFALL INFORMATION

The initial runoff curve number for the pre-construction site is "CN" = 93. The post-construction runoff curve number for the site will be "CN" = 94. Approximately 2.25+/- acres will be disturbed by construction activities.

See soils information located in Appendix D

The site is in Erie County, which receives an average of approximately 35 inches rainfall annually with the highest amounts of rainfall received in the months of May thru September. Annual snow for this area is approximately 100 inches.

806 WATERS

The runoff generated from this site will discharge to existing closed stormwater drainage systems and ultimately Lake Erie

807 INDIAN COUNTRY LANDS

This project is not located on Indian Lands.

808 ENDANGERED AND THREATENED SPECIES

No endangered/threatened species have been determined to be on the site.

809 CRITICAL HABITAT

No critical habitats have been determined to be on the site.

810 HISTORIC PLACES

The assessed property is not listed in the National Register of Historical Places.

811 WETLANDS AND/OR OTHER SURFACE WATERS

No wetlands are located on the site.

812 EROSION AND SEDIMENT CONTROLS

812.1 STABILIZATION PRACTICES

Stabilization practices for this site include:

- A. Land clearing activities shall be done only in areas where earthwork will be performed and shall progress as earthwork is needed.
- B. Use of stabilization method for all slopes having a slope greater than 1V:3H.
- C. Permanent seeding and planting of all unpaved areas using the hydromulching grass seeding technique.
- D. Mulching exposed areas.
- E. Vegetation preservation in undisturbed areas.
- F. Frequent watering to minimize wind erosion during construction.
 - a. For sites where **5 acres or more** are disturbed at any one time: In areas where soil disturbance activity has been temporarily or permanently ceased, temporary and/or permanent soil stabilization measures shall be installed and/or implemented within seven (7) days from the date the soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the most current version of the *New York Standards and Specifications for Erosion and Sediment Control*.
 - b. The owner or operator shall prepare a phasing plan that defines maximum disturbed area per phase and shows required cuts and fills.
 - c. The owner or operator shall install any additional measures needed to protect water quality.

812.2 STRUCTURAL PRACTICES

Structural practices for this site include:

- A. Inlet protection using a method detailed in the Construction Documents.
- B. Perimeter protection using temporary silt fence.
- C. Outlet protection using rip-rap stone and end sections.
- D. Stabilized Construction Entrance.
- E. Temporary stone wash off areas.
- F. Storm sewer, curb/gutter.
- G. Sediment traps and basins.

812.3 SEQUENCE OF MAJOR ACTIVITIES

The Contractor will be responsible for implementing the following erosion control and storm water management control measures. The Contractor may designate these tasks to certain subcontractors as he sees fit, but the ultimate responsibility for implementing these controls and ensuring their proper functioning remains with the Contractor. The order of activities will be as follows:

- A. Construct temporary construction exits at locations shown on the Demolition & Erosion Control Plan Sheet.
- B. Install perimeter silt fences in the locations shown on the Demolition & Erosion Control Plan Sheet.
- C. Clear & Grub site.
- D. Construction of stormwater bioretention area
- E. Commence site grading.
- F. Disturbed areas of the site where construction activity has ceased for more than 14 days shall be temporarily seeded and watered.
- G. Installation of proposed utilities
- H. Finalize pavement subgrade preparation.
- I. Construct all curb, drainage inlets, storm sewer pipes and storm sewer manholes, as shown on the plans. Install temporary inlet protection at the locations of all inlets.
- J. Dust control.

- K. Remove inlet protection around inlets and manholes no more than 48 hours prior to placing stabilized base course.
- L. Install base material as required for pavement.
- M. Carry out final grading and seeding and planting.
- N. Clean storm system following construction.
- O. Remove silt fencing only after all paving is complete and exposed surfaces are stabilized.
- P. Remove temporary construction exits only prior to pavement construction in these areas.

A schedule for implementation for the activities identified above is included as Form SWPPP-4 of the SWPPP.

Note: Sediment control storage during construction (traps & basins) during construction shall be 134cy per acre of disturbance per NYSDEC requirements.

812.4 STORM WATER MANAGEMENT: See Appendix D, Engineer's Report

813 OTHER CONTROLS

813.1 OFF-SITE VEHICLE TRACKING

A stabilized construction exit will be provided to help reduce vehicle tracking of sediments. Existing paved areas will remain as long as possible and will be used for vehicle wash areas and to further aid in the reduction of vehicle tracking of sediments. The paved streets adjacent to the site entrance shall be inspected daily and swept as necessary to remove any excess mud, dirt, or rock tracked from the site. Dump trucks hauling material to/from the construction site will be covered with a tarpaulin. The job site superintendent will be responsible for seeing that these procedures are followed.

813.2 EXCAVATION SPOIL MATERIALS

Excavation spoil materials are generated during the excavation of the development's building and utilities installation. These materials must be properly managed to prevent them from contributing to storm water discharges. The materials generated from the development of this project will be hauled off-site or stockpiled for re-use in designated areas which will have temporary erosion & sediment control measures installed. Any removal from site will be done under the necessary permits required by the local governing agencies.

813.3 DUST CONTROL

Minimizing wind erosion and controlling dust will be accomplished by one or more of the following methods:

- A. Frequent watering of excavation and fill areas.
- B. Providing gravel or paving at entrance/exit drives, parking areas and transit paths.

813.4 WASTE DISPOSAL

If needed, all waste materials will be collected and stored in securely lidded metal dumpsters rented from an approved waste management company. The dumpster will comply with all local and state solid waste management regulations.

All trash and construction debris from the site will be deposited in the dumpsters. The dumpsters will be emptied when full and then hauled to a NYSDEC approved landfill for proper disposal. No construction waste will be buried on-site. All personnel will be instructed regarding the correct procedures for waste disposal.

813.5 SANITARY WASTE

If needed, portable toilet units or field offices with toilet facilities connected to the municipal sanitary sewer will be used for sanitary purposes. All portable toilet units will be emptied a minimum of once per week by a licensed portable facility provided in compliance with local and state regulations.

813.6 CONCRETE WASTE FROM CONCRETE TRUCKS

- A. Emptying of excess unhardened concrete and/or washout from concrete delivery trucks will be allowed on the job site, but in either (1) specifically designated diked areas which have been prepared to prevent contact between concrete and/or washout and storm water which will be discharged from the site or (2) in locations where waste concrete will be poured into forms to make rip-rap or other useful concrete products.
- B. Hardened waste concrete from the designated diked areas described above will be disposed of in accordance with applicable local and state regulations with regards to disposal of construction debris.

813.7 HAZARDOUS SUBSTANCES & HAVARDOUS WASTE

- A. All hazardous waste materials will be disposed of by the Contractor in the manner specified by local, state, and/or federal regulations and by the manufacturer of such products. Site personnel will be instructed in these practices by the job superintendent, who will also be responsible for seeing these practices are followed. Material Safety Data Sheets (MSDS's) for each substance with hazardous properties that is used on the job site will be obtained and used for the proper management of potential wastes that may result from these products. An MSDS will be posted in the immediate area where such products are stored and/or used and another copy of each MSDS will be maintained in the SWPPP file at the job site construction office. Each employee who must handle a substance with hazardous properties will be instructed on the use of MSDS sheets and the specific information in the applicable MSDS for the product he/she is using, particularly regarding spill control techniques.
- B. The contractor will implement the Spill Prevention Control and Countermeasures (SPCC) Plan found within this SWPPP and will train all personnel in the proper cleanup and handling of spilled materials. No spilled hazardous materials of hazardous wastes will be allowed to come in contact with storm water discharges. If such contact occurs, the storm water discharge shall be contained on site until appropriate measures in compliance with state and federal regulations are taken to dispose of such contaminated storm water. It shall be the responsibility of the job superintendent to properly train all personnel in the use of the SPCC plan.
- C. Any spills of hazardous materials which are in excess of the Reportable Quantities as defined by the EPA regulations shall be immediately reported to the EPA National Response Center at 1-800-424-8802. From SWPPP-9 "Reportable Quantity Release Form" must be filled out.
- D. In order to minimize the potential for a spill of hazardous materials to come in contact with storm water, the following steps will be implemented:
 - 1. All materials with hazardous properties (such as pesticides, petroleum products, fertilizers, detergents, construction chemicals, acids, paints, paint solvents, cleaning solvents, additives for soil stabilization, concrete curing compounds and additives, etc.) will be stored in a secure location, under cover, when not in use.
 - 2. The minimum practical quantity of all such materials will be kept on the job site.
 - 3. A spill control and containment kit (containing for example, absorbent such as kitty litter or sawdust, acid neutralizing powder, brooms, dust pans, mops, rags, gloves, goggles, plastic and metal trash containers, etc.) will be provided at the storage site.
 - 4. All of the product in a container will be used before the container is disposed of. All such containers will be triple rinsed with water prior to disposal. The rinse water used in these

containers will be disposed of in a manner in compliance with state and federal regulations and will not be allowed to mix with storm water discharges.

5. All products will be stored in and used from the original container with the original product label.
6. All products will be used in strict compliance with instructions on the product label.
7. The disposal of excess or used products will be in strict compliance with instructions on the product label.

813.8 CONTAMINATED SOILS

- A. Any contaminated soils (resulting from spills of materials with hazardous properties) which may result from construction activities will be contained and cleaned up immediately in accordance with the procedures given in the Spill Prevention Control and Countermeasures (SPCC) Plan and in accordance with applicable state and federal regulations.
- B. The job site superintendent will be responsible for seeing that these procedures are followed.

814 COMPLIANCE WITH FEDERAL, STATE, AND LOCAL REGULATIONS

The Contractor will obtain copies of any and all local and state regulations which are applicable to storm water management, erosion control, and pollution minimization at this job site and will comply fully with such regulations. The Contractor will submit written evidence of such compliance if requested by the Operator or any agent of a regulatory body. The Contractor will comply with all conditions of the **SPDES** General Permit for Construction Activity for the State of **New York**, including the conditions related to maintaining the SWPPP and evidence of compliance with the SWPPP at the job site and allowing regulatory personnel access to the job site and to records in order to determine compliance.

815 INSPECTION AND MAINTENANCE PROCEDURES

The following inspection and maintenance practices will be used to maintain erosion and sediment controls and stabilization measures.

1. All control measures will be inspected by the **owner/operator** at least weekly and shall continue until the site complies with the Final Stabilization section of this document (See Section 816)
2. All control measures will be inspected by a **Qualified Professional** at least weekly and shall continue until the site complies with the Final Stabilization section of this document (See Section 816)
3. All measures will be maintained in good working order; if repairs or other measures are found to be necessary, they will be initiated within 24 hours of report.
4. Built up sediment will be removed from silt fence when it has reached one-third the height of the fence.
5. Silt fences will be inspected for depth of sediment, tears, etc., to see if the fabric is securely attached to the fence posts, and to see that the fence posts are securely in the ground.
6. Inlet protection and the stabilized construction entrance shall be inspected to see if these measures are functioning properly or if maintenance is required.
7. Temporary and permanent seeding and all other stabilization measures will be inspected for bare spots, washouts, and healthy growth.
8. A maintenance inspection report will be made after each inspection. Copies of the report forms to be completed by the inspector are included in this SWPPP.

9. The job site superintendent will be responsible for selecting and training the individuals who will be responsible for these inspections, maintenance and repair activities, and filling out inspection and maintenance reports.
10. Personnel selected for the inspection and maintenance responsibilities will receive training from the job site superintendent. They will be trained in all the inspection and maintenance practices necessary for keeping the erosion and sediment controls that are used onsite in good working order. They will also be trained in the completion of, initiation of actions required by, and the filing of the inspection forms. Documentation of this personnel training will be kept on site with the SWPPP.
11. Disturbed areas and materials storage areas will be inspected for evidence of or potential for pollutants entering stormwater systems.
12. Report to the NYSDEC within 24 hours any noncompliance with the SWPPP that will endanger public health or the environment. Follow up with a written report within 5 days of the noncompliance event. The following events require 24 hour reporting: a) any unanticipated bypass which exceeds any effluent limitation in the permit, b) any upset which exceeds any effluent limitation in the permit, and c) a violation of a maximum daily discharge limitation for any of the pollutants listed by the NYSDEC in the permit to be reported within 24 hours. The written submission must contain a description of the non-compliance and its cause; the period of non-compliance, including exact dates and times, and if the non-compliance has not been corrected, the anticipated time it is expected to continue; and steps taken or planned to reduce, eliminate, and prevent recurrence of the non-compliance.
13. Releases of hazardous substances or oil in excess of reportable quantities (as established under 40 CFR 110, 40 CFR 117 or 40 CFR 302) must be reported.

Upon completion of construction, the property owner is responsible for ensuring that the stormwater facilities are regularly inspected and maintained. Maintenance and inspection procedures are as follows.

1. On a quarterly basis and following significant rainfall events or snow-melts, perform the following:
 - Inspect catch basins, storm manholes, treatment structures, storm piping and stormwater ponds for debris and accumulation of sediment.
 - Remove and properly dispose of any collected debris and sediment in accordance with applicable state, federal and local regulations.
 - Flush piping with water if necessary to remove accumulated sediment.
 - Clean treatment structures per manufacturer's recommendations
 - Check all stone outfall structures for erosion and re-stone if necessary to prevent further erosion.
 - Inspect grassed/landscaped areas for un-vegetated areas or areas with less than 80% healthy stand of grass and reseed and mulch as necessary. Water daily if reseeded in July and August.
 - A record of all inspections should be kept.
2. Maintain all lawn areas by regular mowing, including the grassed slopes of the stormwater ponds and any grass swales. Any eroded areas shall be regarded, seeded and mulched immediately.

816 INSPECTION AND MAINTENANCE REPORT FORMS

Once installation of any required or optional erosion control device or measure has been implemented, inspections shall be performed by a Qualified Professional at least once every seven (7) calendar days. For construction sites where soil disturbance activities are on-going and the owner or operator has received authorization in accordance with Part II.C.3 of the General Permit to disturb greater than five (5) acres of soil at any one time, the qualified inspector shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days. The owner and contractor shall obtain from the MS4 an approval for disturbing more than five-acres at any given time. For construction sites where active construction has been suspended, inspection frequency under the general permit can be reduced to once every 30 days, provided temporary stabilization measures have been applied to all disturbed areas. The forms found in this SWPPP shall be used by the inspectors to inventory and report the

condition of each measure to assist in maintaining the erosion and sediment control measures in good working order.

These report forms shall become an integral part of the SWPPP and shall be made readily accessible to governmental inspection officials, the Operator's Engineer, and the Operator for review upon request during visits to the project site. In addition, copies of the reports shall be provided to any of these persons, upon request, via mail or facsimile transmission. Inspection and maintenance report forms are to be maintained by the permittee for five years following the final stabilization of the site.

THE CITY OF LACKAWANNA IS TO BE PROVIDED WITH A COPY OF ALL SWPPP INSPECTIONS WITHIN ONE WORKING DAY OF PERFORMING THE INSPECTION.

817 OTHER RECORD-KEEPING REQUIREMENTS

The Contractor shall keep the following records related to construction activities at the site:

- Dates when major grading activities occur and the areas which were graded
- Dates and details concerning the installation of structural controls
- Dates when construction activities cease in an area
- Dates when an area is stabilized, either temporarily or permanently
- Dates of rainfall and the amount of rainfall
- Dates and descriptions of the character and amount of any spills of hazardous materials
- Records of reports filed with regulatory agencies if reportable quantities of hazardous materials spilled

818 SPILL PREVENTION CONTROL AND COUNTERMEASURES (SPCC) PLAN

818.1 MATERIALS COVERED

The following materials or substances are expected to be present onsite during construction:

Concrete/Additives/Wastes	Cleaning solvents
Detergents	Petroleum based products
Paints/Solvents	Pesticides
Acids	Fertilizers
Solid and construction wastes	Sanitary wastes
Soil stabilization additives	

818.2 MATERIAL MANAGEMENT PRACTICES

The following are the material management practices that will be used to reduce the risk of spills or other accidental exposure of materials and substances to stormwater runoff. The job site superintendent will be responsible for ensuring that these procedures are followed.

A. Good Housekeeping

The following good housekeeping practices will be followed onsite during the construction project.

1. An effort will be made to store only enough products required to do the job.
2. All materials stored onsite will be stored in a neat, orderly manner and, if possible, under a roof or in a containment area. At a minimum, all containers will be stored with their lids on when not in use. Drip pans shall be provided under all dispensers.
3. Products will be kept in their original containers with the original manufacturer's label in legible condition.
4. Substances will not be mixed with one another unless recommended by the manufacturer.
5. Whenever possible, all of a product will be used up before disposing of the container.

6. Manufacturer's recommendations for proper use and disposal will be followed.
7. The job site superintendent will be responsible for daily inspections to ensure proper use and disposal of materials.

B. Hazardous Products

These practices will be used to reduce the risks associated with hazardous materials. Material Safety Data Sheets (MSDS's) for each substance with hazardous properties that is used on the job site will be obtained and used for the proper management of potential wastes that may result from these products. An MSDS will be posted in the immediate area where such product is stored and/or used and another copy of each MSDS will be maintained in the SWPPP file at the job site construction trailer office. Each employee who must handle a substance with hazardous properties will be instructed on the use of MSDS sheets and the specific information in the applicable MSDS for the product he/she is using, particularly regarding spill control techniques.

1. Products will be kept in original containers with the original labels in legible condition.
2. Original labels and material safety data sheets (MSDS's) will be procured and used for each material.
3. If surplus product must be disposed of, manufacturer's or local/state/federal recommended methods for proper disposal will be followed.
4. A spill control and containment kit (containing for example, absorbent such as kitty litter or sawdust, acid neutralizing powder, brooms, dust pans, mops, rags, gloves, goggles, plastic and metal trash containers, etc.) will be provided at the storage site.
5. All of the product in a container will be used before the container is disposed of. All such containers will be triple rinsed with water prior to disposal. The rinse water used in these containers will be disposed of in a manner in compliance with state and federal regulations and will not be allowed to mix with storm water discharges.

C. Hazardous Waste

All hazardous waste materials will be disposed of by the Contractor in the manner specified by local, state, and/or federal regulations and by the manufacturer of such products. Site personnel will be instructed in these practices by the job site superintendent, who will also be responsible for seeing that these practices are followed.

D. Product Specific Practices

The following product specific practices will be followed on the job site.

1. Petroleum Products

All onsite vehicles will be monitored for leaks and receive regular preventative maintenance to reduce the chance of leakage. Petroleum products will be stored in tightly sealed containers which are clearly labeled. **Any petroleum storage tanks stored onsite will be located within a containment area that is designed with an impervious surface between the tank and the ground. The secondary containment must be designed to provide a containment volume that is equal to 110% of the volume of the largest tank.** Drip pans shall be provided for all dispensers. Any asphalt substances used onsite will be applied according to the manufacturer's recommendations. The location of any fuel tanks and/or equipment storage areas must be identified on a plan by the contractor once the locations have been determined.

2. Fertilizers

Fertilizers will be applied only in the minimum amounts recommended by the manufacturer. Once applied, fertilizer will be worked in the soil to limit exposure to stormwater. Storage will be in a covered shed. The contents of any partially used bags of fertilizer will be transferred to a sealable plastic bin to avoid spills.

3. Paints, Paint Solvents, and Cleaning Solvents

All containers will be tightly sealed and stored when not in use. Excess paint and solvents will not be discharged to the storm sewer system but will be properly disposed of according to manufacturer's instructions or state and federal regulations.

4. Concrete Wastes

Concrete trucks will be allowed to wash out or discharge surplus concrete or drum wash water on the site, but only in either (1) specifically designated diked areas which have been prepared to prevent contact between the concrete and/or wash out and storm water which will be discharged from the site or (2) in locations where waste concrete can be poured into forms to make riprap or other useful concrete products.

The hardened residue from the concrete wash out diked areas will be disposed of in the same manner as other non-hazardous construction waste materials or may be broken up and used on site as deemed appropriate by the Contractor. The job site superintendent will be responsible for seeing that these procedures are followed.

All concrete wash out areas will be located in an area where the likelihood of the area contributing to storm water discharges is negligible. If required, additional BMPs must be implemented to prevent concrete wastes from contributing to storm water discharges. The location of concrete wash out area(s) must be identified on a plan by the contractor once the locations have been determined. In addition, a standard detail on the construction of the concrete wash out shall be included on this plan.

E. Solid and Construction Wastes

All waste materials will be collected and stored in an appropriately covered container and/or securely lidded metal dumpster rented from a local waste management company which must be a solid waste management company licensed to do business in New York and the City of Lackawanna. The dumpster will comply with all local and state solid waste management regulations.

All trash and construction debris from the site will be deposited in the dumpster. The dumpster will be emptied a minimum of twice per week or more often if necessary, and the trash will be hauled to a landfill approved by the NYSDEC. No construction waste materials will be buried on site. All personnel will be instructed regarding the correct procedures for waste disposal.

All waste dumpsters and roll-off containers will be located in an area where the likelihood of the containers contributing to storm water discharges is negligible. If required, additional BMPs must be implemented, such as sandbags around the base, to prevent wastes from contributing to storm water discharges. The location of waste dumpsters and roll-off containers must be identified on a plan by the contractor once the locations have been determined.

F. Sanitary Wastes

Portable toilet units or field offices with toilet facilities connected to the municipal sanitary sewer will be used for sanitary purposes. All portable toilet units will be emptied a minimum of once per week by a licensed portable facility provided in compliance with local and state regulations.

All sanitary waste units will be located in an area where the likelihood of the unit contributing to storm water discharges is negligible. If required, additional BMPs must be implemented, such as sandbags around the base, to prevent wastes from contributing to storm water discharges. The location of sanitary waste units must be identified on a plan by the contractor once the locations have been determined.

G. Contaminated Soils

Any contaminated soils (resulting from spills of materials with hazardous properties) which may result from construction activities will be contained and cleaned up immediately in accordance with the procedures given in the Materials Management Plan and in accordance with applicable state and federal regulations.

818.3 SPILL PREVENTION AND RESPONSE PROCEDURES

The Contractor will train all personnel in the proper handling and cleanup of spilled materials. No spilled hazardous materials or hazardous wastes will be allowed to come in contact with storm water discharges. If such contact occurs, the storm water discharge will be contained on site until appropriate measures in compliance with state and federal regulations are taken to dispose of such contaminated storm water. It shall be the responsibility of the job site superintendent to properly train all personnel in spill prevention and clean up procedures.

A. In order to minimize the potential for a spill of hazardous materials to come into contact with storm water, the following steps will be implemented:

1. All materials with hazardous properties (such as pesticides, petroleum products, fertilizers, detergents, construction chemicals, acids, paints, paint solvents, cleaning solvents, additives for soil stabilization, concrete curing compounds and additives, etc.) will be stored in a secure location, with their lids on, preferably under cover, when not in use.
2. The minimum practical quantity of all such materials will be kept on the job site.
3. A spill control and containment kit (containing, for example, absorbent materials, acid neutralizing powder, brooms, dust pans, mops, rags, gloves, goggles, plastic and metal trash containers, etc.) will be provided at the storage site.
4. Manufacturer's recommended methods for spill cleanup will be clearly posted and site personnel will be trained regarding these procedures and the location of the information and cleanup supplies.

B. In the event of a spill, the following procedures should be followed

1. All spills will be cleaned up immediately after discovery.
2. The spill area will be kept well ventilated and personnel will wear appropriate protective clothing to prevent injury from contact with the hazardous substances.
3. The project manager and the Engineer of Record will be notified immediately.

Spills of toxic or hazardous materials will be reported to the appropriate federal, state, and/or local government agency, regardless of the size of the spill. Spills of amounts that exceed

Reportable Quantities of certain substances specifically mentioned in federal regulations (40 CFR 110, 40 CFR 117, and 40 CFR 302) must be immediately reported to the EPA National Response Center, telephone 1-800-424-8802. From SWPPP-9 "Reportable Quantity Release Form" must be filled out.

4. If the spill exceeds a Reportable Quantity, the SWPPP must be modified within seven (7) calendar days of knowledge of the discharge to provide a description of the release, the circumstances leading to the release, and the date of the release. The plans must identify measures to prevent the recurrence of such releases and to respond to such releases.
- C. The job site superintendent will be the spill prevention and response coordinator. He will designate the individuals who will receive spill prevention and response training. These individuals will each become responsible for a particular phase of prevention and response. The names of these personnel will be posted in the material storage area and in the office trailer onsite.

819 CONTROL OF NON-STORM WATER DISCHARGES

Certain types of discharges are allowable under the NYSDEC SPDES General Permit for Construction Activity for the State of **New York**, and it is the intent of this SWPPP to allow such discharges. These types of discharges will be allowed under the conditions that no pollutants will be allowed to come in contact with the water prior to or after its discharge. The control measures which have been outlined previously in this SWPPP will be strictly followed to ensure that no contamination of these non-storm water discharges takes place. The following allowable non-storm water discharges which may occur at the job site include:

- A. Discharges from fire fighting activities.
- B. Fire hydrant flushings (see note below)
- C. Waters used to wash vehicles or control dust in order to minimize offsite sediment tracking.
- D. Routine external building washdown which does not use detergents.
- E. Pavement washwaters where spills or leaks of hazardous materials have not occurred or detergents have not been used.
- F. Air conditioning condensate.
- G. Springs or other uncontaminated groundwater, including dewatering ground water infiltration.
- H. Foundation or footing drains where no contamination with process materials such as solvents is present.

Note: The Contractor shall discharge any super-chlorinated water from water distribution pipe disinfection activities into sanitary sewer system

820 STORM WATER CONTROL FACILITY MAINTENANCE

The proposed stormwater drainage system area shall be inspected 2 times per year (spring and fall) for removal of silt and debris. See Appendix H: StormTech Maintenance & Bioretention Construction and Maintenance Checklist.

Appendix A

Site Location Maps:

ERIE COUNTY GIS

GOOGLE (AERIAL)

SHPO

FEMA

Erie County On-Line Mapping Application



- Legend**
- Parcels
 - Streets and Highways**
 - Interstate
 - Primary State Road
 - Secondary State Road
 - County Road
 - Local Road
 - Flowline - Large Scale**
 - Perennial
 - Intermittent
 - Ephemeral
 - Artificial Path
 - Canal Ditch
 - Coastline
 - Connector
 - Pipeline
 - Underground Conduit
 - Area - Large Scale**
 - Area of Complex Channels
 - Area to be Submerged
 - Bay/Nehet
 - Bridge
 - Canal/Ditch
 - Dam/Weir
 - Flume
 - Foresters
 - Hazard Zone
 - Inundation Area
 - Lock Chamber
 - Rapids
 - Sea/Ocean
 - Special Use Zone
 - Spillway
 - Steam/River
 - Sunnmerged Stream
 - Wash
 - Water Intake/Outflow
 - Waterbody - Large Scale
 - Estuary




1:2,257


This map is a user generated static output from an Internet mapping site and is for reference only. Data layers that appear on this map may or may not be accurate, current, or otherwise reliable.

**ERIE COUNTY
DEPARTMENT OF ENVIRONMENT & PLANNING
OFFICE OF GIS**



WGS_1984_Web_Mercator_Auxiliary_Sphere
THIS MAP IS NOT TO BE USED FOR NAVIGATION





National Flood Hazard Layer FIRMette

78°51'7"W 42°49'46"N



Legend

SEE FIS REPORT FOR DETAILED LEGEND AND INDEX MAP FOR FIRM PANEL LAYOUT

SPECIAL FLOOD HAZARD AREAS



0.2% Annual Chance Flood Hazard, Areas of 1% annual chance flood with average depth less than one foot or with drainage areas of less than one square mile *Zone X*



OTHER AREAS OF FLOOD HAZARD

NO SCREEN *Zone X*
 Area of Minimal Flood Hazard *Zone X*
 Effective LOMRs *Zone D*
 Area of Undetermined Flood Hazard *Zone D*

OTHER AREAS

Channel, Culvert, or Storm Sewer
 Levee, Dike, or Floodwall

GENERAL STRUCTURES

20.2
 17.5
 Cross Sections with 1% Annual Chance Water Surface Elevation
 Coastal Transect
 Base Flood Elevation Line (BFE)
 Limit of Study
 Jurisdiction Boundary

OTHER FEATURES

Coastal Transect Baseline
 Profile Baseline
 Hydrographic Feature

Digital Data Available
 No Digital Data Available
 Unmapped

MAP PANELS




The pin displayed on the map is an approximate point selected by the user and does not represent an authoritative property location.

This map complies with FEMA's standards for the use of digital flood maps if it is not void as described below. The basemap shown complies with FEMA's basemap accuracy standards

The flood hazard information is derived directly from the authoritative NFHL web services provided by FEMA. This map was exported on 1/8/2021 at 8:28 AM and does not reflect changes or amendments subsequent to this date and time. The NFHL and effective information may change or become superseded by new data over time.


USGS The National Map: Orthoimagery. Data refreshed: October, 2020.

78°50'30"W 42°49'20"N



Appendix B
NYSDEC Notice of Intent (NOI)

NOTICE OF INTENT



**New York State Department of Environmental Conservation
 Division of Water
 625 Broadway, 4th Floor
 Albany, New York 12233-3505**

NYR
 (For DEC use only)

Stormwater Discharges Associated with Construction Activity Under State Pollutant Discharge Elimination System (SPDES) General Permit # GP-0-20-001
 All sections must be completed unless otherwise noted. Failure to complete all items may result in this form being returned to you, thereby delaying your coverage under this General Permit. Applicants must read and understand the conditions of the permit and prepare a Stormwater Pollution Prevention Plan prior to submitting this NOI. Applicants are responsible for identifying and obtaining other DEC permits that may be required.

- IMPORTANT -
RETURN THIS FORM TO THE ADDRESS ABOVE
OWNER/OPERATOR MUST SIGN FORM

Owner/Operator Information

Owner/Operator (Company Name/Private Owner Name/Municipality Name)
 T e l c o C o n s t r u c t i o n , I n c .

Owner/Operator Contact Person Last Name (NOT CONSULTANT)
 M i l k s

Owner/Operator Contact Person First Name
 J o h n

Owner/Operator Mailing Address
 5 0 0 B u f f a l o R d .

City
 E a s t A u r o r a

State Zip
 N Y 1 4 0 5 2 -

Phone (Owner/Operator) Fax (Owner/Operator)
 7 1 6 - 8 0 5 - 1 5 2 0 - -

Email (Owner/Operator)
 j i m m @ t e l c o c o n s t r u c t i o n . c o m

FED TAX ID
 - (not required for individuals)

Project Site Information

Project/Site Name

M	t	.	O	l	i	v	e	B	a	p	t	i	s	t	C	h	u	r	c	h
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

Street Address (NOT P.O. BOX)

6	6	W	a	s	s	o	n	A	v	e	.
---	---	---	---	---	---	---	---	---	---	---	---

Side of Street

North
 South
 East
 West

City/Town/Village (THAT ISSUES BUILDING PERMIT)

C	i	t	y	o	f	L	a	c	k	a	w	a	n	n	a
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

State

N	Y
---	---

Zip

1	4	2	1	8	-				
---	---	---	---	---	---	--	--	--	--

County

E	r	i	e
---	---	---	---

DEC Region

9

Name of Nearest Cross Street

R	i	d	g	e	R	d
---	---	---	---	---	---	---

Distance to Nearest Cross Street (Feet)

	3	0	0
--	---	---	---

Project In Relation to Cross Street

North
 South
 East
 West

Tax Map Numbers

Section-Block-Parcel

			1	4	1	.	4	3	-	2	-	4	1
--	--	--	---	---	---	---	---	---	---	---	---	---	---

Tax Map Numbers

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

1. Provide the Geographic Coordinates for the project site. To do this, go to the NYSDEC Stormwater Interactive Map on the DEC website at:

<https://gisservices.dec.ny.gov/gis/stormwater/>

Zoom into your Project Location such that you can accurately click on the centroid of your site. Once you have located the centroid of your project site, go to the bottom right hand corner of the map for the X, Y coordinates. Enter the coordinates into the boxes below. For problems with the interactive map use the help function.

X Coordinates (Easting)

-7

		8	8	4	7
--	--	---	---	---	---

Ex. -73.749

Y Coordinates (Northing)

4	2	8	2	5		
---	---	---	---	---	--	--

Ex. 42.652

2. What is the nature of this construction project?

- New Construction
- Redevelopment with increase in impervious area
- Redevelopment with no increase in impervious area

3. Select the predominant land use for both pre and post development conditions.
SELECT ONLY ONE CHOICE FOR EACH

**Pre-Development
Existing Land Use**

- FOREST
- PASTURE/OPEN LAND
- CULTIVATED LAND
- SINGLE FAMILY HOME
- SINGLE FAMILY SUBDIVISION
- TOWN HOME RESIDENTIAL
- MULTIFAMILY RESIDENTIAL
- INSTITUTIONAL/SCHOOL
- INDUSTRIAL
- COMMERCIAL
- ROAD/HIGHWAY
- RECREATIONAL/SPORTS FIELD
- BIKE PATH/TRAIL
- LINEAR UTILITY
- PARKING LOT
- OTHER

C h u r c h & V a c a n t

**Post-Development
Future Land Use**

- SINGLE FAMILY HOME
- SINGLE FAMILY SUBDIVISION
- TOWN HOME RESIDENTIAL
- MULTIFAMILY RESIDENTIAL
- INSTITUTIONAL/SCHOOL
- INDUSTRIAL
- COMMERCIAL
- MUNICIPAL
- ROAD/HIGHWAY
- RECREATIONAL/SPORTS FIELD
- BIKE PATH/TRAIL
- LINEAR UTILITY (water, sewer, gas, etc.)
- PARKING LOT
- CLEARING/GRADING ONLY
- DEMOLITION, NO REDEVELOPMENT
- WELL DRILLING ACTIVITY *(Oil, Gas, etc.)
- OTHER

Number of Lots

M i x e d U s e

***Note:** for gas well drilling, non-high volume hydraulic fractured wells only

4. In accordance with the larger common plan of development or sale, enter the total project site area; the total area to be disturbed; existing impervious area to be disturbed (for redevelopment activities); and the future impervious area constructed within the disturbed area. (Round to the nearest tenth of an acre.)

Total Site Area	Total Area To Be Disturbed	Existing Impervious Area To Be Disturbed	Future Impervious Area Within Disturbed Area
<input type="text"/> <input type="text"/> <input type="text"/> 2 . 3	<input type="text"/> <input type="text"/> <input type="text"/> 2 . 3	<input type="text"/> <input type="text"/> <input type="text"/> 1 . 5	<input type="text"/> <input type="text"/> <input type="text"/> 1 . 7

5. Do you plan to disturb more than 5 acres of soil at any one time? Yes No

6. Indicate the percentage of each Hydrologic Soil Group(HSG) at the site.

A	B	C	D
<input type="text"/> <input type="text"/> <input type="text"/> %	<input type="text"/> <input type="text"/> <input type="text"/> %	<input type="text"/> <input type="text"/> <input type="text"/> %	<input type="text"/> 1 <input type="text"/> 0 <input type="text"/> 0 %

7. Is this a phased project? Yes No

8. Enter the planned start and end dates of the disturbance activities.

Start Date 0 6 / 0 1 / 2 0 2 1 - End Date 0 6 / 0 1 / 2 0 2 2

15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)? Yes No Unknown

16. What is the name of the municipality/entity that owns the separate storm sewer system?

C i t y o f L a c k a w a n n a c l o s e d s t o r m s y s t e m

17. Does any runoff from the site enter a sewer classified as a Combined Sewer? Yes No Unknown

18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law? Yes No

19. Is this property owned by a state authority, state agency, federal government or local government? Yes No

20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Voluntary Cleanup Agreement, etc.) Yes No

21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book)? Yes No

22. Does this construction activity require the development of a SWPPP that includes the post-construction stormwater management practice component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)? Yes No
If No, skip questions 23 and 27-39.

23. Has the post-construction stormwater management practice component of the SWPPP been developed in conformance with the current NYS Stormwater Management Design Manual? Yes No

Post-construction Stormwater Management Practice (SMP) Requirements

Important: Completion of Questions 27-39 is not required if response to Question 22 is No.

27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.

- Preservation of Undisturbed Areas
- Preservation of Buffers
- Reduction of Clearing and Grading
- Locating Development in Less Sensitive Areas
- Roadway Reduction
- Sidewalk Reduction
- Driveway Reduction
- Cul-de-sac Reduction
- Building Footprint Reduction
- Parking Reduction

27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6("Soil Restoration") of the Design Manual (2010 version).

- All disturbed areas will be restored in accordance with the Soil Restoration requirements in Table 5.3 of the Design Manual (see page 5-22).
- Compacted areas were considered as impervious cover when calculating the **WQv Required**, and the compacted areas were assigned a post-construction Hydrologic Soil Group (HSG) designation that is one level less permeable than existing conditions for the hydrology analysis.

28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout).

Total WQv Required

. acre-feet

29. Identify the RR techniques (Area Reduction), RR techniques (Volume Reduction) and Standard SMPs with RRv Capacity in Table 1 (See Page 9) that were used to reduce the Total WQv Required (#28).

Also, provide in Table 1 the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

Note: Redevelopment projects shall use Tables 1 and 2 to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce the required WQv, skip to question 33a after identifying the SMPs.

Table 1 - Runoff Reduction (RR) Techniques and Standard Stormwater Management Practices (SMPs)

<u>RR Techniques (Area Reduction)</u>	<u>Total Contributing Area (acres)</u>		<u>Total Contributing Impervious Area(acres)</u>	
<input type="radio"/> Conservation of Natural Areas (RR-1) ...	<input type="text"/>	<input type="text"/>	and/or	<input type="text"/>
<input type="radio"/> Sheetflow to Riparian Buffers/Filters Strips (RR-2)	<input type="text"/>	<input type="text"/>	and/or	<input type="text"/>
<input type="radio"/> Tree Planting/Tree Pit (RR-3)	<input type="text"/>	<input type="text"/>	and/or	<input type="text"/>
<input type="radio"/> Disconnection of Rooftop Runoff (RR-4) ..	<input type="text"/>	<input type="text"/>	and/or	<input type="text"/>
<u>RR Techniques (Volume Reduction)</u>				
<input type="radio"/> Vegetated Swale (RR-5)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Rain Garden (RR-6)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Stormwater Planter (RR-7)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Rain Barrel/Cistern (RR-8)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Porous Pavement (RR-9)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Green Roof (RR-10)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<u>Standard SMPs with RRv Capacity</u>				
<input type="radio"/> Infiltration Trench (I-1)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Infiltration Basin (I-2)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Dry Well (I-3)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Underground Infiltration System (I-4)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Bioretention (F-5)	<input type="text"/>	<input type="text"/>	0	2
<input type="radio"/> Dry Swale (O-1)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<u>Standard SMPs</u>				
<input type="radio"/> Micropool Extended Detention (P-1)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Wet Pond (P-2)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Wet Extended Detention (P-3)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Multiple Pond System (P-4)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Pocket Pond (P-5)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Surface Sand Filter (F-1)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Underground Sand Filter (F-2)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Perimeter Sand Filter (F-3)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Organic Filter (F-4)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Shallow Wetland (W-1)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Extended Detention Wetland (W-2)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Pond/Wetland System (W-3)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Pocket Wetland (W-4)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Wet Swale (O-2)	<input type="text"/>	<input type="text"/>		<input type="text"/>

33. Identify the Standard SMPs in Table 1 and, if applicable, the Alternative SMPs in Table 2 that were used to treat the remaining total WQv(=Total WQv Required in 28 - Total RRv Provided in 30).

Also, provide in Table 1 and 2 the total impervious area that contributes runoff to each practice selected.

Note: Use Tables 1 and 2 to identify the SMPs used on Redevelopment projects.

33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRv Capacity identified in question 29.

WQv Provided

		0	.	0	4	5
--	--	---	---	---	---	---

acre-feet

Note: For the standard SMPs with RRv capacity, the WQv provided by each practice = the WQv calculated using the contributing drainage area to the practice - RRv provided by the practice. (See Table 3.5 in Design Manual)

34. Provide the sum of the Total RRv provided (#30) and the WQv provided (#33a).

		0	.	0	5	4
--	--	---	---	---	---	---

35. Is the sum of the RRv provided (#30) and the WQv provided (#33a) greater than or equal to the total WQv required (#28)? **Yes** **No**

If Yes, go to question 36.
If No, sizing criteria has not been met, so NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

36. Provide the total Channel Protection Storage Volume (CPv) required and provided or select waiver (36a), if applicable.

CPv Required	CPv Provided														
<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px; text-align: center;">0</td> <td style="width: 10px; text-align: center;">.</td> <td style="width: 20px; height: 20px; text-align: center;">0</td> <td style="width: 20px; height: 20px; text-align: center;">6</td> <td style="width: 20px; height: 20px; text-align: center;">9</td> </tr> </table> acre-feet			0	.	0	6	9	<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px; text-align: center;">0</td> <td style="width: 10px; text-align: center;">.</td> <td style="width: 20px; height: 20px; text-align: center;">0</td> <td style="width: 20px; height: 20px; text-align: center;">6</td> <td style="width: 20px; height: 20px; text-align: center;">9</td> </tr> </table> acre-feet			0	.	0	6	9
		0	.	0	6	9									
		0	.	0	6	9									

36a. The need to provide channel protection has been waived because:

- Site discharges directly to tidal waters or a fifth order or larger stream.
- Reduction of the total CPv is achieved on site through runoff reduction techniques or infiltration systems.

37. Provide the Overbank Flood (Qp) and Extreme Flood (Qf) control criteria or select waiver (37a), if applicable.

Total Overbank Flood Control Criteria (Qp)

Pre-Development	Post-development														
<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px; text-align: center;">4</td> <td style="width: 10px; text-align: center;">.</td> <td style="width: 20px; height: 20px; text-align: center;">1</td> <td style="width: 20px; height: 20px; text-align: center;">0</td> <td style="width: 20px; height: 20px;"></td> </tr> </table> CFS			4	.	1	0		<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px; text-align: center;">3</td> <td style="width: 10px; text-align: center;">.</td> <td style="width: 20px; height: 20px; text-align: center;">2</td> <td style="width: 20px; height: 20px; text-align: center;">2</td> <td style="width: 20px; height: 20px;"></td> </tr> </table> CFS			3	.	2	2	
		4	.	1	0										
		3	.	2	2										

Total Extreme Flood Control Criteria (Qf)

Pre-Development	Post-development														
<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px; text-align: center;">7</td> <td style="width: 10px; text-align: center;">.</td> <td style="width: 20px; height: 20px; text-align: center;">4</td> <td style="width: 20px; height: 20px; text-align: center;">0</td> <td style="width: 20px; height: 20px;"></td> </tr> </table> CFS			7	.	4	0		<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px; text-align: center;">5</td> <td style="width: 10px; text-align: center;">.</td> <td style="width: 20px; height: 20px; text-align: center;">1</td> <td style="width: 20px; height: 20px; text-align: center;">6</td> <td style="width: 20px; height: 20px;"></td> </tr> </table> CFS			5	.	1	6	
		7	.	4	0										
		5	.	1	6										

Appendix C

MS4 SWPPP Acceptance Form



Department of
Environmental
Conservation

NYS Department of Environmental Conservation
Division of Water
625 Broadway, 4th Floor
Albany, New York 12233-3505

MS4 Stormwater Pollution Prevention Plan (SWPPP) Acceptance Form

for

Construction Activities Seeking Authorization Under SPDES General Permit

*(NOTE: Attach Completed Form to Notice Of Intent and Submit to Address Above)

I. Project Owner/Operator Information

1. Owner/Operator Name: Telco Construction, Inc.

2. Contact Person: John R. Milks

3. Street Address: 500 Buffalo Rd.

4. City/State/Zip: East Aurora, NY 14052

II. Project Site Information

5. Project/Site Name: Mt. Olive Missionary Baptist Church

6. Street Address: 66 Wasson Avenue

7. City/State/Zip: City of Lackawanna, NY 14218

III. Stormwater Pollution Prevention Plan (SWPPP) Review and Acceptance Information

8. SWPPP Reviewed by:

9. Title/Position:

10. Date Final SWPPP Reviewed and Accepted:

IV. Regulated MS4 Information

11. Name of MS4: City of Lackawanna

12. MS4 SPDES Permit Identification Number: NYR20A

13. Contact Person:

14. Street Address:

15. City/State/Zip:

16. Telephone Number:

MS4 SWPPP Acceptance Form - continued

V. Certification Statement - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative

I hereby certify that the final Stormwater Pollution Prevention Plan (SWPPP) for the construction project identified in question 5 has been reviewed and meets the substantive requirements in the SPDES General Permit For Stormwater Discharges from Municipal Separate Storm Sewer Systems (MS4s).
Note: The MS4, through the acceptance of the SWPPP, assumes no responsibility for the accuracy and adequacy of the design included in the SWPPP. In addition, review and acceptance of the SWPPP by the MS4 does not relieve the owner/operator or their SWPPP preparer of responsibility or liability for errors or omissions in the plan.

Printed Name:

Title/Position:

Signature:

Date:

VI. Additional Information

Appendix D
Engineer's Report



Carmina • Wood • Morris^{DPC}

487 Main Street Suite 500 Buffalo, New York 14203 P: 716.842.3165 F: 716.842.0263 W: cwm-ae.com

**ENGINEER'S REPORT
FOR
MT OLIVE MISSIONARY BAPTIST CHURCH
66 WASSON AVE
CITY OF LACKAWANNA, NEW YORK**



GENERAL

This redevelopment project is located on the existing Mt Olive church site and contiguously owned properties. Construction will consist of a proposed 3-story medical building (31,458 gsf), 2-story 20-unit senior apartment building (18,508 gsf), Mt. Olive field house (6,946 gsf), and Mt Olive daycare addition (2,698 gsf). Site development will also include onsite utility improvements and a total of 89 open parking spaces. The existing site is currently occupied by the Mt Olive Baptist Church (7,023+/- gsf) that will remain. The proposed daycare and field house will be directly connected to the existing church. The existing parking areas adjacent to the church building will be removed for proposed construction. The remainder of the existing site is currently vacant. The overall site area is approximately 2.25 acres and has frontage along both Wasson Ave. and Steelawanna Ave. in the City of Lackawanna. Current zoning of the property in Mixed Residential.

PRIVATE WATER SERVICE

An existing 6" CIP ECWA water main is located along the center of Wasson Avenue and an existing 8" DIP ECWA water main is located along the east side of Steelawanna Ave. The proposed water service to the senior apartment building will consist of a 4" class 52 DI combined water service that will tap the existing 8" DIP water main on Steelawanna Ave and continue to the site. The combined service will be split at the property line into a separate 4" AWWA C-900 PVC fire service and a separate 2" Type "K" Copper domestic service. Both services will enter the building where a meter, backflow and fire DCVA will be installed inside of a utility room. Heat will be provided in this area to prevent freezing. Drainage due to testing or failure will be to a floor drain connected into the stormwater drainage system onsite. The proposed water services for the medical building will also be 4" fire and 2" services, however these services will tap the existing 6" CIP water main along Wasson Ave. The water services for the field house and daycare addition will connect to the existing church water service inside the church building.

Repairs to all devices will be made during off hours; dual backflow preventers are not required. The building is not located in a 100-year flood plain. Disinfection of the water service following installation will be continuous feed, according to AWWA C-651, latest revision.

Mt Olive Missionary Baptist Church
66 Wasson Ave
City of Lackawanna, NY 14218
Page 2 of 5
4/2/2021

See attached "Sanitary Sewage & Water Demand Calculations" for additional information.

PRIVATE SANITARY SEWER SERVICE

An existing 8" VCP ECSD #6 sewer main is located along the center of Wasson Avenue and an existing 8" PVC ECSD #6 main is located along the east side of Steelawanna Ave. The proposed sanitary sewer lateral for the senior apartment building will be approximately 75 LF of 6" diameter SDR-35 PVC @ 1.0% slope min. This lateral will WYE connect into the existing 8" sanitary sewer along Steelawanna Ave. The proposed sanitary sewer lateral for the medical building will be approximately 71 LF of 6" diameter SDR-35 PVC @ 1.0% slope min. This lateral will WYE connect into the existing 8" sanitary sewer along Wasson Ave. Any wastewater drainage required for the field house and daycare additions will be connected into the internal plumbing system of the existing church building.

Design Parameters: Hydraulic loading rates per "Design Standard for Wastewater Treatment Works" 2014, NYSDEC

Total Site Sanitary Demand = 6,546 gpd average

See attached "Sanitary Sewage & Water Demand Calculations" for additional information.

STORMWATER DRAINAGE SYSTEM

The existing site gradually slopes from north to south with sheet drainage to Wasson Ave. The existing closed stormwater drainage system along the sides of Wasson Ave collect and convey runoff to the south and ultimately to Lake Erie. A portion of the project site is classified as a "Redevelopment" project per NYSDEC Stormwater Management Design Manual Chapter 9 requirements. Historic aerials of the site show extensive building and impervious cover onsite that have since been demolished. For purposes of a runoff analysis, an assumption was made that 50% of the current "greenspace" onsite be quantified as impervious surfaces.

The proposed storm drainage system for this site will consist of HDPE pipes connected by a series of catch basins located throughout the project site. The proposed storm water collection system will convey runoff to two separate underground detention systems. The underground detention systems (UGD) will consist of opened bottom ADS StormTech SC-740 chambers embedded in stone and wrapped in geotextile fabric. Runoff routed through the UGD will be discharged via a 10" HDPE outlet pipe to the existing closed stormwater drainage

system along the east side of Wasson Ave. The outlet pipe will attenuate proposed runoff rates to less than existing condition runoff rates.

A bioretention area will be incorporated into the site to provide Runoff Reduction and Water Quality requirements for "New Development". Portions of roof top runoff from the existing church building and the proposed senior apartment building will drain directly to the bioretention area located between the two buildings. The filter area planting soil depth will maintain a minimum of at least 2.5 feet of soil. A series of 6" underdrains below the planting soil will be located throughout the bioretention area and overflow catch basins will convey runoff directly to the onsite closed stormwater drainage system.

Since a portion of this project that is classified as a "Redevelopment" project per NYSDEC Stormwater Management Design Manual Chapter 9 requirements, a water quality treatment structure sized to treat the required water quality flow rate will be provided for "Redevelopment" area prior to discharge offsite.

The NYSDEC Stormwater Management Design Manual requires a five-step process for Stormwater Management Planning as outlined in Chapter 3. The five steps include:

1. *Site planning to preserve natural features and reduce impervious cover.*
 - Minimal natural existing features are located onsite and the site is located in a less sensitive area.
2. *Calculation of Water Quality Volume (WQv) for site.*
 - See Storm Drainage Calculations
3. *Incorporation of Green Infrastructure techniques and standard SMPs with Runoff Reduction Volume (RRv) capacity.*
 - A bioretention area was incorporated into the site design to provide required RRv. See Storm Drainage Calculations
4. *Use of standard SMPs where applicable, to treat the portion of water quality volume not addressed by green infrastructure techniques and standard SMPs with RRv capacity.*
 - The remaining Water Quality not addressed by the bioretention area will be treated by a water quality treatment structure. See Storm Drainage Calculations.
5. *Design of volume and peak rate control practices where required.*
 - See Storm Drainage Calculations

The NYSDEC Stormwater Management Design Manual requires (5) five different criteria be considered when designing a stormwater management system. Those criteria are Water Quality, Runoff Reduction Volume, Channel Protection, Overbank Flooding and Extreme Storm Protection. Below is a summary of each item and how it is incorporated into this project.

Mt Olive Missionary Baptist Church
66 Wasson Ave
City of Lackawanna, NY 14218
Page 4 of 5
4/2/2021

Water Quality:

The NYSDEC requires water quality treatment prior to discharge. This will be achieved by the application of a bioretention practice and a stormwater treatment structure. The total WQv provided was 2,639 cf and equal to the required WQv of 2,639 cf.

Runoff Reduction Volume:

The NYSDEC requires reduction of the total water quality volume by green infrastructure techniques and SMPs to replicate pre-development hydrology. A bioretention area was incorporated into the site layout to provide the required RRV for contributing runoff areas in the WQv. The RRV provided was 383 cf and greater than the required RRV min. of 159 cf.

100% of the required WQv was not reduced due to the following site specific limitations: Drainage areas with impermeable soils, Type D. In addition, below is a summary of how each green infrastructure technique was evaluated and determined to be feasible or infeasible:

- 1) Conservation of natural areas: the site development is located in a less sensitive area.
- 2) Sheetflow to riparian buffers or filter strips: no riparian buffers possible on the site; filter strips not feasible given the limited area for development.
- 3) Vegetated Open Swales: swales are not feasible given the limited area for development.
- 4) Tree Plantings: new trees were planted throughout the site.
- 5) Disconnection of Roof Top Runoff: a portion of roof top runoff will be routed through the bioretention area.
- 6) Stream Daylighting: is not feasible given the limited area for development.
- 7) Rain Garden: this method is not recommended for these types of projects.
- 8) Green Roof: the proposed use of the building makes this an unfeasible practice.
- 9) Stormwater Planter: this method is not recommended for these types of projects.
- 10) Rain Barrels & Cisterns: collected water would not be used for irrigation.
- 11) Porous Pavement: porous pavement is not recommended for areas with impermeable soils (Type D) and areas with sediment laden runoff (salting in winter months).

Channel Protection:

The NYSDEC requires that 24-Hour extended detention be provided for the proposed 1-year storm event. A volume of 3,017 cf will be accommodated in the UGD.

Mt Olive Missionary Baptist Church
66 Wasson Ave
City of Lackawanna, NY 14218
Page 5 of 5
4/2/2021

Overbank Flooding:

The NYSDEC requires that the 10-year proposed storm event be attenuated with detention and that the outlet be restricted to the 10-year existing storm event. Storage of this storm will be provided within the onsite UGD. At this storm event the UGD and stormwater drainage system will allow discharge of 3.22 cfs, which is below the existing peak 10-year runoff of 4.10 cfs.

Extreme Storm Protection:

The NYSDEC requires that the 100-year proposed storm event be attenuated with detention and that the outlet be restricted to the 100-year existing storm event. Storage of this storm will be provided within the onsite UGD. At this storm event the UGD and stormwater drainage system will allow discharge of 5.16 cfs, which is below the existing peak 100-year runoff of 7.40 cfs.

Design Criteria:

Storm pipes: 10-year storm

Detention:

- Comparison of the existing 1-year vs. the proposed 1-year runoff
- Comparison of the existing 10-year vs. the proposed 10-year runoff
- Comparison of the existing 100-year vs. the proposed 100-year runoff

Bioretention: RRv = 100% of post-development water quality volumes

RUNOFF ANALYSIS:

<u>STORM EVENT</u>	<u>EXISTING RUNOFF</u>	<u>PROPOSED RUNOFF</u>
1 YEAR	1.99 CFS	1.86 CFS @ 571.86
10 YEAR	4.10 CFS	3.22 CFS @ 572.64
25 YEAR	5.21 CFS	3.69 CFS @ 573.11
100 YEAR	7.40 CFS	5.16 CFS @ 575.00

WATER QUALITY SUMMARY:

WQv REQUIRED = 2,369 CF (0.054 AC-FT)
RRv MIN. REQUIRED = 159 CF (0.004 AC-FT)
RRv PROVIDED WITHIN BIORETENTION AREA = 383 CF (0.009 AC-FT)
WQv PROVIDED WITHIN BIORETENTION AREA = 957 CF (0.022 AC-FT)
WQv PROVIDED BY TREATMENT STRUCTURE = 1,412 CF (0.032 AC-FT)
TOTAL WQv PROVIDED = 2,369 CF (0.054 AC-FT)

BIORETENTION FILTER AREA & ELEVATION SUMMARY:

FILTER AREA = 870 SF @ 576.00

See attached "Storm Drainage Calculations" for additional information.

SANITARY SEWER & WATER SERVICE DATA

Sanitary Sewage Demand Calculations:

Apartments	110 gal/day/bdrm	x	20	1-bdrm	=	2,200	gpd
Daycare	20 gal/day/child	x	20	children	=	400	gpd
Field House	20 gal/day/pers.	x	40	people	=	800	gpd
Med Office	0.1 gal/day/SF	x	31,458	SF	=	3,146	gpd

Connections to existing ECSD#6 sewers:

Wasson Ave 10" VCP	=	4,346	gpd
Steelawanna Ave 12" PVC	=	2,200	gpd

Total Site Sanitary Demand: = 6,546 gpd Average

NOTE: The hydraulic loading rates are per "Design Standards for Intermediate Sized Wastewater Treatment Systems" 2014, NYSDEC

Find Peak Sanitary Demand:

Peaking Factor based on Population:

Total demand: 6,546 gpd / 100 gpcd = 65 per capita

Population (P) = 65 people

Peaking Factor : $(18 + \sqrt{P}) / (4 + \sqrt{P})$ where P is in thousands

Peaking Factor = 4.29

Peak Sanitary Demand = 6,546 X 4.29 = 28,016 gpd
 = 0.028 MGD
 = 0.043 cfs

Water Demand Calculations (domestic):

Proposed Medical Building (Existing 6" cast iron water main, Wasson Ave)

3,146 gpd x 1.1 = 3,460 gpd *use 110% of sewage demand

*use 1.8 peaking factor and assume a 12 hour day

3,460 gpm x 1day/12hr x 1hr/60min = 4.81 gpm

4.81 gpm x 1.8 = 8.65 gpm Q_{peak}

Headlosses:

Q_{peak} = 8.65 gpm

Pipe = 2 inch copper C = 135

Length = 100 LF (approx. distance from tap to building)

$H_L = \frac{10.44 L Q^{1.85}}{C^{1.85} D^{4.866}} = \frac{10.44(100)(8.65)^{1.85}}{(135)^{1.85} (2)^{4.866}} = 0.22 \text{ ft} = 0.10 \text{ psi}$

$\Delta \text{ elev} = 0 \text{ ft} = 0.00 \text{ psi}$

Loss through meter = 1 psi

Loss through RPZ = 12 psi

Total Losses = 13.1 psi

Static Pressure = 60 psi (assumed avg. static pressure, verify with ECWA hydrant flow test as necessary)

Residual Pressure Following RPZ = 100 - 13.1 = 46.9 psi

CARMINA WOOD MORRIS, D.P.C.
 487 MAIN STREET, SUITE 500
 BUFFALO, NEW YORK, 14203
 (716) 842-3165
 FAX (716) 842-0263

Project No.: 20.166 Date: 3/30/2021
 Project Name: Mt Olive Missionary Baptist Church
 Project Address: 66 Wasson Avenue, Lackawanna, NY
 Subject: Sanitary Sewage & Water Demand Calculations:
 Sheet: 2 of 2

Water Demand Calculations (domestic):

Proposed Apartment Building (Existing 8" ductile iron water main, Steelawanna Ave)

$$2,200 \text{ gpd} \times 1.1 = 2,420 \text{ gpd} \quad \text{*use 110\% of sewage demand}$$

*use 1.8 peaking factor and assume a 16 hour day

$$2,420 \text{ gpd} \times 1 \text{ day}/16 \text{ hr} \times 1 \text{ hr}/60 \text{ min} = 2.52 \text{ gpm}$$

$$2.52 \text{ gpm} \times 1.8 = 4.54 \text{ gpm } Q_{\text{peak}}$$

Headlosses:

$$Q_{\text{peak}} = 4.54 \text{ gpm}$$

$$\text{Pipe} = 2 \text{ inch copper} \quad C = 135$$

$$\text{Length} = 120 \text{ LF (approx. distance from tap to building)}$$

$$H_L = \frac{10.44 L Q^{1.85}}{C^{1.85} D^{4.866}} = \frac{10.44(120)(4.54)^{1.85}}{(135)^{1.85} (2)^{4.866}} = 0.08 \text{ ft} = 0.03 \text{ psi}$$

$$\Delta \text{ elev} = 0 \text{ ft} = 0.00 \text{ psi}$$

$$\text{Loss through meter} = 1 \text{ psi}$$

$$\text{Loss through RPZ} = 12 \text{ psi}$$

$$\text{Total Losses} = 13.0 \text{ psi}$$

$$\text{Static Pressure} = 60 \text{ psi (assume avg. static pressure, verify with ECWA hydrant flow test as necessary)}$$

$$\text{Residual Pressure Following RPZ} = 100 - 13.0 = 47.0 \text{ psi}$$

Engineering Specification

Job Name _____
 Job Location _____
 Engineer _____
 Approval _____

Contractor _____
 Approval _____
 Contractor's P.O. No. _____
 Representative _____

Series 009

Reduced Pressure Zone Assemblies

Sizes: 1/4" – 2"

Series 009 Reduced Pressure Zone Assemblies are designed to protect potable water supplies in accordance with national plumbing codes and water authority requirements. This series is designed to protect drinking water supplies from dangerous cross-connections in accordance with national plumbing codes and water authority requirements for non-potable service applications such as irrigation, fireline, or industrial processing.

This series features two in-line, independent check valves, captured springs and replaceable check seats with an intermediate relief valve. Its compact modular design facilitates easy maintenance and assembly access. Sizes 1/4" – 1" shutoffs have tee handles.

Features

- Single access cover and modular check construction for ease of maintenance
- Top entry - all internals immediately accessible
- Captured springs for safe maintenance
- Internal relief valve for reduced installation clearances
- Replaceable seats for economical repair
- Bronze body construction for durability 1/4" – 2"
- Ball valve test cocks — screwdriver slotted 1/4" – 2"
- Large body passages provides low pressure drop
- Compact, space saving design
- No special tools required for servicing

Specifications

A Reduced Pressure Zone Assembly shall be installed at each potential health hazard location to prevent backflow due to back-siphonage and/or backpressure. The assembly shall consist of an internal pressure differential relief valve located in a zone between two positive seating check modules with captured springs and silicone seat discs. Seats and seat discs shall be replaceable in both check modules and the relief valve. There shall be no threads or screws in the waterway exposed to line fluids. Service of all internal components shall be through a single access bronze cover secured with stainless steel bolts. The assembly shall also include two resilient seated isolation valves, four resilient seated test cocks and an air gap drain fitting. The assembly shall meet the requirements of: USC; ASSE Std. 1013; AWWA Std. C511-92; CSA B64.4. Shall be a Watts Series 009.

†Does not indicate approval status. Refer to Page 2 for approved sizes & models.

NOTICE


Inquire with governing authorities for local installation requirements



009QT-S



009M2QT



Now Available

WattsBox Insulated Enclosures.

For more information, send for literature ES-WB.

NOTICE

The information contained herein is not intended to replace the full product installation and safety information available or the experience of a trained product installer. You are required to thoroughly read all installation instructions and product safety information before beginning the installation of this product.

WARNING

It is illegal to use this product in any plumbing system providing water for human consumption, such as drinking or dishwashing, in the United States. Before installing standard material product, consult your local water authority, building and plumbing codes.

Watts product specifications in U.S. customary units and metric are approximate and are provided for reference only. For precise measurements, please contact Watts Technical Service. Watts reserves the right to change or modify product design, construction, specifications, or materials without prior notice and without incurring any obligation to make such changes and modifications on Watts products previously or subsequently sold.

Available Models: 1/4" – 2"

Suffix:

- QT – quarter-turn ball valves
- S – bronze strainer
- LF – without shutoff valves
- AQT – elbow fittings for 360° rotation
3/4" – 2" only
- PC – internal Polymer Coating
- SH – stainless steel ball valve handles
- HC – 2 1/2" inlet/outlet fire hydrant fitting (2" valve)

Prefix:

- C – clean and check strainer 3/4" – 1" only
- U – union connections (see ES-U009)

Materials: 1/4" – 2"

Bronze body construction, silicone rubber disc material in the first and second check plus the relief valve. Replaceable polymer check seats for first and second checks. Removable Relief valve seats. Stainless steel cover bolts.

Standardly furnished with NPT body connections. For optional bronze union inlet and outlet connections, specify prefix U (1/2" – 2"). Series 009QT furnished with quarter turn, full port, resilient seated, bronze ball valve shutoffs.

Pressure / Temperature

Series 009 1/4" – 2" Suitable for supply pressure up to 175psi (12.1 bar). Water temperature: 33°F – 180°F (0.5°C – 75°C).

Standards

- USC
- ASSE No. 1013
- AWWA C511-92
- CSA B64.4
- IAPMO File No. 1563.

†Does not indicate approval status. See below for approved models.



Approvals

ASSE, AWWA, CSA, IAPMO


Approved by the Foundation for Cross-Connection Control and Hydraulic Research at the University of Southern California.

UL Classified 3/4" – 2"
(LF models only except 009M3LF)


Air Gaps and Elbows

MODEL	for 909, 009 and 993 sizes	DRAIN OUTLET		DIMENSIONS				WEIGHT	
		in.	mm	A		B		lbs.	kgs.
909AGA	1/4"-1/2" 009, 3/4" 009M2/M3	1/2	13	2 3/8	60	3 1/8	79	0.625	0.28
909AGC	3/4"-1" 009/909, 1"-1 1/2" 009M2	1	25	3 1/4	83	4 7/8	124	1.5	0.68
909AGF	1 1/4"-2" 009M1, 1 1/4"-3" 009/909, 2" 009M2, 4"-6" 993	2	51	4 3/8	111	6 3/4	171	3.25	1.47
909AGK	4"-6" 909, 8"-10" 909M1	3	76	6 3/8	162	9 5/8	244	6.25	2.83
909AGM	8"-10" 909	4	102	7 3/8	187	11 1/4	286	15.5	7.03
909ELA	1/4"-1/2" 009, 3/4" 009M2/M3	-	-	-	-	-	-	-	-
909ELC	3/4"-1" 009/909	-	-	2 3/8	60	2 3/8	60	0.38	0.17
* 909ELF	1 1/4"-2" 009M1, 1 1/4"-2" 009/909, 2" 009M2, 4"-6" 993	-	-	3 3/8	92	3 3/8	92	2	0.91
* 909ELH Vertical	2 1/2"-3" 009/909	-	-	-	-	-	-	-	-

* Epoxy coated



Dimensions and Weight: 1/4" – 2" 009











009 1/4" – 2"

SIZE	DIMENSIONS (APPROX.)						STRAINER DIMENSIONS				WEIGHT					
	in.	in.	mm	in.	mm	in.	mm	in.	mm	in.	mm	lbs.	kgs.			
1/4	10	250	4 ⁵ / ₈	117	3 ³ / ₈	86	1 ¹ / ₄	32	5 ¹ / ₂	140	2 ³ / ₈	60	2 ¹ / ₂	64	5	2
3/8	10	250	4 ⁵ / ₈	117	3 ³ / ₈	86	1 ¹ / ₄	32	5 ¹ / ₂	140	2 ³ / ₈	60	2 ¹ / ₂	64	5	2
1/2	10	250	4 ⁵ / ₈	117	3 ³ / ₈	86	1 ¹ / ₄	32	5 ¹ / ₂	140	2 ³ / ₄	70	2 ¹ / ₄	57	5	2
3/4	10 ³ / ₄	273	5	127	3 ¹ / ₂	89	1 ¹ / ₂	38	6 ³ / ₄	171	3 ³ / ₁₆	81	2 ³ / ₄	70	6	3
1	14 ¹ / ₂	368	5 ¹ / ₂	140	3	76	2 ¹ / ₂	64	9 ¹ / ₂	241	3 ³ / ₄	95	3	76	12	5
1 ¹ / ₄	17 ³ / ₈	441	6	150	3 ¹ / ₂	89	2 ¹ / ₂	64	11 ³ / ₈	289	4 ⁷ / ₁₆	113	3 ¹ / ₂	89	15	6
1 ¹ / ₂	17 ⁷ / ₈	454	6	150	3 ¹ / ₂	89	2 ¹ / ₂	64	11 ¹ / ₈	283	4 ⁷ / ₈	124	4	102	16	7
2	21 ³ / ₈	543	7 ³ / ₄	197	4 ¹ / ₂	114	3 ¹ / ₄	83	13 ¹ / ₂	343	5 ¹⁵ / ₁₆	151	5	127	30	13

Suffix HC – Fire Hydrant Fittings dimension 'A' = 25"

Capacity

Performance as established by an independent testing laboratory. *Typical maximum system flow rate (7.5 feet/sec., 2.3 meters/sec.)



USA: T: (978) 689-6066 • F: (978) 975-8350 • Watts.com
 Canada: T: (905) 332-4090 • F: (905) 332-7068 • Watts.ca
 Latin America: T: (52) 81-1001-8600 • Watts.com

Job Name _____

Contractor _____

Job Location _____

Approval _____

Engineer _____

Contractor's P.O. No. _____

Approval _____

Representative _____

LEAD FREE*

Series 757, 757N Double Check Valve Assemblies

Sizes: 2½" – 10"

Series 757, 757N Double Check Valve Assemblies are used to prevent backflow of non-health hazard pollutants that are objectionable but not toxic, from entering the potable water supply system. Series 757, 757N may be installed under continuous pressure service and may be subjected to backpressure and backsiphonage. Series 757, 757N consists of two independently operating check valves, two shutoff valves, and four test cocks.




Features

- Extremely compact design
- 70% Lighter than traditional designs
- 304 (Schedule 40) Stainless steel housing & sleeve
- Groove fittings allow integral pipeline adjustment
- Patented tri-link check provides lowest pressure loss
- Unmatched ease of serviceability
- Available with grooved butterfly valve shutoffs
- Available for horizontal, vertical or N pattern installations
- Replaceable check disc rubber
- Sizes 2½", 3" and 4" available with quarter-turn ball valve shutoffs

Specifications

The Double Check Valve Assembly shall consist of two independent tri-link check modules within a single housing, sleeve access port, four test cocks and two drip tight shut-off valves. Tri-link checks shall be removable and serviceable, without the use of special tools. The housing shall be constructed of 304 Schedule 40 stainless steel pipe with groove end connections. Tri-link checks shall have reversible elastomer discs and in operation shall produce drip tight closure against reverse flow caused by backpressure or backsiphonage. Assembly shall be a Watts Series 757, 757N.

*The wetted surface of this product contacted by consumable water contains less than 0.25% of lead by weight.

**757OSY****757NBFG****757OSY
(Vertical)**

NOTICE

The information contained herein is not intended to replace the full product installation and safety information available or the experience of a trained product installer. You are required to thoroughly read all installation instructions and product safety information before beginning the installation of this product.

Watts product specifications in U.S. customary units and metric are approximate and are provided for reference only. For precise measurements, please contact Watts Technical Service. Watts reserves the right to change or modify product design, construction, specifications, or materials without prior notice and without incurring any obligation to make such changes and modifications on Watts products previously or subsequently sold.

WATTS®

Available Models

Suffix:

NRS – non-rising stem resilient seated gate valves

OSY – UL/FM outside stem and yoke, resilient seated gate valves

BFG – UL/FM grooved gear operated butterfly valves with tamper switch

QT – 2½", 3" and 4" quarter-turn ball valves

**OSY FxG – Flanged inlet gate connection and grooved outlet gate connection

**OSY GxF – Grooved inlet gate connection and flanged outlet gate connection

**OSY GxG – Grooved inlet gate connection and grooved outlet gate connection

Available with grooved NRS gate valves - consult factory**

Post indicator plate and operating nut available - consult factory**

**Consult factory for dimensions

Materials

Housing & Sleeve: 304 (Schedule 40) Stainless Steel

Elastomers: EPDM, Silicone and Buna-N

Tri-link Checks: Noryl®, Stainless Steel

Check Discs: Reversible Silicone or EPDM

Test Cocks: Lead Free* Bronze Body

Pins & Fasteners: 300 Series Stainless Steel

Springs: Stainless Steel

Pressure – Temperature

Temperature Range: 33°F – 140°F (0.5°C – 60°C)

Maximum Working Pressure: 175psi (12.1 bar)

Approvals

• Approved by the Foundation for Cross-Connection Control and Hydraulic Research at The University of Southern California (FCCCHR-USC)

• AWWA C510-97




1015

B64.5


(**BFG & OSY Only)

Dimensions – Weight



757, 757N

SIZE	DIMENSIONS										WEIGHT															
	A		C (OSY)		C (NRS)		D		G		H	I	J	P		757NRS		757OSY		757N NRS		757N OSY				
in.	in.	mm	in.	mm	in.	mm	in.	mm	in.	mm	in.	mm	in.	mm	in.	mm	lbs.	kgs.	lbs.	kgs.	lbs.	kgs.	lbs.	kgs.		
2½	30¾	781	16⅞	416	9⅞	238	3½	89	29⅞	738	21½	546	15½	393	8⅞	223	9⅞	234	115	52	125	57	123	56	133	60
3	31¾	806	18⅞	479	10¼	260	3⅞	94	30¼	768	22¼	565	17⅞	435	9⅞	233	10½	267	131	59	145	66	144	65	158	72
4	33¾	857	22¾	578	12⅞	310	4	102	33	838	23½	597	18½	470	9⅞	252	11⅞	284	161	73	161	73	184	83	184	83
6	43½	1105	30⅞	765	16	406	5½	140	44¾	1137	33½	851	23⅞	589	13⅞	332	15	381	273	124	295	134	314	142	336	152
8	49¾	1264	37¾	959	19⅞	506	6⅞	170	54⅞	1375	40⅞	1019	27⅞	697	15⅞	399	17⅞	437	438	199	480	218	513	233	555	252
10	57¾	1467	45¾	1162	23⅞	605	8⅞	208	66	1676	49½	1257	32½	826	17⅞	440	20	508	721	327	781	354	891	404	951	431




757BFG, 757NBFG

SIZE	DIMENSIONS										WEIGHT									
	A		C		D		G		H	I	J	P	757BFG	757N BFG						
in.	in.	mm	in.	mm	in.	mm	in.	mm	in.	mm	in.	mm	in.	mm						
2½	27¾	705	8	203	3½	89	29⅞	759	21½	546	14⅞	379	8⅞	223	9	229	56	25	64	29
3	28¼	718	8⅞	211	3⅞	94	30⅞	779	22¼	565	15⅞	392	9⅞	233	9½	241	54	24	67	30
4	29	737	8⅞	227	3⅞	94	31⅞	811	23½	597	16¼	412	9⅞	252	10	254	61	28	84	38
6	36½	927	10	254	5	127	43⅞	1097	33¼	845	19⅞	500	13⅞	332	10½	267	117	53	157	71
8	42¾	1086	12¼	311	6½	165	51⅞	1297	40⅞	1019	23⅞	592	15⅞	399	14⅞	361	261	118	337	153

Noryl® is a registered trademark of SABIC Innovative Plastics Holding BV.

Dimensions — Weight continued



757QT

SIZE		DIMENSIONS														WEIGHT						
<i>in.</i>	<i>in.</i>	<i>mm</i>	<i>in.</i>	<i>mm</i>	<i>in.</i>	<i>mm</i>	<i>in.</i>	<i>mm</i>	<i>in.</i>	<i>mm</i>	<i>in.</i>	<i>mm</i>	<i>in.</i>	<i>mm</i>	<i>in.</i>	<i>mm</i>	QT		QTN			
																	<i>lbs.</i>	<i>kgs.</i>	<i>lbs.</i>	<i>kgs.</i>		
2½	27¼	692	4⅞	124	6⅞	175	30¼	768	24½	622	16⅞	407	11⅜	289	11⅝	287	11⅝	287	40	18	50	23
3	28¼	718	4⅞	124	6⅞	175	30¼	768	24½	622	16⅞	420	11⅜	289	11⅝	287	11⅝	287	50	23	60	27
4	31½	800	4⅞	124	6⅞	175	30¼	768	24½	622	18⅝	465	11⅜	289	11⅝	287	11⅝	287	70	32	80	36







Capacity

Series 757, 757N flow curves as tested by Underwriters Laboratory. Flow characteristics collected using butterfly shutoff valves

—— Horizontal —— Vertical - - - - - N - Pattern

Flow capacity chart identifies valve performance based upon rated water velocity up to 25fps

- Service Flow is typically determined by a rated velocity of 7.5fps based upon schedule 40 pipe.
- Rated Flow identifies maximum continuous duty performance determined by AWWA.
- UL Flow Rate is 150% of Rated Flow and is not recommended for continuous duty.
- AWWA Manual M22 [Appendix C] recommends that the maximum water velocity in services be not more than 10fps.




NOTICE

Inquire with governing authorities for local installation requirements





WASSON AVE. & STEELAWANNA AVE., LACY



1 inch = 150 feet

Legend:





EC-3779
 FB.379/27


DETAIL SHEET NO.

EC ERIE COUNTY
WA WATER AUTHORITY
 BUFFALO, NEW YORK

REVISED
 DR. BY: J.V.H.
 DATE: 3/7/90
 SCALE: NONE

CITY OF LACKAWANNA
 E.C.W.A.

613-H55





ERIE COUNTY
WATER AUTHORITY
BUFFALO, NEW YORK

REVISED DR. DKC

REVISED DR.

DATE: 4-16-07

DATE:

FIELD


OFFICE

CITY OF LACKAWANNA

E.C.W.A.

G13-H56A
DETAIL SHT. NO.

200400490
CURRENT PROJECT NO.



NOTE: ± DIMENSIONS ARE FROM "AS-BUILTS" NOT FIELD CHECKED
DETAIL DRAWN ON CAD SYSTEM.

CONT-DA-005-0401

CONT-DA-002-0101

OWP: 4227

G13-H56A
DETAIL SHT. NO.

MASTER COPY



ERIE COUNTY
WATER AUTHORITY
 BUFFALO, NEW YORK


DR. _____
 DATE: _____
 FIELD

REVISED DR. M.J.M.
 DATE: 12/10/14
 OFFICE

CITY OF LACKAWANNA

E.C.W.A.

G13-H63
 DETAIL SHT. NO.
 200100021
 CURRENT PROJECT NO.



VALVES 1G & 2G
 A.I.P. PER
 PN200100021


NOTE: ± DIMENSIONS ARE FROM "AS-BUILTS" NOT FIELD CHECKED
 DETAIL DRAWN ON CAD SYSTEM.

CONT-DA-002-0101
 OWIP 4227

G13-H63
 DETAIL SHT. NO.


MASTER COPY

Erie County Sewers District 6 Downstream Capacity Analysis For Wasson Ave Mixed Use




Legend

- Sewerline
- Maintenance Sewerline
- Other Sewerline
- Outfall
- Relief
- Siphon
- Effluent Path





Erie County Sewers District 6 Downstream Capacity Analysis For Wasson Ave Mixed Use



Node 1: Monitor the 10" sewerline along the effluent path upstream from MH D5CEC (verify pipe size)


Legend

- Sewerline
- Maintenance Sewerline
- Other Sewerline
- Outfall
- Relief
- Siphon
- Effluent Path




Erie County Sewers District 6 Downstream Capacity Analysis For Wasson Ave Mixed Use

Node 2: Monitor the 12" sewerline along the effluent path upstream from MH D5CF0 (verify pipe size)




Erie County Sewers District 6 Downstream Capacity Analysis For Wasson Ave Mixed Use



Node 3: Monitor the 24" sewerline along the effluent path upstream from MH 1938EE (verify pipe size)

Legend

- Sewerline
- Maintenance Sewerline
- Other Sewerline
- ▲ Outfall
- ▲ Relief
- ▲ Siphon
- Effluent Path



STORMWATER DRAINAGE ANALYSIS

WATER QUALITY REQUIRED FOR PROPOSED DEVELOPMENT AREA

Area, Acres = 2.25

(Note: Reference Chap. 9 NYSDEC Stormwater Design Manual)

"Redevelopment Activity", Acres = 1.48 "New development", Acres = 0.77
 (existing, disturbed impervious area)

Total proposed impervious, Acres = 1.71 Adjusted impervious, Acres = 0.60
 "New" impervious, Acres = 0.23 (25% redevelopment, 100% new development)

Water Quality Volume (WQv) $WQv = P * R * A / 12$

Where: P=90% Rainfall Event Number P= 1
 Rv= 0.05+0.009*(I) Rv= 0.29
 IC=Impervious Cover, Acres IC= 0.60
 I=Impervious Cover (%) I= 27
 A=Runoff Area, Acres A= 2.25

WQv (ac-ft)= 0.054
 WQv (cf)= 2369

Note: Runoff Reduction Volume (RRv) sizing criteria not required for "Redevelopment Activity" portion of project.
 See attached Bioretention Worksheet for RRv sizing for "New Development" portion of project.

RRv PROVIDED FOR PROPOSED DEVELOPMENT AREA (See NYSDEC worksheets)

	WQv, cf	RRv, cf
Min. RRv Req'd, cf = 159	RRv, Bioretention Area 957	383
Min. RRv Req'd, ac-ft = 0.004	WQ Treatment Structure 1,412	n/a
	TOTAL, cf 2369	383
	TOTAL, ac-ft 0.054	0.009

WQ & RR SUMMARY (ac-ft):

TOTAL WATER QUALITY PROVIDED FOR PROPOSED DEVELOPMENT AREA 0.054

IS WATER QUALITY VOLUME REQUIREMENT MET? Yes
 (WQv provided equal to or greater than WQv required)

IS RUNOFF REDUCTION VOLUME REQUIREMENT MET? Yes
 (RRv provided equal to or greater than Min. RRv required)

Revised __/__/__

Yes

No

Total Water Quality Volume Calculation

$$WQv(\text{acre-feet}) = [(P)(Rv)(A)] / 12$$

Is this project subject to Chapter 10 of the NYS Design Manual (i.e. WQv is equal to post-development 1 year runoff volume)?..... No

Design Point: *Manually enter P, Total Area and Impervious Cover.*

P= 1.00 inch

Breakdown of Subcatchments						
Catchment Number	Total Area (Acres)	Impervious Area (Acres)	Percent Impervious %	Rv	WQv (ft ³)	Description
1	0.77	0.23	30%	0.32	891	
2						
3						
4						
5						
6						
7						
8						
9						
10						
Subtotal (1-30)	0.77	0.23	30%	0.32	891	Subtotal 1
Total	0.77	0.23	30%	0.32	891	Initial WQv

Identify Runoff Reduction Techniques By Area			
Technique	Total Contributing Area	Contributing Impervious Area	Notes
	(Acre)	(Acre)	
Conservation of Natural Areas	0.00	0.00	minimum 10,000 sf
Riparian Buffers	0.00	0.00	maximum contributing length 75 feet to 150 feet
Filter Strips	0.00	0.00	
Tree Planting	0.77	0.23	Up to 100 sf directly connected impervious area may be subtracted per tree
Total	0.77	0.23	

Recalculate WQv after application of Area Reduction Techniques					
	Total Area (Acres)	Impervious Area (Acres)	Percent Impervious %	Runoff Coefficient Rv	WQv (ft ³)
"<<Initial WQv"	0.77	0.23	30%	0.32	891
Subtract Area	-0.77	-0.23			
WQv adjusted after Area Reductions	0.00	0.00	0%	0.05	0
Disconnection of Rooftops		0.00			
Adjusted WQv after Area Reduction and Rooftop Disconnect	0.00	0.00	0%	0.05	0

Minimum RRv

Enter the Soils Data for the site

Soil Group	Acres	S
A		55%
B		40%
C		30%
D	0.77	20%
Total Area	0.77	

Calculate the Minimum RRv

S =	0.20	
Impervious =	0.23	<i>acre</i>
Precipitation	1	<i>in</i>
Rv	0.95	
Minimum RRv	159	<i>ft3</i>
	0.00	<i>af</i>

Bioretention Worksheet

(For use on HSG C or D Soils with underdrains)

$$Af = WQv * (df) / [k * (hf + df)(tf)]$$

<p><i>Af</i> Required Surface Area (ft²)</p> <p><i>WQv</i> Water Quality Volume (ft³)</p> <p><i>df</i> Depth of the Soil Medium (feet)</p> <p><i>hf</i> Average height of water above the planter bed</p> <p><i>tf</i> Volume Through the Filter Media (days)</p>	<p><i>k</i> The hydraulic conductivity [ft/day], can be varied depending on the properties of the soil media. Some reported conductivity values are: Sand - 3.5 ft/day (City of Austin 1988); Peat - 2.0 ft/day (Galli 1990); Leaf Compost - 8.7 ft/day (Claytor and Schueler, 1996); Bioretention Soil (0.5 ft/day (Claytor & Schueler, 1996))</p>
---	---

Design Point: <input style="width: 100%;" type="text"/>							
Enter Site Data For Drainage Area to be Treated by Practice							
Catchment Number	Total Area (Acres)	Impervious Area (Acres)	Percent Impervious %	Rv	WQv (ft ³)	Precipitation (in)	Description
1	0.77	0.23	0.30	0.32	891.17	1.00	
Enter Impervious Area Reduced by Disconnection of Rooftops		0.00	30%	0.32	891	<<WQv after adjusting for Disconnected Rooftops	
Enter the portion of the WQv that is not reduced for all practices routed to this practice.					0	ft ³	
Soil Information							
Soil Group		D					
Soil Infiltration Rate			in/hour				
Using Underdrains?		Yes	<i>Okay</i>				
Calculate the Minimum Filter Area							
				Value	Units	Notes	
WQv				891	ft ³		
Enter Depth of Soil Media			<i>df</i>	2.5	ft	2.5-4 ft	
Enter Hydraulic Conductivity			<i>k</i>	0.5	ft/day		
Enter Average Height of Ponding			<i>hf</i>	0.25	ft	6 inches max.	
Enter Filter Time			<i>tf</i>	2	days		
Required Filter Area			<i>Af</i>	810	ft²		
Determine Actual Bio-Retention Area							
Filter Width		29.5	ft				
Filter Length		29.5	ft				
Filter Area		870.25	ft ²				
Actual Volume Provided		957	ft ³				
Determine Runoff Reduction							
Is the Bioretention contributing flow to another practice?			No	Select Practice	N/A		
RRv		383					
RRv applied		383	ft³	<i>This is 40% of the storage provided or WQv whichever is less.</i>			
Volume Treated		508	ft ³	<i>This is the portion of the WQv that is not reduced in the practice.</i>			
Volume Directed		0	ft ³	This volume is directed another practice			

Extreme Precipitation Tables

Northeast Regional Climate Center

Data represents point estimates calculated from partial duration series. All precipitation amounts are displayed in inches.

Smoothing	Yes
State	New York
Location	
Longitude	78.847 degrees West
Latitude	42.825 degrees North
Elevation	0 feet
Date/Time	Fri, 08 Jan 2021 08:37:42 -0500

Extreme Precipitation Estimates


	5min	10min	15min	30min	60min	120min		1hr	2hr	3hr	6hr	12hr	24hr	48hr		1day	2day	4day	7day	10day	
1yr	0.26	0.41	0.50	0.66	0.83	1.01	1yr	0.71	0.93	1.13	1.34	1.56	1.81	2.16	1yr	1.60	2.08	2.51	3.02	3.53	1yr
2yr	0.31	0.47	0.59	0.78	0.98	1.20	2yr	0.85	1.10	1.36	1.62	1.90	2.21	2.53	2yr	1.95	2.43	2.86	3.43	3.94	2yr
5yr	0.36	0.57	0.71	0.95	1.22	1.50	5yr	1.05	1.38	1.70	2.01	2.35	2.70	3.09	5yr	2.39	2.97	3.47	4.11	4.71	5yr
10yr	0.41	0.64	0.81	1.11	1.44	1.79	10yr	1.25	1.64	2.02	2.39	2.76	3.15	3.60	10yr	2.79	3.47	4.01	4.72	5.40	10yr
25yr	0.49	0.77	0.99	1.36	1.80	2.24	25yr	1.56	2.05	2.54	2.98	3.42	3.85	4.41	25yr	3.41	4.24	4.87	5.67	6.48	25yr
50yr	0.55	0.89	1.14	1.59	2.14	2.67	50yr	1.85	2.44	3.02	3.53	4.02	4.50	5.14	50yr	3.98	4.95	5.63	6.51	7.43	50yr
100yr	0.63	1.02	1.31	1.86	2.54	3.18	100yr	2.19	2.90	3.59	4.18	4.73	5.25	6.00	100yr	4.64	5.77	6.52	7.48	8.53	100yr
200yr	0.72	1.18	1.53	2.19	3.01	3.78	200yr	2.60	3.45	4.27	4.94	5.56	6.13	7.00	200yr	5.43	6.73	7.55	8.59	9.79	200yr
500yr	0.87	1.43	1.86	2.70	3.79	4.76	500yr	3.27	4.35	5.36	6.17	6.89	7.53	8.58	500yr	6.66	8.25	9.17	10.33	11.76	500yr

Lower Confidence Limits

	5min	10min	15min	30min	60min	120min		1hr	2hr	3hr	6hr	12hr	24hr	48hr		1day	2day	4day	7day	10day	
1yr	0.23	0.35	0.43	0.58	0.71	0.81	1yr	0.61	0.79	0.87	1.10	1.40	1.62	2.00	1yr	1.44	1.93	2.34	2.84	3.36	1yr
2yr	0.29	0.46	0.56	0.76	0.94	1.08	2yr	0.81	1.05	1.18	1.45	1.73	2.15	2.48	2yr	1.90	2.38	2.80	3.36	3.86	2yr
5yr	0.33	0.51	0.63	0.87	1.11	1.27	5yr	0.96	1.25	1.42	1.72	2.04	2.53	2.92	5yr	2.24	2.81	3.28	3.89	4.48	5yr
10yr	0.36	0.56	0.69	0.97	1.25	1.43	10yr	1.08	1.39	1.61	1.94	2.30	2.85	3.30	10yr	2.52	3.18	3.70	4.35	5.02	10yr
25yr	0.41	0.63	0.78	1.11	1.47	1.67	25yr	1.27	1.63	1.90	2.26	2.69	3.34	3.89	25yr	2.96	3.74	4.33	5.04	5.85	25yr
50yr	0.45	0.68	0.85	1.23	1.65	1.86	50yr	1.42	1.82	2.14	2.54	3.02	3.78	4.40	50yr	3.34	4.23	4.89	5.64	6.57	50yr
100yr	0.49	0.74	0.93	1.35	1.85	2.08	100yr	1.60	2.03	2.43	2.86	3.39	4.25	4.97	100yr	3.77	4.78	5.52	6.33	7.39	100yr
200yr	0.54	0.81	1.03	1.49	2.08	2.32	200yr	1.80	2.27	2.75	3.21	3.79	4.80	5.64	200yr	4.25	5.42	6.24	7.10	8.33	200yr
500yr	0.61	0.91	1.17	1.70	2.42	2.66	500yr	2.09	2.60	3.25	3.73	4.39	5.65	6.65	500yr	5.00	6.39	7.34	8.28	9.78	500yr

Upper Confidence Limits

	5min	10min	15min	30min	60min	120min		1hr	2hr	3hr	6hr	12hr	24hr	48hr		1day	2day	4day	7day	10day	
1yr	0.30	0.47	0.57	0.77	0.94	1.08	1yr	0.81	1.06	1.21	1.45	1.76	1.97	2.31	1yr	1.74	2.22	2.66	3.17	3.70	1yr
2yr	0.32	0.50	0.61	0.83	1.02	1.19	2yr	0.88	1.17	1.30	1.59	1.89	2.27	2.62	2yr	2.01	2.52	2.94	3.53	4.04	2yr
5yr	0.40	0.61	0.76	1.05	1.33	1.54	5yr	1.15	1.50	1.71	2.07	2.48	2.88	3.25	5yr	2.55	3.12	3.65	4.33	4.96	5yr
10yr	0.48	0.73	0.91	1.27	1.64	1.89	10yr	1.41	1.85	2.11	2.54	3.06	3.43	3.84	10yr	3.03	3.69	4.30	5.07	5.80	10yr
25yr	0.61	0.93	1.15	1.65	2.17	2.55	25yr	1.87	2.49	2.81	3.36	4.04	4.35	4.82	25yr	3.85	4.63	5.36	6.23	7.12	25yr
50yr	0.73	1.10	1.38	1.98	2.66	3.15	50yr	2.30	3.08	3.47	4.14	4.98	5.22	5.72	50yr	4.62	5.50	6.32	7.27	8.32	50yr
100yr	0.87	1.32	1.65	2.39	3.28	3.90	100yr	2.83	3.82	4.31	5.11	6.13	6.26	6.78	100yr	5.54	6.52	7.47	8.49	9.71	100yr
200yr	1.05	1.58	2.00	2.89	4.03	4.83	200yr	3.48	4.72	5.34	6.30	7.54	7.52	8.04	200yr	6.66	7.73	8.83	9.93	11.35	200yr
500yr	1.34	2.00	2.57	3.73	5.31	6.39	500yr	4.58	6.25	7.07	8.30	9.92	9.60	10.08	500yr	8.50	9.69	11.00	12.21	13.93	500yr



RUNOFF DELINEATION MAP
EXISTING CONDITIONS
AREA = 2.25 AC.

TC

EAST LINE OF LOT 34

NORTH LINE OF LOT 30

WASSON AVENUE

WASSON AVENUE

STORM MAIN
18" DIA. V.C.P.
1'-0" DIA. V.C.P.
1'-0" DIA. V.C.P.
1'-0" DIA. V.C.P.

CATCH BASIN
18" DIA. V.C.P.
1'-0" DIA. V.C.P.
1'-0" DIA. V.C.P.

CATCH BASIN
18" DIA. V.C.P.
1'-0" DIA. V.C.P.
1'-0" DIA. V.C.P.

CATCH BASIN
18" DIA. V.C.P.
1'-0" DIA. V.C.P.
1'-0" DIA. V.C.P.

UTILITY POLE
18" DIA. V.C.P.
1'-0" DIA. V.C.P.

UTILITY POLE
18" DIA. V.C.P.
1'-0" DIA. V.C.P.

UTILITY POLE
18" DIA. V.C.P.
1'-0" DIA. V.C.P.

UTILITY POLE
18" DIA. V.C.P.
1'-0" DIA. V.C.P.

20.166 Existing

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 100-Year Rainfall=5.25"

Printed 3/31/2021

Events for Subcatchment 1S: Existing Site Area

Event	Runoff (cfs)	Volume (acre-feet)	Depth (inches)
1-Year	1.99	0.214	1.14
2-Year	2.61	0.283	1.51
5-Year	3.39	0.369	1.97
10-Year	4.10	0.450	2.40
25-Year	5.21	0.576	3.07
50-Year	6.23	0.695	3.71
100-Year	7.40	0.833	4.44

+ 67 wasson ave, lackawanna, NY


← purchase image and/or print

go

+


Twitter

- aerials
- 1966
- topos
- atlases
- compare
- overlays
- measure



- 2017
- 2015
- 2013
- 2011
- 2009
- 2008
- 2006
- 2005
- 2002
- 1995
- 1966
- 1963
- 1958
- 1926

50 m
200 ft
42.82733, -78.84359



**RUNOFF DELINEATION MAP
PROPOSED CONDITIONS
AREA = 2.25 AC.**

20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 100-Year Rainfall=5.25"

Printed 4/2/2021

Events for Pond 1P: Proposed UGD System & Outlet

Event	Inflow (cfs)	Primary (cfs)	Elevation (feet)	Storage (cubic-feet)
1-Year	4.87	1.86	571.86	3,017
2-Year	6.26	2.42	572.09	3,912
5-Year	7.97	2.91	572.36	5,060
10-Year	9.52	3.22	572.64	6,178
25-Year	11.93	3.69	573.11	7,988
50-Year	14.14	4.17	573.65	9,702
100-Year	16.69	5.16	575.00	11,633

+ 67 wasson ave, lackawanna, NY

go

← purchase image and/or print




Tweet


- aerials
- 2017
- topos
- atlases
- compare
- overlays
- measure



- 2017
- 2015
- 2013
- 2011
- 2009
- 2008
- 2006
- 2005
- 2002
- 1995
- 1966
- 1963
- 1958
- 1926




50 m
200 ft
42.82619 : -78.8439





STORMWATER DRAINAGE ANALYSIS

HydroCAD



Existing Site Area



20.166 Existing

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Printed 3/31/2021

Page 2

Area Listing (all nodes)

Area (acres)	CN	Description (subcatchment-numbers)
0.770	84	50-75% Grass cover, Fair, HSG D (1S)
1.480	98	Impervious, HSG D (1S)
2.250	93	TOTAL AREA

20.166 Existing

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Printed 3/31/2021

Page 3

Soil Listing (all nodes)

Area (acres)	Soil Group	Subcatchment Numbers
0.000	HSG A	
0.000	HSG B	
0.000	HSG C	
2.250	HSG D	1S
0.000	Other	
2.250		TOTAL AREA

20.166 Existing

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Printed 3/31/2021

Page 4

Ground Covers (all nodes)

HSG-A (acres)	HSG-B (acres)	HSG-C (acres)	HSG-D (acres)	Other (acres)	Total (acres)	Ground Cover	Subcatchment Numbers
0.000	0.000	0.000	0.770	0.000	0.770	50-75% Grass cover, Fair	1S
0.000	0.000	0.000	1.480	0.000	1.480	Impervious	1S
0.000	0.000	0.000	2.250	0.000	2.250	TOTAL AREA	

20.166 Existing

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 1-Year Rainfall=1.81"

Printed 3/31/2021

Page 5

Time span=0.00-50.00 hrs, dt=0.05 hrs, 1001 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment 1S: Existing Site Area

Runoff Area=2.250 ac 65.78% Impervious Runoff Depth=1.14"
Flow Length=325' Tc=35.6 min CN=93 Runoff=1.99 cfs 0.214 af

Total Runoff Area = 2.250 ac Runoff Volume = 0.214 af Average Runoff Depth = 1.14"
34.22% Pervious = 0.770 ac 65.78% Impervious = 1.480 ac

20.166 Existing

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 1-Year Rainfall=1.81"

Printed 3/31/2021

Page 6

Summary for Subcatchment 1S: Existing Site Area

Runoff = 1.99 cfs @ 12.31 hrs, Volume= 0.214 af, Depth= 1.14"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-50.00 hrs, dt= 0.05 hrs
Type II 24-hr 1-Year Rainfall=1.81"

Area (ac)	CN	Description
* 0.710	98	Impervious, HSG D
0.770	84	50-75% Grass cover, Fair, HSG D
* 0.770	98	Impervious, HSG D
2.250	93	Weighted Average
0.770		34.22% Pervious Area
1.480		65.78% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
34.2	150	0.0027	0.07		Sheet Flow, Overland - Grass Grass: Short n= 0.150 P2= 2.50"
1.4	175	0.0170	2.10		Shallow Concentrated Flow, Overland - Grass Unpaved Kv= 16.1 fps
35.6	325	Total			

Subcatchment 1S: Existing Site Area

Hydrograph



20.166 Existing

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 10-Year Rainfall=3.15"

Printed 3/31/2021

Page 7

Time span=0.00-50.00 hrs, dt=0.05 hrs, 1001 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment 1S: Existing Site Area

Runoff Area=2.250 ac 65.78% Impervious Runoff Depth=2.40"
Flow Length=325' Tc=35.6 min CN=93 Runoff=4.10 cfs 0.450 af

Total Runoff Area = 2.250 ac Runoff Volume = 0.450 af Average Runoff Depth = 2.40"
34.22% Pervious = 0.770 ac 65.78% Impervious = 1.480 ac

20.166 Existing

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 10-Year Rainfall=3.15"

Printed 3/31/2021

Page 8

Summary for Subcatchment 1S: Existing Site Area

Runoff = 4.10 cfs @ 12.30 hrs, Volume= 0.450 af, Depth= 2.40"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-50.00 hrs, dt= 0.05 hrs
Type II 24-hr 10-Year Rainfall=3.15"

Area (ac)	CN	Description
* 0.710	98	Impervious, HSG D
0.770	84	50-75% Grass cover, Fair, HSG D
* 0.770	98	Impervious, HSG D
2.250	93	Weighted Average
0.770		34.22% Pervious Area
1.480		65.78% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
34.2	150	0.0027	0.07		Sheet Flow, Overland - Grass Grass: Short n= 0.150 P2= 2.50"
1.4	175	0.0170	2.10		Shallow Concentrated Flow, Overland - Grass Unpaved Kv= 16.1 fps
35.6	325	Total			

Subcatchment 1S: Existing Site Area

Hydrograph



20.166 Existing

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 25-Year Rainfall=3.85"

Printed 3/31/2021

Page 9

Time span=0.00-50.00 hrs, dt=0.05 hrs, 1001 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment 1S: Existing Site Area

Runoff Area=2.250 ac 65.78% Impervious Runoff Depth=3.07"
Flow Length=325' Tc=35.6 min CN=93 Runoff=5.21 cfs 0.576 af

Total Runoff Area = 2.250 ac Runoff Volume = 0.576 af Average Runoff Depth = 3.07"
34.22% Pervious = 0.770 ac 65.78% Impervious = 1.480 ac

20.166 Existing

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 25-Year Rainfall=3.85"

Printed 3/31/2021

Page 10

Summary for Subcatchment 1S: Existing Site Area

Runoff = 5.21 cfs @ 12.30 hrs, Volume= 0.576 af, Depth= 3.07"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-50.00 hrs, dt= 0.05 hrs
 Type II 24-hr 25-Year Rainfall=3.85"

Area (ac)	CN	Description
* 0.710	98	Impervious, HSG D
0.770	84	50-75% Grass cover, Fair, HSG D
* 0.770	98	Impervious, HSG D
2.250	93	Weighted Average
0.770		34.22% Pervious Area
1.480		65.78% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
34.2	150	0.0027	0.07		Sheet Flow, Overland - Grass Grass: Short n= 0.150 P2= 2.50"
1.4	175	0.0170	2.10		Shallow Concentrated Flow, Overland - Grass Unpaved Kv= 16.1 fps
35.6	325	Total			

Subcatchment 1S: Existing Site Area

Hydrograph



20.166 Existing

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 100-Year Rainfall=5.25"

Printed 3/31/2021

Page 11

Time span=0.00-50.00 hrs, dt=0.05 hrs, 1001 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment 1S: Existing Site Area

Runoff Area=2.250 ac 65.78% Impervious Runoff Depth=4.44"
Flow Length=325' Tc=35.6 min CN=93 Runoff=7.40 cfs 0.833 af

Total Runoff Area = 2.250 ac Runoff Volume = 0.833 af Average Runoff Depth = 4.44"
34.22% Pervious = 0.770 ac 65.78% Impervious = 1.480 ac

20.166 Existing

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 100-Year Rainfall=5.25"

Printed 3/31/2021

Page 12

Summary for Subcatchment 1S: Existing Site Area

Runoff = 7.40 cfs @ 12.30 hrs, Volume= 0.833 af, Depth= 4.44"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-50.00 hrs, dt= 0.05 hrs
Type II 24-hr 100-Year Rainfall=5.25"

Area (ac)	CN	Description
* 0.710	98	Impervious, HSG D
0.770	84	50-75% Grass cover, Fair, HSG D
* 0.770	98	Impervious, HSG D
2.250	93	Weighted Average
0.770		34.22% Pervious Area
1.480		65.78% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
34.2	150	0.0027	0.07		Sheet Flow, Overland - Grass Grass: Short n= 0.150 P2= 2.50"
1.4	175	0.0170	2.10		Shallow Concentrated Flow, Overland - Grass Unpaved Kv= 16.1 fps
35.6	325	Total			

Subcatchment 1S: Existing Site Area



Hydrograph





Proposed Site Area

Proposed UGD System
& Outlet



20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Printed 4/2/2021

Page 2

Area Listing (all nodes)

Area (acres)	CN	Description (subcatchment-numbers)
0.540	80	>75% Grass cover, Good, HSG D (1S)
1.710	98	Impervious, HSG D (1S)
2.250	94	TOTAL AREA

20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Printed 4/2/2021

Page 3

Soil Listing (all nodes)

Area (acres)	Soil Group	Subcatchment Numbers
0.000	HSG A	
0.000	HSG B	
0.000	HSG C	
2.250	HSG D	1S
0.000	Other	
2.250		TOTAL AREA

20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Printed 4/2/2021

Page 4

Ground Covers (all nodes)

HSG-A (acres)	HSG-B (acres)	HSG-C (acres)	HSG-D (acres)	Other (acres)	Total (acres)	Ground Cover	Subcatchment Numbers
0.000	0.000	0.000	0.540	0.000	0.540	>75% Grass cover, Good	1S
0.000	0.000	0.000	1.710	0.000	1.710	Impervious	1S
0.000	0.000	0.000	2.250	0.000	2.250	TOTAL AREA	

20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Printed 4/2/2021

Page 5

Pipe Listing (all nodes)

Line#	Node Number	In-Invert (feet)	Out-Invert (feet)	Length (feet)	Slope (ft/ft)	n	Diam/Width (inches)	Height (inches)	Inside-Fill (inches)
1	1P	570.72	570.70	8.0	0.0025	0.013	10.0	0.0	0.0

20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 1-Year Rainfall=1.81"

Printed 4/2/2021

Page 6

Time span=0.00-50.00 hrs, dt=0.01 hrs, 5001 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Dyn-Stor-Ind method - Pond routing by Dyn-Stor-Ind method

Subcatchment 1S: Proposed Site Area Runoff Area=2.250 ac 76.00% Impervious Runoff Depth=1.22"
Flow Length=399' Tc=5.2 min CN=94 Runoff=4.87 cfs 0.229 af

Pond 1P: Proposed UGD System & Outlet Peak Elev=571.86' Storage=3,017 cf Inflow=4.87 cfs 0.229 af
10.0" Round Culvert n=0.013 L=8.0' S=0.0025 '/' Outflow=1.86 cfs 0.228 af

Total Runoff Area = 2.250 ac Runoff Volume = 0.229 af Average Runoff Depth = 1.22"
24.00% Pervious = 0.540 ac 76.00% Impervious = 1.710 ac

20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 1-Year Rainfall=1.81"

Printed 4/2/2021

Page 7

Summary for Subcatchment 1S: Proposed Site Area

Runoff = 4.87 cfs @ 11.96 hrs, Volume= 0.229 af, Depth= 1.22"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-50.00 hrs, dt= 0.01 hrs
Type II 24-hr 1-Year Rainfall=1.81"

Area (ac)	CN	Description
* 1.710	98	Impervious, HSG D
0.540	80	>75% Grass cover, Good, HSG D
2.250	94	Weighted Average
0.540		24.00% Pervious Area
1.710		76.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
2.8	30	0.0580	0.18		Sheet Flow, Overland - Grass Grass: Short n= 0.150 P2= 2.50"
0.5	35	0.0250	1.08		Sheet Flow, Overland - Pvmt. Smooth surfaces n= 0.011 P2= 2.50"
1.9	334		3.00		Direct Entry, Pipe Flow
5.2	399	Total			

Subcatchment 1S: Proposed Site Area

Hydrograph



20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 1-Year Rainfall=1.81"

Printed 4/2/2021

Page 8

Summary for Pond 1P: Proposed UGD System & Outlet

Inflow Area = 2.250 ac, 76.00% Impervious, Inflow Depth = 1.22" for 1-Year event
 Inflow = 4.87 cfs @ 11.96 hrs, Volume= 0.229 af
 Outflow = 1.86 cfs @ 12.06 hrs, Volume= 0.228 af, Atten= 62%, Lag= 6.1 min
 Primary = 1.86 cfs @ 12.06 hrs, Volume= 0.228 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-50.00 hrs, dt= 0.01 hrs
 Peak Elev= 571.86' @ 12.06 hrs Surf.Area= 5,435 sf Storage= 3,017 cf

Plug-Flow detention time= 42.2 min calculated for 0.228 af (100% of inflow)
 Center-of-Mass det. time= 41.2 min (844.9 - 803.7)

Volume	Invert	Avail.Storage	Storage Description
#1A	570.72'	3,453 cf	63.25'W x 60.58'L x 3.50'H Field A 13,410 cf Overall - 4,778 cf Embedded = 8,632 cf x 40.0% Voids
#2A	571.22'	4,778 cf	ADS_StormTech SC-740 +Cap x 104 Inside #1 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 13 Rows of 8 Chambers
#3B	571.50'	1,473 cf	30.00'W x 53.46'L x 3.50'H Field B 5,613 cf Overall - 1,929 cf Embedded = 3,683 cf x 40.0% Voids
#4B	572.00'	1,929 cf	ADS_StormTech SC-740 +Cap x 42 Inside #3 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 6 Rows of 7 Chambers
		11,634 cf	Total Available Storage

Storage Group A created with Chamber Wizard
 Storage Group B created with Chamber Wizard

Device	Routing	Invert	Outlet Devices
#1	Primary	570.72'	10.0" Round Outlet Pipe L= 8.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 570.72' / 570.70' S= 0.0025 '/ Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.55 sf

Primary OutFlow Max=1.86 cfs @ 12.06 hrs HW=571.86' (Free Discharge)

↑**1=Outlet Pipe** (Barrel Controls 1.86 cfs @ 3.42 fps)

20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 1-Year Rainfall=1.81"

Printed 4/2/2021

Page 9

Pond 1P: Proposed UGD System & Outlet - Chamber Wizard Field A

Chamber Model = ADS_StormTechSC-740 +Cap (ADS StormTech®SC-740 with cap length)

Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf

Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap

51.0" Wide + 6.0" Spacing = 57.0" C-C Row Spacing

8 Chambers/Row x 7.12' Long +0.81' Cap Length x 2 = 58.58' Row Length +12.0" End Stone x 2 = 60.58' Base Length

13 Rows x 51.0" Wide + 6.0" Spacing x 12 + 12.0" Side Stone x 2 = 63.25' Base Width

6.0" Base + 30.0" Chamber Height + 6.0" Cover = 3.50' Field Height

104 Chambers x 45.9 cf = 4,777.8 cf Chamber Storage

13,410.2 cf Field - 4,777.8 cf Chambers = 8,632.4 cf Stone x 40.0% Voids = 3,453.0 cf Stone Storage

Chamber Storage + Stone Storage = 8,230.7 cf = 0.189 af


Overall Storage Efficiency = 61.4%

Overall System Size = 60.58' x 63.25' x 3.50'

104 Chambers

496.7 cy Field

319.7 cy Stone



20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 1-Year Rainfall=1.81"

Printed 4/2/2021

Page 10

Pond 1P: Proposed UGD System & Outlet - Chamber Wizard Field B

Chamber Model = ADS_StormTechSC-740 +Cap (ADS StormTech® SC-740 with cap length)

Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf

Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap

51.0" Wide + 6.0" Spacing = 57.0" C-C Row Spacing

7 Chambers/Row x 7.12' Long +0.81' Cap Length x 2 = 51.46' Row Length +12.0" End Stone x 2 = 53.46' Base Length

6 Rows x 51.0" Wide + 6.0" Spacing x 5 + 12.0" Side Stone x 2 = 30.00' Base Width

6.0" Base + 30.0" Chamber Height + 6.0" Cover = 3.50' Field Height

42 Chambers x 45.9 cf = 1,929.5 cf Chamber Storage

5,613.0 cf Field - 1,929.5 cf Chambers = 3,683.5 cf Stone x 40.0% Voids = 1,473.4 cf Stone Storage

Chamber Storage + Stone Storage = 3,402.9 cf = 0.078 af


Overall Storage Efficiency = 60.6%

Overall System Size = 53.46' x 30.00' x 3.50'

42 Chambers


207.9 cy Field

136.4 cy Stone



Pond 1P: Proposed UGD System & Outlet

Hydrograph



20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 10-Year Rainfall=3.15"

Printed 4/2/2021

Page 12

Time span=0.00-50.00 hrs, dt=0.01 hrs, 5001 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Dyn-Stor-Ind method - Pond routing by Dyn-Stor-Ind method

Subcatchment 1S: Proposed Site Area Runoff Area=2.250 ac 76.00% Impervious Runoff Depth=2.50"
Flow Length=399' Tc=5.2 min CN=94 Runoff=9.52 cfs 0.468 af

Pond 1P: Proposed UGD System & Outlet Peak Elev=572.64' Storage=6,178 cf Inflow=9.52 cfs 0.468 af
10.0" Round Culvert n=0.013 L=8.0' S=0.0025 '/' Outflow=3.22 cfs 0.468 af

Total Runoff Area = 2.250 ac Runoff Volume = 0.468 af Average Runoff Depth = 2.50"
24.00% Pervious = 0.540 ac 76.00% Impervious = 1.710 ac

20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 10-Year Rainfall=3.15"

Printed 4/2/2021

Page 13

Summary for Subcatchment 1S: Proposed Site Area

Runoff = 9.52 cfs @ 11.96 hrs, Volume= 0.468 af, Depth= 2.50"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-50.00 hrs, dt= 0.01 hrs
Type II 24-hr 10-Year Rainfall=3.15"

Area (ac)	CN	Description
* 1.710	98	Impervious, HSG D
0.540	80	>75% Grass cover, Good, HSG D
2.250	94	Weighted Average
0.540		24.00% Pervious Area
1.710		76.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
2.8	30	0.0580	0.18		Sheet Flow, Overland - Grass Grass: Short n= 0.150 P2= 2.50"
0.5	35	0.0250	1.08		Sheet Flow, Overland - Pvmt. Smooth surfaces n= 0.011 P2= 2.50"
1.9	334		3.00		Direct Entry, Pipe Flow
5.2	399	Total			

Subcatchment 1S: Proposed Site Area

Hydrograph



20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 10-Year Rainfall=3.15"

Printed 4/2/2021

Page 14

Summary for Pond 1P: Proposed UGD System & Outlet

Inflow Area = 2.250 ac, 76.00% Impervious, Inflow Depth = 2.50" for 10-Year event
 Inflow = 9.52 cfs @ 11.96 hrs, Volume= 0.468 af
 Outflow = 3.22 cfs @ 12.07 hrs, Volume= 0.468 af, Atten= 66%, Lag= 6.6 min
 Primary = 3.22 cfs @ 12.07 hrs, Volume= 0.468 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-50.00 hrs, dt= 0.01 hrs
 Peak Elev= 572.64' @ 12.07 hrs Surf.Area= 5,435 sf Storage= 6,178 cf

Plug-Flow detention time= 35.6 min calculated for 0.468 af (100% of inflow)
 Center-of-Mass det. time= 35.2 min (818.8 - 783.6)

Volume	Invert	Avail.Storage	Storage Description
#1A	570.72'	3,453 cf	63.25'W x 60.58'L x 3.50'H Field A 13,410 cf Overall - 4,778 cf Embedded = 8,632 cf x 40.0% Voids
#2A	571.22'	4,778 cf	ADS_StormTech SC-740 +Cap x 104 Inside #1 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 13 Rows of 8 Chambers
#3B	571.50'	1,473 cf	30.00'W x 53.46'L x 3.50'H Field B 5,613 cf Overall - 1,929 cf Embedded = 3,683 cf x 40.0% Voids
#4B	572.00'	1,929 cf	ADS_StormTech SC-740 +Cap x 42 Inside #3 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 6 Rows of 7 Chambers
		11,634 cf	Total Available Storage

Storage Group A created with Chamber Wizard
 Storage Group B created with Chamber Wizard

Device	Routing	Invert	Outlet Devices
#1	Primary	570.72'	10.0" Round Outlet Pipe L= 8.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 570.72' / 570.70' S= 0.0025 '/ Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.55 sf

Primary OutFlow Max=3.22 cfs @ 12.07 hrs HW=572.64' (Free Discharge)

↑**1=Outlet Pipe** (Inlet Controls 3.22 cfs @ 5.90 fps)

20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 10-Year Rainfall=3.15"

Printed 4/2/2021

Page 15

Pond 1P: Proposed UGD System & Outlet - Chamber Wizard Field A

Chamber Model = ADS_StormTechSC-740 +Cap (ADS StormTech®SC-740 with cap length)

Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf

Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap

51.0" Wide + 6.0" Spacing = 57.0" C-C Row Spacing

8 Chambers/Row x 7.12' Long +0.81' Cap Length x 2 = 58.58' Row Length +12.0" End Stone x 2 = 60.58' Base Length

13 Rows x 51.0" Wide + 6.0" Spacing x 12 + 12.0" Side Stone x 2 = 63.25' Base Width

6.0" Base + 30.0" Chamber Height + 6.0" Cover = 3.50' Field Height

104 Chambers x 45.9 cf = 4,777.8 cf Chamber Storage

13,410.2 cf Field - 4,777.8 cf Chambers = 8,632.4 cf Stone x 40.0% Voids = 3,453.0 cf Stone Storage

Chamber Storage + Stone Storage = 8,230.7 cf = 0.189 af


Overall Storage Efficiency = 61.4%

Overall System Size = 60.58' x 63.25' x 3.50'

104 Chambers

496.7 cy Field

319.7 cy Stone



20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 10-Year Rainfall=3.15"

Printed 4/2/2021

Page 16

Pond 1P: Proposed UGD System & Outlet - Chamber Wizard Field B

Chamber Model = ADS_StormTechSC-740 +Cap (ADS StormTech®SC-740 with cap length)

Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf

Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap

51.0" Wide + 6.0" Spacing = 57.0" C-C Row Spacing

7 Chambers/Row x 7.12' Long +0.81' Cap Length x 2 = 51.46' Row Length +12.0" End Stone x 2 = 53.46' Base Length

6 Rows x 51.0" Wide + 6.0" Spacing x 5 + 12.0" Side Stone x 2 = 30.00' Base Width

6.0" Base + 30.0" Chamber Height + 6.0" Cover = 3.50' Field Height

42 Chambers x 45.9 cf = 1,929.5 cf Chamber Storage

5,613.0 cf Field - 1,929.5 cf Chambers = 3,683.5 cf Stone x 40.0% Voids = 1,473.4 cf Stone Storage

Chamber Storage + Stone Storage = 3,402.9 cf = 0.078 af


Overall Storage Efficiency = 60.6%

Overall System Size = 53.46' x 30.00' x 3.50'

42 Chambers


207.9 cy Field

136.4 cy Stone



Pond 1P: Proposed UGD System & Outlet

Hydrograph



20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 25-Year Rainfall=3.85"

Printed 4/2/2021

Page 18

Time span=0.00-50.00 hrs, dt=0.01 hrs, 5001 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Dyn-Stor-Ind method - Pond routing by Dyn-Stor-Ind method

Subcatchment 1S: Proposed Site Area Runoff Area=2.250 ac 76.00% Impervious Runoff Depth=3.18"
Flow Length=399' Tc=5.2 min CN=94 Runoff=11.93 cfs 0.596 af

Pond 1P: Proposed UGD System & Outlet Peak Elev=573.11' Storage=7,988 cf Inflow=11.93 cfs 0.596 af
10.0" Round Culvert n=0.013 L=8.0' S=0.0025 '/' Outflow=3.69 cfs 0.595 af

Total Runoff Area = 2.250 ac Runoff Volume = 0.596 af Average Runoff Depth = 3.18"
24.00% Pervious = 0.540 ac 76.00% Impervious = 1.710 ac

20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 25-Year Rainfall=3.85"

Printed 4/2/2021

Page 19

Summary for Subcatchment 1S: Proposed Site Area

Runoff = 11.93 cfs @ 11.96 hrs, Volume= 0.596 af, Depth= 3.18"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-50.00 hrs, dt= 0.01 hrs
Type II 24-hr 25-Year Rainfall=3.85"

Area (ac)	CN	Description
* 1.710	98	Impervious, HSG D
0.540	80	>75% Grass cover, Good, HSG D
2.250	94	Weighted Average
0.540		24.00% Pervious Area
1.710		76.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
2.8	30	0.0580	0.18		Sheet Flow, Overland - Grass Grass: Short n= 0.150 P2= 2.50"
0.5	35	0.0250	1.08		Sheet Flow, Overland - Pvmt. Smooth surfaces n= 0.011 P2= 2.50"
1.9	334		3.00		Direct Entry, Pipe Flow
5.2	399	Total			

Subcatchment 1S: Proposed Site Area

Hydrograph



20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 25-Year Rainfall=3.85"

Printed 4/2/2021

Page 20

Summary for Pond 1P: Proposed UGD System & Outlet

Inflow Area = 2.250 ac, 76.00% Impervious, Inflow Depth = 3.18" for 25-Year event
 Inflow = 11.93 cfs @ 11.96 hrs, Volume= 0.596 af
 Outflow = 3.69 cfs @ 12.07 hrs, Volume= 0.595 af, Atten= 69%, Lag= 6.9 min
 Primary = 3.69 cfs @ 12.07 hrs, Volume= 0.595 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-50.00 hrs, dt= 0.01 hrs
 Peak Elev= 573.11' @ 12.07 hrs Surf.Area= 5,435 sf Storage= 7,988 cf

Plug-Flow detention time= 34.6 min calculated for 0.595 af (100% of inflow)
 Center-of-Mass det. time= 34.4 min (811.5 - 777.1)

Volume	Invert	Avail.Storage	Storage Description
#1A	570.72'	3,453 cf	63.25'W x 60.58'L x 3.50'H Field A 13,410 cf Overall - 4,778 cf Embedded = 8,632 cf x 40.0% Voids
#2A	571.22'	4,778 cf	ADS_StormTech SC-740 +Cap x 104 Inside #1 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 13 Rows of 8 Chambers
#3B	571.50'	1,473 cf	30.00'W x 53.46'L x 3.50'H Field B 5,613 cf Overall - 1,929 cf Embedded = 3,683 cf x 40.0% Voids
#4B	572.00'	1,929 cf	ADS_StormTech SC-740 +Cap x 42 Inside #3 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 6 Rows of 7 Chambers
		11,634 cf	Total Available Storage

Storage Group A created with Chamber Wizard
 Storage Group B created with Chamber Wizard

Device	Routing	Invert	Outlet Devices
#1	Primary	570.72'	10.0" Round Outlet Pipe L= 8.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 570.72' / 570.70' S= 0.0025 '/ Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.55 sf

Primary OutFlow Max=3.69 cfs @ 12.07 hrs HW=573.11' (Free Discharge)

↑**1=Outlet Pipe** (Inlet Controls 3.69 cfs @ 6.77 fps)

20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 25-Year Rainfall=3.85"

Printed 4/2/2021

Page 21

Pond 1P: Proposed UGD System & Outlet - Chamber Wizard Field A

Chamber Model = ADS_StormTechSC-740 +Cap (ADS StormTech®SC-740 with cap length)

Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf

Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap

51.0" Wide + 6.0" Spacing = 57.0" C-C Row Spacing

8 Chambers/Row x 7.12' Long +0.81' Cap Length x 2 = 58.58' Row Length +12.0" End Stone x 2 = 60.58' Base Length

13 Rows x 51.0" Wide + 6.0" Spacing x 12 + 12.0" Side Stone x 2 = 63.25' Base Width

6.0" Base + 30.0" Chamber Height + 6.0" Cover = 3.50' Field Height

104 Chambers x 45.9 cf = 4,777.8 cf Chamber Storage

13,410.2 cf Field - 4,777.8 cf Chambers = 8,632.4 cf Stone x 40.0% Voids = 3,453.0 cf Stone Storage

Chamber Storage + Stone Storage = 8,230.7 cf = 0.189 af


Overall Storage Efficiency = 61.4%

Overall System Size = 60.58' x 63.25' x 3.50'

104 Chambers

496.7 cy Field

319.7 cy Stone



20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 25-Year Rainfall=3.85"

Printed 4/2/2021

Page 22

Pond 1P: Proposed UGD System & Outlet - Chamber Wizard Field B

Chamber Model = ADS_StormTechSC-740 +Cap (ADS StormTech®SC-740 with cap length)

Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf

Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap

51.0" Wide + 6.0" Spacing = 57.0" C-C Row Spacing

7 Chambers/Row x 7.12' Long +0.81' Cap Length x 2 = 51.46' Row Length +12.0" End Stone x 2 = 53.46' Base Length

6 Rows x 51.0" Wide + 6.0" Spacing x 5 + 12.0" Side Stone x 2 = 30.00' Base Width

6.0" Base + 30.0" Chamber Height + 6.0" Cover = 3.50' Field Height

42 Chambers x 45.9 cf = 1,929.5 cf Chamber Storage

5,613.0 cf Field - 1,929.5 cf Chambers = 3,683.5 cf Stone x 40.0% Voids = 1,473.4 cf Stone Storage

Chamber Storage + Stone Storage = 3,402.9 cf = 0.078 af


Overall Storage Efficiency = 60.6%

Overall System Size = 53.46' x 30.00' x 3.50'

42 Chambers


207.9 cy Field

136.4 cy Stone



Pond 1P: Proposed UGD System & Outlet

Hydrograph



20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 100-Year Rainfall=5.25"

Printed 4/2/2021

Page 24

Time span=0.00-50.00 hrs, dt=0.01 hrs, 5001 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Dyn-Stor-Ind method - Pond routing by Dyn-Stor-Ind method

Subcatchment 1S: Proposed Site Area Runoff Area=2.250 ac 76.00% Impervious Runoff Depth=4.55"
Flow Length=399' Tc=5.2 min CN=94 Runoff=16.69 cfs 0.854 af

Pond 1P: Proposed UGD System & Outlet Peak Elev=575.00' Storage=11,633 cf Inflow=16.69 cfs 0.854 af
10.0" Round Culvert n=0.013 L=8.0' S=0.0025 '/' Outflow=5.16 cfs 0.854 af

Total Runoff Area = 2.250 ac Runoff Volume = 0.854 af Average Runoff Depth = 4.55"
24.00% Pervious = 0.540 ac 76.00% Impervious = 1.710 ac

20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 100-Year Rainfall=5.25"

Printed 4/2/2021

Page 25

Summary for Subcatchment 1S: Proposed Site Area

Runoff = 16.69 cfs @ 11.96 hrs, Volume= 0.854 af, Depth= 4.55"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-50.00 hrs, dt= 0.01 hrs
Type II 24-hr 100-Year Rainfall=5.25"

Area (ac)	CN	Description
* 1.710	98	Impervious, HSG D
0.540	80	>75% Grass cover, Good, HSG D
2.250	94	Weighted Average
0.540		24.00% Pervious Area
1.710		76.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
2.8	30	0.0580	0.18		Sheet Flow, Overland - Grass Grass: Short n= 0.150 P2= 2.50"
0.5	35	0.0250	1.08		Sheet Flow, Overland - Pvmt. Smooth surfaces n= 0.011 P2= 2.50"
1.9	334		3.00		Direct Entry, Pipe Flow
5.2	399	Total			

Subcatchment 1S: Proposed Site Area

Hydrograph



20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 100-Year Rainfall=5.25"

Printed 4/2/2021

Page 26

Summary for Pond 1P: Proposed UGD System & Outlet

Inflow Area = 2.250 ac, 76.00% Impervious, Inflow Depth = 4.55" for 100-Year event
 Inflow = 16.69 cfs @ 11.96 hrs, Volume= 0.854 af
 Outflow = 5.16 cfs @ 12.07 hrs, Volume= 0.854 af, Atten= 69%, Lag= 6.9 min
 Primary = 5.16 cfs @ 12.07 hrs, Volume= 0.854 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-50.00 hrs, dt= 0.01 hrs
 Peak Elev= 575.00' @ 12.07 hrs Surf.Area= 5,435 sf Storage= 11,633 cf

Plug-Flow detention time= 34.3 min calculated for 0.854 af (100% of inflow)
 Center-of-Mass det. time= 34.1 min (801.9 - 767.8)

Volume	Invert	Avail.Storage	Storage Description
#1A	570.72'	3,453 cf	63.25'W x 60.58'L x 3.50'H Field A 13,410 cf Overall - 4,778 cf Embedded = 8,632 cf x 40.0% Voids
#2A	571.22'	4,778 cf	ADS_StormTech SC-740 +Cap x 104 Inside #1 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 13 Rows of 8 Chambers
#3B	571.50'	1,473 cf	30.00'W x 53.46'L x 3.50'H Field B 5,613 cf Overall - 1,929 cf Embedded = 3,683 cf x 40.0% Voids
#4B	572.00'	1,929 cf	ADS_StormTech SC-740 +Cap x 42 Inside #3 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 6 Rows of 7 Chambers
		11,634 cf	Total Available Storage

Storage Group A created with Chamber Wizard
 Storage Group B created with Chamber Wizard

Device	Routing	Invert	Outlet Devices
#1	Primary	570.72'	10.0" Round Outlet Pipe L= 8.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 570.72' / 570.70' S= 0.0025 '/ Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.55 sf

Primary OutFlow Max=5.16 cfs @ 12.07 hrs HW=574.99' (Free Discharge)

↑**1=Outlet Pipe** (Inlet Controls 5.16 cfs @ 9.46 fps)

20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 100-Year Rainfall=5.25"

Printed 4/2/2021

Page 27

Pond 1P: Proposed UGD System & Outlet - Chamber Wizard Field A

Chamber Model = ADS_StormTechSC-740 +Cap (ADS StormTech® SC-740 with cap length)

Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf

Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap

51.0" Wide + 6.0" Spacing = 57.0" C-C Row Spacing

8 Chambers/Row x 7.12' Long +0.81' Cap Length x 2 = 58.58' Row Length +12.0" End Stone x 2 = 60.58' Base Length

13 Rows x 51.0" Wide + 6.0" Spacing x 12 + 12.0" Side Stone x 2 = 63.25' Base Width

6.0" Base + 30.0" Chamber Height + 6.0" Cover = 3.50' Field Height

104 Chambers x 45.9 cf = 4,777.8 cf Chamber Storage

13,410.2 cf Field - 4,777.8 cf Chambers = 8,632.4 cf Stone x 40.0% Voids = 3,453.0 cf Stone Storage

Chamber Storage + Stone Storage = 8,230.7 cf = 0.189 af


Overall Storage Efficiency = 61.4%

Overall System Size = 60.58' x 63.25' x 3.50'

104 Chambers

496.7 cy Field

319.7 cy Stone



20.166 Proposed

Prepared by HP Inc.

HydroCAD® 10.00-18 s/n 05021 © 2016 HydroCAD Software Solutions LLC

Type II 24-hr 100-Year Rainfall=5.25"

Printed 4/2/2021

Page 28

Pond 1P: Proposed UGD System & Outlet - Chamber Wizard Field B

Chamber Model = ADS_StormTechSC-740 +Cap (ADS StormTech®SC-740 with cap length)

Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf

Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap

51.0" Wide + 6.0" Spacing = 57.0" C-C Row Spacing

7 Chambers/Row x 7.12' Long +0.81' Cap Length x 2 = 51.46' Row Length +12.0" End Stone x 2 = 53.46' Base Length

6 Rows x 51.0" Wide + 6.0" Spacing x 5 + 12.0" Side Stone x 2 = 30.00' Base Width

6.0" Base + 30.0" Chamber Height + 6.0" Cover = 3.50' Field Height

42 Chambers x 45.9 cf = 1,929.5 cf Chamber Storage

5,613.0 cf Field - 1,929.5 cf Chambers = 3,683.5 cf Stone x 40.0% Voids = 1,473.4 cf Stone Storage

Chamber Storage + Stone Storage = 3,402.9 cf = 0.078 af


Overall Storage Efficiency = 60.6%

Overall System Size = 53.46' x 30.00' x 3.50'


42 Chambers

207.9 cy Field

136.4 cy Stone



Pond 1P: Proposed UGD System & Outlet



SOILS INFORMATION

Depth to Water Table—Erie County, New York



Map Scale: 1:1,080 if printed on A portrait (8.5" x 11") sheet.



MAP LEGEND

Area of Interest (AOI)
 Area of Interest (AOI) Not rated or not available

Water Features
 Streams and Canals

Transportation
 Rails
 Interstate Highways
 US Routes
 Major Roads
 Local Roads

Background
 Aerial Photography

Soils
Soil Rating Polygons
 0 - 25
 25 - 50
 50 - 100
 100 - 150
 150 - 200
 > 200
 Not rated or not available

Soil Rating Lines
 0 - 25
 25 - 50
 50 - 100
 100 - 150
 150 - 200
 > 200
 Not rated or not available

Soil Rating Points
 0 - 25
 25 - 50
 50 - 100
 100 - 150
 150 - 200
 > 200
 Not rated or not available

MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:15,800.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service
 Web Soil Survey URL:
 Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Erie County, New York
 Survey Area Data: Version 20, Jun 11, 2020

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Jul 14, 2019—Jul 27, 2019

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

Depth to Water Table

Map unit symbol	Map unit name	Rating (centimeters)	Acres in AOI	Percent of AOI
Uh	Urban land-Churchville complex	>200	1.7	77.1%
UrA	Urban land-Lima complex, 1 to 6 percent slopes	>200	0.5	22.9%
Totals for Area of Interest			2.2	100.0%

Description

"Water table" refers to a saturated zone in the soil. It occurs during specified months. Estimates of the upper limit are based mainly on observations of the water table at selected sites and on evidence of a saturated zone, namely grayish colors (redoximorphic features) in the soil. A saturated zone that lasts for less than a month is not considered a water table.

This attribute is actually recorded as three separate values in the database. A low value and a high value indicate the range of this attribute for the soil component. A "representative" value indicates the expected value of this attribute for the component. For this soil property, only the representative value is used.

Rating Options

Units of Measure: centimeters

Aggregation Method: Dominant Component

Component Percent Cutoff: None Specified

Tie-break Rule: Lower

Interpret Nulls as Zero: No

Beginning Month: January

Ending Month: December

Appendix E

NYSDEC SPDES General Permit for Stormwater Discharges from Construction Activity Permit No. GP-0-20-001



Department of
Environmental
Conservation

NEW YORK STATE
DEPARTMENT OF ENVIRONMENTAL CONSERVATION

SPDES GENERAL PERMIT
FOR STORMWATER DISCHARGES

From

CONSTRUCTION ACTIVITY

Permit No. GP- 0-20-001

Issued Pursuant to Article 17, Titles 7, 8 and Article 70
of the Environmental Conservation Law

Effective Date: January 29, 2020

Expiration Date: January 28, 2025

John J. Ferguson

Chief Permit Administrator



Authorized Signature

1-23-20

Date

Address: NYS DEC
Division of Environmental Permits
625 Broadway, 4th Floor
Albany, N.Y. 12233-1750

PREFACE

Pursuant to Section 402 of the Clean Water Act (“CWA”), stormwater *discharges* from certain *construction activities* are unlawful unless they are authorized by a *National Pollutant Discharge Elimination System (“NPDES”)* permit or by a state permit program. New York administers the approved State Pollutant Discharge Elimination System (SPDES) program with permits issued in accordance with the New York State Environmental Conservation Law (ECL) Article 17, Titles 7, 8 and Article 70.

An *owner or operator* of a *construction activity* that is eligible for coverage under this permit must obtain coverage prior to the *commencement of construction activity*. Activities that fit the definition of “*construction activity*”, as defined under 40 CFR 122.26(b)(14)(x), (15)(i), and (15)(ii), constitute construction of a *point source* and therefore, pursuant to ECL section 17-0505 and 17-0701, the *owner or operator* must have coverage under a SPDES permit prior to *commencing construction activity*. The *owner or operator* cannot wait until there is an actual *discharge* from the *construction site* to obtain permit coverage.

***Note: The italicized words/phrases within this permit are defined in Appendix A.**

**NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM
CONSTRUCTION ACTIVITIES**

Table of Contents

Part 1. PERMIT COVERAGE AND LIMITATIONS	1
A. Permit Application	1
B. Effluent Limitations Applicable to Discharges from Construction Activities	1
C. Post-construction Stormwater Management Practice Requirements	4
D. Maintaining Water Quality	8
E. Eligibility Under This General Permit.....	9
F. Activities Which Are Ineligible for Coverage Under This General Permit	9
Part II. PERMIT COVERAGE	12
A. How to Obtain Coverage	12
B. Notice of Intent (NOI) Submittal	13
C. Permit Authorization	13
D. General Requirements For Owners or Operators With Permit Coverage	15
E. Permit Coverage for Discharges Authorized Under GP-0-15-002.....	17
F. Change of Owner or Operator	17
Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP).....	18
A. General SWPPP Requirements	18
B. Required SWPPP Contents	20
C. Required SWPPP Components by Project Type.....	24
Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS	24
A. General Construction Site Inspection and Maintenance Requirements	24
B. Contractor Maintenance Inspection Requirements	24
C. Qualified Inspector Inspection Requirements	25
Part V. TERMINATION OF PERMIT COVERAGE	29
A. Termination of Permit Coverage	29
Part VI. REPORTING AND RETENTION RECORDS	31
A. Record Retention	31
B. Addresses	31
Part VII. STANDARD PERMIT CONDITIONS.....	31
A. Duty to Comply.....	31
B. Continuation of the Expired General Permit.....	32
C. Enforcement.....	32
D. Need to Halt or Reduce Activity Not a Defense.....	32
E. Duty to Mitigate	33
F. Duty to Provide Information.....	33
G. Other Information	33
H. Signatory Requirements.....	33
I. Property Rights	35
J. Severability.....	35

K.	Requirement to Obtain Coverage Under an Alternative Permit.....	35
L.	Proper Operation and Maintenance	36
M.	Inspection and Entry	36
N.	Permit Actions	37
O.	Definitions	37
P.	Re-Opener Clause	37
Q.	Penalties for Falsification of Forms and Reports	37
R.	Other Permits	38
APPENDIX A – Acronyms and Definitions		39
	Acronyms.....	39
	Definitions.....	40
APPENDIX B – Required SWPPP Components by Project Type		48
	Table 1.....	48
	Table 2.....	50
APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal.....		52
APPENDIX D – Watersheds with Lower Disturbance Threshold		58
APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s)		59
APPENDIX F – List of NYS DEC Regional Offices		65

Part 1. PERMIT COVERAGE AND LIMITATIONS

A. Permit Application

This permit authorizes stormwater *discharges to surface waters of the State* from the following *construction activities* identified within 40 CFR Parts 122.26(b)(14)(x), 122.26(b)(15)(i) and 122.26(b)(15)(ii), provided all of the eligibility provisions of this permit are met:

1. *Construction activities* involving soil disturbances of one (1) or more acres; including disturbances of less than one acre that are part of a *larger common plan of development or sale* that will ultimately disturb one or more acres of land; excluding *routine maintenance activity* that is performed to maintain the original line and grade, hydraulic capacity or original purpose of a facility;
2. *Construction activities* involving soil disturbances of less than one (1) acre where the Department has determined that a *SPDES* permit is required for stormwater *discharges* based on the potential for contribution to a violation of a *water quality standard* or for significant contribution of *pollutants to surface waters of the State*.
3. *Construction activities* located in the watershed(s) identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

B. Effluent Limitations Applicable to Discharges from Construction Activities

Discharges authorized by this permit must achieve, at a minimum, the effluent limitations in Part I.B.1. (a) – (f) of this permit. These limitations represent the degree of effluent reduction attainable by the application of best practicable technology currently available.

1. Erosion and Sediment Control Requirements - The *owner or operator* must select, design, install, implement and maintain control measures to *minimize the discharge of pollutants* and prevent a violation of the *water quality standards*. The selection, design, installation, implementation, and maintenance of these control measures must meet the non-numeric effluent limitations in Part I.B.1.(a) – (f) of this permit and be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, using sound engineering judgment. Where control measures are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must include in the *Stormwater Pollution Prevention Plan* (“SWPPP”) the reason(s) for the

deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

- a. **Erosion and Sediment Controls.** Design, install and maintain effective erosion and sediment controls to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. At a minimum, such controls must be designed, installed and maintained to:
- (i) *Minimize* soil erosion through application of runoff control and soil stabilization control measure to *minimize pollutant discharges*;
 - (ii) Control stormwater *discharges*, including both peak flowrates and total stormwater volume, to *minimize* channel and *streambank* erosion and scour in the immediate vicinity of the *discharge* points;
 - (iii) *Minimize* the amount of soil exposed during *construction activity*;
 - (iv) *Minimize* the disturbance of *steep slopes*;
 - (v) *Minimize* sediment *discharges* from the site;
 - (vi) Provide and maintain *natural buffers* around surface waters, direct stormwater to vegetated areas and maximize stormwater infiltration to reduce *pollutant discharges*, unless *infeasible*;
 - (vii) *Minimize* soil compaction. Minimizing soil compaction is not required where the intended function of a specific area of the site dictates that it be compacted;
 - (viii) Unless *infeasible*, preserve a sufficient amount of topsoil to complete soil restoration and establish a uniform, dense vegetative cover; and
 - (ix) *Minimize* dust. On areas of exposed soil, *minimize* dust through the appropriate application of water or other dust suppression techniques to control the generation of pollutants that could be discharged from the site.
- b. **Soil Stabilization.** In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within fourteen (14) days from the date the current soil disturbance activity ceased. For construction sites that *directly discharge* to one of the 303(d) segments

listed in Appendix E or is located in one of the watersheds listed in Appendix C, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. See Appendix A for definition of *Temporarily Ceased*.

- c. **Dewatering.** *Discharges* from *dewatering* activities, including *discharges* from *dewatering* of trenches and excavations, must be managed by appropriate control measures.

- d. **Pollution Prevention Measures.** Design, install, implement, and maintain effective pollution prevention measures to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. At a minimum, such measures must be designed, installed, implemented and maintained to:
 - (i) *Minimize* the *discharge* of *pollutants* from equipment and vehicle washing, wheel wash water, and other wash waters. This applies to washing operations that use clean water only. Soaps, detergents and solvents cannot be used;

 - (ii) *Minimize* the exposure of building materials, building products, construction wastes, trash, landscape materials, fertilizers, pesticides, herbicides, detergents, sanitary waste, hazardous and toxic waste, and other materials present on the site to precipitation and to stormwater. Minimization of exposure is not required in cases where the exposure to precipitation and to stormwater will not result in a *discharge* of *pollutants*, or where exposure of a specific material or product poses little risk of stormwater contamination (such as final products and materials intended for outdoor use) ; and

 - (iii) Prevent the *discharge* of *pollutants* from spills and leaks and implement chemical spill and leak prevention and response procedures.

- e. **Prohibited *Discharges*.** The following *discharges* are prohibited:
 - (i) Wastewater from washout of concrete;

 - (ii) Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds and other construction materials;

- (iii) Fuels, oils, or other *pollutants* used in vehicle and equipment operation and maintenance;
 - (iv) Soaps or solvents used in vehicle and equipment washing; and
 - (v) Toxic or hazardous substances from a spill or other release.
- f. Surface Outlets. When discharging from basins and impoundments, the outlets shall be designed, constructed and maintained in such a manner that sediment does not leave the basin or impoundment and that erosion at or below the outlet does not occur.

C. Post-construction Stormwater Management Practice Requirements

1. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must select, design, install, and maintain the practices to meet the *performance criteria* in the New York State Stormwater Management Design Manual (“Design Manual”), dated January 2015, using sound engineering judgment. Where post-construction stormwater management practices (“SMPs”) are not designed in conformance with the *performance criteria* in the Design Manual, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
2. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must design the practices to meet the applicable *sizing criteria* in Part I.C.2.a., b., c. or d. of this permit.

a. Sizing Criteria for New Development

- (i) Runoff Reduction Volume (“RRv”): Reduce the total Water Quality Volume (“WQv”) by application of RR techniques and standard SMPs with RRv capacity. The total WQv shall be calculated in accordance with the criteria in Section 4.2 of the Design Manual.
- (ii) Minimum RRv and Treatment of Remaining Total WQv: Construction activities that cannot meet the criteria in Part I.C.2.a.(i) of this permit due to site limitations shall direct runoff from all newly constructed impervious areas to a RR technique or standard SMP with RRv capacity unless infeasible. The specific site limitations that prevent the reduction of 100% of the WQv shall be documented in the SWPPP.

For each impervious area that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered infeasible.

In no case shall the runoff reduction achieved from the newly constructed impervious areas be less than the Minimum RRv as calculated using the criteria in Section 4.3 of the Design Manual.

The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (“Cpv”): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
 - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
 - (2) The site discharges directly to tidal waters, or fifth order or larger streams.

- (iv) *Overbank* Flood Control Criteria (“Qp”): Requires storage to attenuate the post-development 10-year, 24-hour peak discharge rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
 - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that *overbank* control is not required.

- (v) Extreme Flood Control Criteria (“Qf”): Requires storage to attenuate the post-development 100-year, 24-hour peak discharge rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
 - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that *overbank* control is not required.

b. Sizing Criteria for New Development in Enhanced Phosphorus Removal Watershed

- (i) Runoff Reduction Volume (RRv): Reduce the total Water Quality Volume (WQv) by application of RR techniques and standard SMPs with RRv capacity. The total WQv is the runoff volume from the 1-year, 24 hour design storm over the post-developed watershed and shall be

calculated in accordance with the criteria in Section 10.3 of the Design Manual.

- (ii) Minimum RRv and Treatment of Remaining Total WQv: *Construction activities* that cannot meet the criteria in Part I.C.2.b.(i) of this permit due to *site limitations* shall direct runoff from all newly constructed *impervious areas* to a RR technique or standard SMP with RRv capacity unless *infeasible*. The specific *site limitations* that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each *impervious area* that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered *infeasible*.

In no case shall the runoff reduction achieved from the newly constructed *impervious areas* be less than the Minimum RRv as calculated using the criteria in Section 10.3 of the Design Manual. The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (Cpv): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
 - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
 - (2) The site *discharges* directly to tidal waters, or fifth order or larger streams.
- (iv) *Overbank* Flood Control Criteria (Qp): Requires storage to attenuate the post-development 10-year, 24-hour peak *discharge* rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that *overbank* control is not required.
- (v) Extreme Flood Control Criteria (Qf): Requires storage to attenuate the post-development 100-year, 24-hour peak *discharge* rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that *overbank* control is not required.

c. Sizing Criteria for Redevelopment Activity

- (i) Water Quality Volume (WQv): The WQv treatment objective for *redevelopment activity* shall be addressed by one of the following options. *Redevelopment activities* located in an Enhanced Phosphorus Removal Watershed (see Part III.B.3. and Appendix C of this permit) shall calculate the WQv in accordance with Section 10.3 of the Design Manual. All other *redevelopment activities* shall calculate the WQv in accordance with Section 4.2 of the Design Manual.
- (1) Reduce the existing *impervious cover* by a minimum of 25% of the total disturbed, *impervious area*. The Soil Restoration criteria in Section 5.1.6 of the Design Manual must be applied to all newly created pervious areas, or
 - (2) Capture and treat a minimum of 25% of the WQv from the disturbed, *impervious area* by the application of standard SMPs; or reduce 25% of the WQv from the disturbed, *impervious area* by the application of RR techniques or standard SMPs with RRv capacity., or
 - (3) Capture and treat a minimum of 75% of the WQv from the disturbed, *impervious area* as well as any additional runoff from tributary areas by application of the alternative practices discussed in Sections 9.3 and 9.4 of the Design Manual., or
 - (4) Application of a combination of 1, 2 and 3 above that provide a weighted average of at least two of the above methods. Application of this method shall be in accordance with the criteria in Section 9.2.1(B) (IV) of the Design Manual.

If there is an existing post-construction stormwater management practice located on the site that captures and treats runoff from the *impervious area* that is being disturbed, the WQv treatment option selected must, at a minimum, provide treatment equal to the treatment that was being provided by the existing practice(s) if that treatment is greater than the treatment required by options 1 – 4 above.

- (ii) Channel Protection Volume (Cpv): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iii) *Overbank* Flood Control Criteria (Qp): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iv) Extreme Flood Control Criteria (Qf): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site

d. Sizing Criteria for Combination of Redevelopment Activity and New Development

Construction projects that include both New Development and Redevelopment Activity shall provide post-construction stormwater management controls that meet the sizing criteria calculated as an aggregate of the Sizing Criteria in Part I.C.2.a. or b. of this permit for the New Development portion of the project and Part I.C.2.c of this permit for Redevelopment Activity portion of the project.

D. Maintaining Water Quality

The Department expects that compliance with the conditions of this permit will control *discharges* necessary to meet applicable *water quality standards*. It shall be a violation of the *ECL* for any discharge to either cause or contribute to a violation of *water quality standards* as contained in Parts 700 through 705 of Title 6 of the Official Compilation of Codes, Rules and Regulations of the State of New York, such as:

1. There shall be no increase in turbidity that will cause a substantial visible contrast to natural conditions;
2. There shall be no increase in suspended, colloidal or settleable solids that will cause deposition or impair the waters for their best usages; and
3. There shall be no residue from oil and floating substances, nor visible oil film, nor globules of grease.

If there is evidence indicating that the stormwater *discharges* authorized by this permit are causing, have the reasonable potential to cause, or are contributing to a violation of the *water quality standards*; the *owner or operator* must take appropriate corrective action in accordance with Part IV.C.5. of this general permit and document in accordance with Part IV.C.4. of this general permit. To address the *water quality standard* violation the *owner or operator* may need to provide additional information, include and implement appropriate controls in the SWPPP to correct the problem, or obtain an individual SPDES permit.

If there is evidence indicating that despite compliance with the terms and conditions of this general permit it is demonstrated that the stormwater *discharges* authorized by this permit are causing or contributing to a violation of *water quality standards*, or if the Department determines that a modification of the permit is necessary to prevent a violation of *water quality standards*, the authorized *discharges* will no longer be eligible for coverage under this permit. The Department may require the *owner or operator* to obtain an individual SPDES permit to continue discharging.

E. Eligibility Under This General Permit

1. This permit may authorize all *discharges* of stormwater from *construction activity to surface waters of the State* and *groundwaters* except for ineligible *discharges* identified under subparagraph F. of this Part.
2. Except for non-stormwater *discharges* explicitly listed in the next paragraph, this permit only authorizes stormwater *discharges*; including stormwater runoff, snowmelt runoff, and surface runoff and drainage, from *construction activities*.
3. Notwithstanding paragraphs E.1 and E.2 above, the following non-stormwater discharges are authorized by this permit: those listed in 6 NYCRR 750-1.2(a)(29)(vi), with the following exception: “Discharges from firefighting activities are authorized only when the firefighting activities are emergencies/unplanned”; waters to which other components have not been added that are used to control dust in accordance with the SWPPP; and uncontaminated *discharges* from *construction site* de-watering operations. All non-stormwater discharges must be identified in the SWPPP. Under all circumstances, the *owner or operator* must still comply with *water quality standards* in Part I.D of this permit.
4. The *owner or operator* must maintain permit eligibility to *discharge* under this permit. Any *discharges* that are not compliant with the eligibility conditions of this permit are not authorized by the permit and the *owner or operator* must either apply for a separate permit to cover those ineligible *discharges* or take steps necessary to make the *discharge* eligible for coverage.

F. Activities Which Are Ineligible for Coverage Under This General Permit

All of the following are **not** authorized by this permit:

1. *Discharges after construction activities* have been completed and the site has undergone *final stabilization*;
2. *Discharges* that are mixed with sources of non-stormwater other than those expressly authorized under subsection E.3. of this Part and identified in the SWPPP required by this permit;
3. *Discharges* that are required to obtain an individual SPDES permit or another SPDES general permit pursuant to Part VII.K. of this permit;
4. *Construction activities or discharges from construction activities* that may adversely affect an *endangered or threatened species* unless the *owner or*

operator has obtained a permit issued pursuant to 6 NYCRR Part 182 for the project or the Department has issued a letter of non-jurisdiction for the project. All documentation necessary to demonstrate eligibility shall be maintained on site in accordance with Part II.D.2 of this permit;

5. *Discharges* which either cause or contribute to a violation of *water quality standards* adopted pursuant to the *ECL* and its accompanying regulations;
6. *Construction activities* for residential, commercial and institutional projects:
 - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
 - b. Which are undertaken on land with no existing *impervious cover*; and
 - c. Which disturb one (1) or more acres of land designated on the current United States Department of Agriculture (“USDA”) Soil Survey as Soil Slope Phase “D”, (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase “E” or “F” (regardless of the map unit name), or a combination of the three designations.
7. *Construction activities* for linear transportation projects and linear utility projects:
 - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
 - b. Which are undertaken on land with no existing *impervious cover*; and
 - c. Which disturb two (2) or more acres of land designated on the current USDA Soil Survey as Soil Slope Phase “D” (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase “E” or “F” (regardless of the map unit name), or a combination of the three designations.

8. *Construction activities* that have the potential to affect an *historic property*, unless there is documentation that such impacts have been resolved. The following documentation necessary to demonstrate eligibility with this requirement shall be maintained on site in accordance with Part II.D.2 of this permit and made available to the Department in accordance with Part VII.F of this permit:
- a. Documentation that the *construction activity* is not within an archeologically sensitive area indicated on the sensitivity map, and that the *construction activity* is not located on or immediately adjacent to a property listed or determined to be eligible for listing on the National or State Registers of Historic Places, and that there is no new permanent building on the *construction site* within the following distances from a building, structure, or object that is more than 50 years old, or if there is such a new permanent building on the *construction site* within those parameters that NYS Office of Parks, Recreation and Historic Preservation (OPRHP), a Historic Preservation Commission of a Certified Local Government, or a qualified preservation professional has determined that the building, structure, or object more than 50 years old is not historically/archeologically significant.
 - 1-5 acres of disturbance - 20 feet
 - 5-20 acres of disturbance - 50 feet
 - 20+ acres of disturbance - 100 feet, or
 - b. DEC consultation form sent to OPRHP, and copied to the NYS DEC Agency Historic Preservation Officer (APO), and
 - (i) the State Environmental Quality Review (SEQR) Environmental Assessment Form (EAF) with a negative declaration or the Findings Statement, with documentation of OPRHP's agreement with the resolution; or
 - (ii) documentation from OPRHP that the *construction activity* will result in No Impact; or
 - (iii) documentation from OPRHP providing a determination of No Adverse Impact; or
 - (iv) a Letter of Resolution signed by the owner/operator, OPRHP and the DEC APO which allows for this *construction activity* to be eligible for coverage under the general permit in terms of the State Historic Preservation Act (SHPA); or
 - c. Documentation of satisfactory compliance with Section 106 of the National Historic Preservation Act for a coterminous project area:

- (i) No Affect
- (ii) No Adverse Affect
- (iii) Executed Memorandum of Agreement, or

d. Documentation that:

- (i) SHPA Section 14.09 has been completed by NYS DEC or another state agency.
9. *Discharges from construction activities* that are subject to an existing SPDES individual or general permit where a SPDES permit for *construction activity* has been terminated or denied; or where the *owner or operator* has failed to renew an expired individual permit.

Part II. PERMIT COVERAGE

A. How to Obtain Coverage

1. An *owner or operator* of a *construction activity* that is not subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then submit a completed Notice of Intent (NOI) to the Department to be authorized to discharge under this permit.
2. An *owner or operator* of a *construction activity* that is subject to the requirements of a *regulated, traditional land use control MS4* must first prepare a SWPPP in accordance with all applicable requirements of this permit and then have the SWPPP reviewed and accepted by the *regulated, traditional land use control MS4* prior to submitting the NOI to the Department. The *owner or operator* shall have the “MS4 SWPPP Acceptance” form signed in accordance with Part VII.H., and then submit that form along with a completed NOI to the Department.
3. The requirement for an *owner or operator* to have its SWPPP reviewed and accepted by the *regulated, traditional land use control MS4* prior to submitting the NOI to the Department does not apply to an *owner or operator* that is obtaining permit coverage in accordance with the requirements in Part II.F. (Change of *Owner or Operator*) or where the *owner or operator* of the *construction activity* is the *regulated, traditional land use control MS4* . This exemption does not apply to *construction activities* subject to the New York City Administrative Code.

B. Notice of Intent (NOI) Submittal

1. Prior to December 21, 2020, an owner or operator shall use either the electronic (eNOI) or paper version of the NOI that the Department prepared. Both versions of the NOI are located on the Department's website (<http://www.dec.ny.gov/>). The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the following address:

**NOTICE OF INTENT
NYS DEC, Bureau of Water Permits
625 Broadway, 4th Floor
Albany, New York 12233-3505**

2. Beginning December 21, 2020 and in accordance with EPA's 2015 NPDES Electronic Reporting Rule (40 CFR Part 127), the *owner or operator* must submit the NOI electronically using the *Department's* online NOI.
3. The *owner or operator* shall have the SWPPP preparer sign the "SWPPP Preparer Certification" statement on the NOI prior to submitting the form to the Department.
4. As of the date the NOI is submitted to the Department, the *owner or operator* shall make the NOI and SWPPP available for review and copying in accordance with the requirements in Part VII.F. of this permit.

C. Permit Authorization

1. An *owner or operator* shall not *commence construction activity* until their authorization to *discharge* under this permit goes into effect.
2. Authorization to *discharge* under this permit will be effective when the *owner or operator* has satisfied all of the following criteria:
 - a. project review pursuant to the State Environmental Quality Review Act ("SEQRA") have been satisfied, when SEQRA is applicable. See the Department's website (<http://www.dec.ny.gov/>) for more information,
 - b. where required, all necessary Department permits subject to the *Uniform Procedures Act* ("UPA") (see 6 NYCRR Part 621), or the equivalent from another New York State agency, have been obtained, unless otherwise notified by the Department pursuant to 6 NYCRR 621.3(a)(4). *Owners or operators* of *construction activities* that are required to obtain *UPA* permits

must submit a preliminary SWPPP to the appropriate DEC Permit Administrator at the Regional Office listed in Appendix F at the time all other necessary *UPA* permit applications are submitted. The preliminary SWPPP must include sufficient information to demonstrate that the *construction activity* qualifies for authorization under this permit,

- c. the final SWPPP has been prepared, and
 - d. a complete NOI has been submitted to the Department in accordance with the requirements of this permit.
3. An *owner or operator* that has satisfied the requirements of Part II.C.2 above will be authorized to *discharge* stormwater from their *construction activity* in accordance with the following schedule:
- a. For *construction activities* that are not subject to the requirements of a *regulated, traditional land use control MS4*:
 - (i) Five (5) business days from the date the Department receives a complete electronic version of the NOI (eNOI) for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.; or
 - (ii) Sixty (60) business days from the date the Department receives a complete NOI (electronic or paper version) for *construction activities* with a SWPPP that has not been prepared in conformance with the design criteria in technical standard referenced in Part III.B.1. or, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C., the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, or;
 - (iii) Ten (10) business days from the date the Department receives a complete paper version of the NOI for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.

- b. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*:
 - (i) Five (5) business days from the date the Department receives both a complete electronic version of the NOI (eNOI) and signed “MS4 SWPPP Acceptance” form, or
 - (ii) Ten (10) business days from the date the Department receives both a complete paper version of the NOI and signed “MS4 SWPPP Acceptance” form.
4. Coverage under this permit authorizes stormwater *discharges* from only those areas of disturbance that are identified in the NOI. If an *owner or operator* wishes to have stormwater *discharges* from future or additional areas of disturbance authorized, they must submit a new NOI that addresses that phase of the development, unless otherwise notified by the Department. The *owner or operator* shall not *commence construction activity* on the future or additional areas until their authorization to *discharge* under this permit goes into effect in accordance with Part II.C. of this permit.

D. General Requirements For Owners or Operators With Permit Coverage

1. The *owner or operator* shall ensure that the provisions of the SWPPP are implemented from the *commencement of construction activity* until all areas of disturbance have achieved *final stabilization* and the Notice of Termination (“NOT”) has been submitted to the Department in accordance with Part V. of this permit. This includes any changes made to the SWPPP pursuant to Part III.A.4. of this permit.
2. The *owner or operator* shall maintain a copy of the General Permit (GP-0-20-001), NOI, *NOI Acknowledgment Letter*, SWPPP, MS4 SWPPP Acceptance form, inspection reports, responsible contractor’s or subcontractor’s certification statement (see Part III.A.6.), and all documentation necessary to demonstrate eligibility with this permit at the *construction site* until all disturbed areas have achieved *final stabilization* and the NOT has been submitted to the Department. The documents must be maintained in a secure location, such as a job trailer, on-site construction office, or mailbox with lock. The secure location must be accessible during normal business hours to an individual performing a compliance inspection.
3. The *owner or operator of a construction activity* shall not disturb greater than five (5) acres of soil at any one time without prior written authorization from the Department or, in areas under the jurisdiction of a *regulated, traditional land*

use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the construction activity). At a minimum, the owner or operator must comply with the following requirements in order to be authorized to disturb greater than five (5) acres of soil at any one time:

- a. The *owner or operator* shall have a *qualified inspector* conduct **at least** two (2) site inspections in accordance with Part IV.C. of this permit every seven (7) calendar days, for as long as greater than five (5) acres of soil remain disturbed. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
 - b. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016.
 - c. The *owner or operator* shall prepare a phasing plan that defines maximum disturbed area per phase and shows required cuts and fills.
 - d. The *owner or operator* shall install any additional site-specific practices needed to protect water quality.
 - e. The *owner or operator* shall include the requirements above in their SWPPP.
4. In accordance with statute, regulations, and the terms and conditions of this permit, the Department may suspend or revoke an *owner's or operator's* coverage under this permit at any time if the Department determines that the SWPPP does not meet the permit requirements or consistent with Part VII.K..
 5. Upon a finding of significant non-compliance with the practices described in the SWPPP or violation of this permit, the Department may order an immediate stop to all activity at the site until the non-compliance is remedied. The stop work order shall be in writing, describe the non-compliance in detail, and be sent to the *owner or operator*.
 6. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*, the *owner or operator* shall notify the

regulated, traditional land use control MS4 in writing of any planned amendments or modifications to the post-construction stormwater management practice component of the SWPPP required by Part III.A. 4. and 5. of this permit. Unless otherwise notified by the *regulated, traditional land use control MS4*, the *owner or operator* shall have the SWPPP amendments or modifications reviewed and accepted by the *regulated, traditional land use control MS4* prior to commencing construction of the post-construction stormwater management practice.

E. Permit Coverage for Discharges Authorized Under GP-0-15-002

1. Upon renewal of SPDES General Permit for Stormwater Discharges from *Construction Activity* (Permit No. GP-0-15-002), an *owner or operator* of a *construction activity* with coverage under GP-0-15-002, as of the effective date of GP- 0-20-001, shall be authorized to *discharge* in accordance with GP- 0-20-001, unless otherwise notified by the Department.

An *owner or operator* may continue to implement the technical/design components of the post-construction stormwater management controls provided that such design was done in conformance with the technical standards in place at the time of initial project authorization. However, they must comply with the other, non-design provisions of GP-0-20-001.

F. Change of Owner or Operator

1. When property ownership changes or when there is a change in operational control over the construction plans and specifications, the original *owner or operator* must notify the new *owner or operator*, in writing, of the requirement to obtain permit coverage by submitting a NOI with the Department. For *construction activities* subject to the requirements of a *regulated, traditional land use control MS4*, the original *owner or operator* must also notify the MS4, in writing, of the change in ownership at least 30 calendar days prior to the change in ownership.
2. Once the new *owner or operator* obtains permit coverage, the original *owner or operator* shall then submit a completed NOT with the name and permit identification number of the new *owner or operator* to the Department at the address in Part II.B.1. of this permit. If the original *owner or operator* maintains ownership of a portion of the *construction activity* and will disturb soil, they must maintain their coverage under the permit.
3. Permit coverage for the new *owner or operator* will be effective as of the date the Department receives a complete NOI, provided the original *owner or*

operator was not subject to a sixty (60) business day authorization period that has not expired as of the date the Department receives the NOI from the new *owner or operator*.

Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

A. General SWPPP Requirements

1. A SWPPP shall be prepared and implemented by the *owner or operator* of each *construction activity* covered by this permit. The SWPPP must document the selection, design, installation, implementation and maintenance of the control measures and practices that will be used to meet the effluent limitations in Part I.B. of this permit and where applicable, the post-construction stormwater management practice requirements in Part I.C. of this permit. The SWPPP shall be prepared prior to the submittal of the NOI. The NOI shall be submitted to the Department prior to the *commencement of construction activity*. A copy of the completed, final NOI shall be included in the SWPPP.
2. The SWPPP shall describe the erosion and sediment control practices and where required, post-construction stormwater management practices that will be used and/or constructed to reduce the *pollutants* in stormwater *discharges* and to assure compliance with the terms and conditions of this permit. In addition, the SWPPP shall identify potential sources of pollution which may reasonably be expected to affect the quality of stormwater *discharges*.
3. All SWPPPs that require the post-construction stormwater management practice component shall be prepared by a *qualified professional* that is knowledgeable in the principles and practices of stormwater management and treatment.
4. The *owner or operator* must keep the SWPPP current so that it at all times accurately documents the erosion and sediment controls practices that are being used or will be used during construction, and all post-construction stormwater management practices that will be constructed on the site. At a minimum, the *owner or operator* shall amend the SWPPP, including construction drawings:
 - a. whenever the current provisions prove to be ineffective in minimizing *pollutants* in stormwater *discharges* from the site;

- b. whenever there is a change in design, construction, or operation at the *construction site* that has or could have an effect on the *discharge* of *pollutants*;
 - c. to address issues or deficiencies identified during an inspection by the *qualified inspector*, the Department or other regulatory authority; and
 - d. to document the final construction conditions.
5. The Department may notify the *owner or operator* at any time that the SWPPP does not meet one or more of the minimum requirements of this permit. The notification shall be in writing and identify the provisions of the SWPPP that require modification. Within fourteen (14) calendar days of such notification, or as otherwise indicated by the Department, the *owner or operator* shall make the required changes to the SWPPP and submit written notification to the Department that the changes have been made. If the *owner or operator* does not respond to the Department's comments in the specified time frame, the Department may suspend the *owner's or operator's* coverage under this permit or require the *owner or operator* to obtain coverage under an individual SPDES permit in accordance with Part II.D.4. of this permit.
6. Prior to the *commencement of construction activity*, the *owner or operator* must identify the contractor(s) and subcontractor(s) that will be responsible for installing, constructing, repairing, replacing, inspecting and maintaining the erosion and sediment control practices included in the SWPPP; and the contractor(s) and subcontractor(s) that will be responsible for constructing the post-construction stormwater management practices included in the SWPPP. The *owner or operator* shall have each of the contractors and subcontractors identify at least one person from their company that will be responsible for implementation of the SWPPP. This person shall be known as the *trained contractor*. The *owner or operator* shall ensure that at least one *trained contractor* is on site on a daily basis when soil disturbance activities are being performed.

The *owner or operator* shall have each of the contractors and subcontractors identified above sign a copy of the following certification statement below before they commence any *construction activity*:

"I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the *qualified inspector* during a site inspection. I also understand that the *owner or operator* must comply with

the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater *discharges* from *construction activities* and that it is unlawful for any person to cause or contribute to a violation of *water quality standards*. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations"

In addition to providing the certification statement above, the certification page must also identify the specific elements of the SWPPP that each contractor and subcontractor will be responsible for and include the name and title of the person providing the signature; the name and title of the *trained contractor* responsible for SWPPP implementation; the name, address and telephone number of the contracting firm; the address (or other identifying description) of the site; and the date the certification statement is signed. The *owner or operator* shall attach the certification statement(s) to the copy of the SWPPP that is maintained at the *construction site*. If new or additional contractors are hired to implement measures identified in the SWPPP after construction has commenced, they must also sign the certification statement and provide the information listed above.

7. For projects where the Department requests a copy of the SWPPP or inspection reports, the *owner or operator* shall submit the documents in both electronic (PDF only) and paper format within five (5) business days, unless otherwise notified by the Department.

B. Required SWPPP Contents

1. Erosion and sediment control component - All SWPPPs prepared pursuant to this permit shall include erosion and sediment control practices designed in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Where erosion and sediment control practices are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must demonstrate *equivalence* to the technical standard. At a minimum, the erosion and sediment control component of the SWPPP shall include the following:
 - a. Background information about the scope of the project, including the location, type and size of project

- b. A site map/construction drawing(s) for the project, including a general location map. At a minimum, the site map shall show the total site area; all improvements; areas of disturbance; areas that will not be disturbed; existing vegetation; on-site and adjacent off-site surface water(s); floodplain/floodway boundaries; wetlands and drainage patterns that could be affected by the *construction activity*; existing and final contours ; locations of different soil types with boundaries; material, waste, borrow or equipment storage areas located on adjacent properties; and location(s) of the stormwater *discharge(s)*;
- c. A description of the soil(s) present at the site, including an identification of the Hydrologic Soil Group (HSG);
- d. A construction phasing plan and sequence of operations describing the intended order of *construction activities*, including clearing and grubbing, excavation and grading, utility and infrastructure installation and any other activity at the site that results in soil disturbance;
- e. A description of the minimum erosion and sediment control practices to be installed or implemented for each *construction activity* that will result in soil disturbance. Include a schedule that identifies the timing of initial placement or implementation of each erosion and sediment control practice and the minimum time frames that each practice should remain in place or be implemented;
- f. A temporary and permanent soil stabilization plan that meets the requirements of this general permit and the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, for each stage of the project, including initial land clearing and grubbing to project completion and achievement of *final stabilization*;
- g. A site map/construction drawing(s) showing the specific location(s), size(s), and length(s) of each erosion and sediment control practice;
- h. The dimensions, material specifications, installation details, and operation and maintenance requirements for all erosion and sediment control practices. Include the location and sizing of any temporary sediment basins and structural practices that will be used to divert flows from exposed soils;
- i. A maintenance inspection schedule for the contractor(s) identified in Part III.A.6. of this permit, to ensure continuous and effective operation of the erosion and sediment control practices. The maintenance inspection

schedule shall be in accordance with the requirements in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016;

- j. A description of the pollution prevention measures that will be used to control litter, construction chemicals and construction debris from becoming a *pollutant* source in the stormwater *discharges*;
 - k. A description and location of any stormwater *discharges* associated with industrial activity other than construction at the site, including, but not limited to, stormwater *discharges* from asphalt plants and concrete plants located on the *construction site*; and
 - l. Identification of any elements of the design that are not in conformance with the design criteria in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Include the reason for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
2. Post-construction stormwater management practice component – The *owner or operator* of any construction project identified in Table 2 of Appendix B as needing post-construction stormwater management practices shall prepare a SWPPP that includes practices designed in conformance with the applicable *sizing criteria* in Part I.C.2.a., c. or d. of this permit and the *performance criteria* in the technical standard, New York State Stormwater Management Design Manual dated January 2015

Where post-construction stormwater management practices are not designed in conformance with the *performance criteria* in the technical standard, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

The post-construction stormwater management practice component of the SWPPP shall include the following:

- a. Identification of all post-construction stormwater management practices to be constructed as part of the project. Include the dimensions, material specifications and installation details for each post-construction stormwater management practice;

- b. A site map/construction drawing(s) showing the specific location and size of each post-construction stormwater management practice;
- c. A Stormwater Modeling and Analysis Report that includes:
 - (i) Map(s) showing pre-development conditions, including watershed/subcatchments boundaries, flow paths/routing, and design points;
 - (ii) Map(s) showing post-development conditions, including watershed/subcatchments boundaries, flow paths/routing, design points and post-construction stormwater management practices;
 - (iii) Results of stormwater modeling (i.e. hydrology and hydraulic analysis) for the required storm events. Include supporting calculations (model runs), methodology, and a summary table that compares pre and post-development runoff rates and volumes for the different storm events;
 - (iv) Summary table, with supporting calculations, which demonstrates that each post-construction stormwater management practice has been designed in conformance with the *sizing criteria* included in the Design Manual;
 - (v) Identification of any *sizing criteria* that is not required based on the requirements included in Part I.C. of this permit; and
 - (vi) Identification of any elements of the design that are not in conformance with the *performance criteria* in the Design Manual. Include the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the Design Manual;
- d. Soil testing results and locations (test pits, borings);
- e. Infiltration test results, when required; and
- f. An operations and maintenance plan that includes inspection and maintenance schedules and actions to ensure continuous and effective operation of each post-construction stormwater management practice. The plan shall identify the entity that will be responsible for the long term operation and maintenance of each practice.

3. Enhanced Phosphorus Removal Standards - All construction projects identified in Table 2 of Appendix B that are located in the watersheds identified in Appendix C shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the applicable *sizing criteria* in Part I.C.2. b., c. or d. of this permit and the *performance criteria*, Enhanced Phosphorus Removal Standards included in the Design Manual. At a minimum, the post-construction stormwater management practice component of the SWPPP shall include items 2.a - 2.f. above.

C. Required SWPPP Components by Project Type

Unless otherwise notified by the Department, *owners or operators of construction activities* identified in Table 1 of Appendix B are required to prepare a SWPPP that only includes erosion and sediment control practices designed in conformance with Part III.B.1 of this permit. *Owners or operators of the construction activities* identified in Table 2 of Appendix B shall prepare a SWPPP that also includes post-construction stormwater management practices designed in conformance with Part III.B.2 or 3 of this permit.

Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS

A. General Construction Site Inspection and Maintenance Requirements

1. The *owner or operator* must ensure that all erosion and sediment control practices (including pollution prevention measures) and all post-construction stormwater management practices identified in the SWPPP are inspected and maintained in accordance with Part IV.B. and C. of this permit.
2. The terms of this permit shall not be construed to prohibit the State of New York from exercising any authority pursuant to the ECL, common law or federal law, or prohibit New York State from taking any measures, whether civil or criminal, to prevent violations of the laws of the State of New York or protect the public health and safety and/or the environment.

B. Contractor Maintenance Inspection Requirements

1. The *owner or operator* of each *construction activity* identified in Tables 1 and 2 of Appendix B shall have a *trained contractor* inspect the erosion and sediment control practices and pollution prevention measures being implemented within the active work area daily to ensure that they are being maintained in effective operating condition at all times. If deficiencies are identified, the contractor shall

begin implementing corrective actions within one business day and shall complete the corrective actions in a reasonable time frame.

2. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *trained contractor* can stop conducting the maintenance inspections. The *trained contractor* shall begin conducting the maintenance inspections in accordance with Part IV.B.1. of this permit as soon as soil disturbance activities resume.
3. For construction sites where soil disturbance activities have been shut down with partial project completion, the *trained contractor* can stop conducting the maintenance inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.

C. Qualified Inspector Inspection Requirements

The *owner or operator* shall have a *qualified inspector* conduct site inspections in conformance with the following requirements:

[Note: The *trained contractor* identified in Part III.A.6. and IV.B. of this permit **cannot** conduct the *qualified inspector* site inspections unless they meet the *qualified inspector* qualifications included in Appendix A. In order to perform these inspections, the *trained contractor* would have to be a:

- licensed Professional Engineer,
 - Certified Professional in Erosion and Sediment Control (CPESC),
 - New York State Erosion and Sediment Control Certificate Program holder
 - Registered Landscape Architect, or
 - someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity].
1. A *qualified inspector* shall conduct site inspections for all *construction activities* identified in Tables 1 and 2 of Appendix B, with the exception of:
 - a. the construction of a single family residential subdivision with 25% or less *impervious cover* at total site build-out that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located

in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;

- b. the construction of a single family home that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;
 - c. construction on agricultural property that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres; and
 - d. *construction activities* located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.
2. Unless otherwise notified by the Department, the *qualified inspector* shall conduct site inspections in accordance with the following timetable:
- a. For construction sites where soil disturbance activities are on-going, the *qualified inspector* shall conduct a site inspection at least once every seven (7) calendar days.
 - b. For construction sites where soil disturbance activities are on-going and the *owner or operator* has received authorization in accordance with Part II.D.3 to disturb greater than five (5) acres of soil at any one time, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
 - c. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *qualified inspector* shall conduct a site inspection at least once every thirty (30) calendar days. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to reducing the frequency of inspections.

- d. For construction sites where soil disturbance activities have been shut down with partial project completion, the *qualified inspector* can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to the shutdown. If soil disturbance activities are not resumed within 2 years from the date of shutdown, the *owner or operator* shall have the *qualified inspector* perform a final inspection and certify that all disturbed areas have achieved *final stabilization*, and all temporary, structural erosion and sediment control measures have been removed; and that all post-construction stormwater management practices have been constructed in conformance with the SWPPP by signing the “*Final Stabilization*” and “*Post-Construction Stormwater Management Practice*” certification statements on the NOT. The *owner or operator* shall then submit the completed NOT form to the address in Part II.B.1 of this permit.
 - e. For construction sites that directly *discharge* to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
3. At a minimum, the *qualified inspector* shall inspect all erosion and sediment control practices and pollution prevention measures to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved *final stabilization*, all points of *discharge* to natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site*, and all points of *discharge* from the *construction site*.
 4. The *qualified inspector* shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:

- a. Date and time of inspection;
- b. Name and title of person(s) performing inspection;
- c. A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
- d. A description of the condition of the runoff at all points of *discharge* from the *construction site*. This shall include identification of any *discharges* of sediment from the *construction site*. Include *discharges* from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
- e. A description of the condition of all natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site* which receive runoff from disturbed areas. This shall include identification of any *discharges* of sediment to the surface waterbody;
- f. Identification of all erosion and sediment control practices and pollution prevention measures that need repair or maintenance;
- g. Identification of all erosion and sediment control practices and pollution prevention measures that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
- h. Description and sketch of areas with active soil disturbance activity, areas that have been disturbed but are inactive at the time of the inspection, and areas that have been stabilized (temporary and/or final) since the last inspection;
- i. Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
- j. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices and pollution prevention measures; and to correct deficiencies identified with the construction of the post-construction stormwater management practice(s);
- k. Identification and status of all corrective actions that were required by previous inspection; and

- I. Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The *qualified inspector* shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.
5. Within one business day of the completion of an inspection, the *qualified inspector* shall notify the *owner or operator* and appropriate contractor or subcontractor identified in Part III.A.6. of this permit of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.
6. All inspection reports shall be signed by the *qualified inspector*. Pursuant to Part II.D.2. of this permit, the inspection reports shall be maintained on site with the SWPPP.

Part V. TERMINATION OF PERMIT COVERAGE

A. Termination of Permit Coverage

1. An *owner or operator* that is eligible to terminate coverage under this permit must submit a completed NOT form to the address in Part II.B.1 of this permit. The NOT form shall be one which is associated with this permit, signed in accordance with Part VII.H of this permit.
2. An *owner or operator* may terminate coverage when one or more the following conditions have been met:
 - a. Total project completion - All *construction activity* identified in the SWPPP has been completed; and all areas of disturbance have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices have been constructed in conformance with the SWPPP and are operational;

- b. Planned shutdown with partial project completion - All soil disturbance activities have ceased; and all areas disturbed as of the project shutdown date have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational;
 - c. A new *owner or operator* has obtained coverage under this permit in accordance with Part II.F. of this permit.
 - d. The *owner or operator* obtains coverage under an alternative SPDES general permit or an individual SPDES permit.
 3. For *construction activities* meeting subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *qualified inspector* perform a final site inspection prior to submitting the NOT. The *qualified inspector* shall, by signing the “*Final Stabilization*” and “*Post-Construction Stormwater Management Practice certification statements*” on the NOT, certify that all the requirements in Part V.A.2.a. or b. of this permit have been achieved.
 4. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4* and meet subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *regulated, traditional land use control MS4* sign the “*MS4 Acceptance*” statement on the NOT in accordance with the requirements in Part VII.H. of this permit. The *regulated, traditional land use control MS4* official, by signing this statement, has determined that it is acceptable for the *owner or operator* to submit the NOT in accordance with the requirements of this Part. The *regulated, traditional land use control MS4* can make this determination by performing a final site inspection themselves or by accepting the *qualified inspector’s* final site inspection certification(s) required in Part V.A.3. of this permit.
 5. For *construction activities* that require post-construction stormwater management practices and meet subdivision 2a. of this Part, the *owner or operator* must, prior to submitting the NOT, ensure one of the following:
 - a. the post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain such practice(s) have been deeded to the municipality in which the practice(s) is located,

- b. an executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s),
- c. for post-construction stormwater management practices that are privately owned, the *owner or operator* has a mechanism in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the *owner or operator's* deed of record,
- d. for post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university, hospital), government agency or authority, or public utility; the *owner or operator* has policy and procedures in place that ensures operation and maintenance of the practices in accordance with the operation and maintenance plan.

Part VI. REPORTING AND RETENTION RECORDS

A. Record Retention

The *owner or operator* shall retain a copy of the NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form and any inspection reports that were prepared in conjunction with this permit for a period of at least five (5) years from the date that the Department receives a complete NOT submitted in accordance with Part V. of this general permit.

B. Addresses

With the exception of the NOI, NOT, and MS4 SWPPP Acceptance form (which must be submitted to the address referenced in Part II.B.1 of this permit), all written correspondence requested by the Department, including individual permit applications, shall be sent to the address of the appropriate DOW Water (SPDES) Program contact at the Regional Office listed in Appendix F.

Part VII. STANDARD PERMIT CONDITIONS

A. Duty to Comply

The *owner or operator* must comply with all conditions of this permit. All contractors and subcontractors associated with the project must comply with the terms of the SWPPP. Any non-compliance with this permit constitutes a violation of the Clean Water

Act (CWA) and the ECL and is grounds for an enforcement action against the *owner or operator* and/or the contractor/subcontractor; permit revocation, suspension or modification; or denial of a permit renewal application. Upon a finding of significant non-compliance with this permit or the applicable SWPPP, the Department may order an immediate stop to all *construction activity* at the site until the non-compliance is remedied. The stop work order shall be in writing, shall describe the non-compliance in detail, and shall be sent to the *owner or operator*.

If any human remains or archaeological remains are encountered during excavation, the *owner or operator* must immediately cease, or cause to cease, all *construction activity* in the area of the remains and notify the appropriate Regional Water Engineer (RWE). *Construction activity* shall not resume until written permission to do so has been received from the RWE.

B. Continuation of the Expired General Permit

This permit expires five (5) years from the effective date. If a new general permit is not issued prior to the expiration of this general permit, an *owner or operator* with coverage under this permit may continue to operate and *discharge* in accordance with the terms and conditions of this general permit, if it is extended pursuant to the State Administrative Procedure Act and 6 NYCRR Part 621, until a new general permit is issued.

C. Enforcement

Failure of the *owner or operator*, its contractors, subcontractors, agents and/or assigns to strictly adhere to any of the permit requirements contained herein shall constitute a violation of this permit. There are substantial criminal, civil, and administrative penalties associated with violating the provisions of this permit. Fines of up to \$37,500 per day for each violation and imprisonment for up to fifteen (15) years may be assessed depending upon the nature and degree of the offense.

D. Need to Halt or Reduce Activity Not a Defense

It shall not be a defense for an *owner or operator* in an enforcement action that it would have been necessary to halt or reduce the *construction activity* in order to maintain compliance with the conditions of this permit.

E. Duty to Mitigate

The *owner or operator* and its contractors and subcontractors shall take all reasonable steps to *minimize* or prevent any *discharge* in violation of this permit which has a reasonable likelihood of adversely affecting human health or the environment.

F. Duty to Provide Information

The *owner or operator* shall furnish to the Department, within a reasonable specified time period of a written request, all documentation necessary to demonstrate eligibility and any information to determine compliance with this permit or to determine whether cause exists for modifying or revoking this permit, or suspending or denying coverage under this permit, in accordance with the terms and conditions of this permit. The NOI, SWPPP and inspection reports required by this permit are public documents that the *owner or operator* must make available for review and copying by any person within five (5) business days of the *owner or operator* receiving a written request by any such person to review these documents. Copying of documents will be done at the requester's expense.

G. Other Information

When the *owner or operator* becomes aware that they failed to submit any relevant facts, or submitted incorrect information in the NOI or in any of the documents required by this permit, or have made substantive revisions to the SWPPP (e.g. the scope of the project changes significantly, the type of post-construction stormwater management practice(s) changes, there is a reduction in the sizing of the post-construction stormwater management practice, or there is an increase in the disturbance area or *impervious area*), which were not reflected in the original NOI submitted to the Department, they shall promptly submit such facts or information to the Department using the contact information in Part II.A. of this permit. Failure of the *owner or operator* to correct or supplement any relevant facts within five (5) business days of becoming aware of the deficiency shall constitute a violation of this permit.

H. Signatory Requirements

1. All NOIs and NOTs shall be signed as follows:
 - a. For a corporation these forms shall be signed by a responsible corporate officer. For the purpose of this section, a responsible corporate officer means:

- (i) a president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy or decision-making functions for the corporation; or
 - (ii) the manager of one or more manufacturing, production or operating facilities, provided the manager is authorized to make management decisions which govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long term environmental compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures;
 - b. For a partnership or sole proprietorship these forms shall be signed by a general partner or the proprietor, respectively; or
 - c. For a municipality, State, Federal, or other public agency these forms shall be signed by either a principal executive officer or ranking elected official. For purposes of this section, a principal executive officer of a Federal agency includes:
 - (i) the chief executive officer of the agency, or
 - (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g., Regional Administrators of EPA).
2. The SWPPP and other information requested by the Department shall be signed by a person described in Part VII.H.1. of this permit or by a duly authorized representative of that person. A person is a duly authorized representative only if:
- a. The authorization is made in writing by a person described in Part VII.H.1. of this permit;
 - b. The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity, such as the position of plant manager, operator of a well or a well field,

superintendent, position of *equivalent* responsibility, or an individual or position having overall responsibility for environmental matters for the company. (A duly authorized representative may thus be either a named individual or any individual occupying a named position) and,

- c. The written authorization shall include the name, title and signature of the authorized representative and be attached to the SWPPP.
3. All inspection reports shall be signed by the *qualified inspector* that performs the inspection.
4. The MS4 SWPPP Acceptance form shall be signed by the principal executive officer or ranking elected official from the *regulated, traditional land use control MS4*, or by a duly authorized representative of that person.

It shall constitute a permit violation if an incorrect and/or improper signatory authorizes any required forms, SWPPP and/or inspection reports.

I. Property Rights

The issuance of this permit does not convey any property rights of any sort, nor any exclusive privileges, nor does it authorize any injury to private property nor any invasion of personal rights, nor any infringement of Federal, State or local laws or regulations. *Owners or operators* must obtain any applicable conveyances, easements, licenses and/or access to real property prior to *commencing construction activity*.

J. Severability

The provisions of this permit are severable, and if any provision of this permit, or the application of any provision of this permit to any circumstance, is held invalid, the application of such provision to other circumstances, and the remainder of this permit shall not be affected thereby.

K. Requirement to Obtain Coverage Under an Alternative Permit

1. The Department may require any owner or operator authorized by this permit to apply for and/or obtain either an individual SPDES permit or another SPDES general permit. When the Department requires any discharger authorized by a general permit to apply for an individual SPDES permit, it shall notify the discharger in writing that a permit application is required. This notice shall

include a brief statement of the reasons for this decision, an application form, a statement setting a time frame for the owner or operator to file the application for an individual SPDES permit, and a deadline, not sooner than 180 days from owner or operator receipt of the notification letter, whereby the authorization to discharge under this general permit shall be terminated. Applications must be submitted to the appropriate Permit Administrator at the Regional Office. The Department may grant additional time upon demonstration, to the satisfaction of the Department, that additional time to apply for an alternative authorization is necessary or where the Department has not provided a permit determination in accordance with Part 621 of this Title.

2. When an individual SPDES permit is issued to a discharger authorized to *discharge* under a general SPDES permit for the same *discharge(s)*, the general permit authorization for outfalls authorized under the individual SPDES permit is automatically terminated on the effective date of the individual permit unless termination is earlier in accordance with 6 NYCRR Part 750.

L. Proper Operation and Maintenance

The *owner or operator* shall at all times properly operate and maintain all facilities and systems of treatment and control (and related appurtenances) which are installed or used by the *owner or operator* to achieve compliance with the conditions of this permit and with the requirements of the SWPPP.

M. Inspection and Entry

The *owner or operator* shall allow an authorized representative of the Department, EPA, applicable county health department, or, in the case of a *construction site* which *discharges* through an *MS4*, an authorized representative of the *MS4* receiving the discharge, upon the presentation of credentials and other documents as may be required by law, to:

1. Enter upon the owner's or operator's premises where a regulated facility or activity is located or conducted or where records must be kept under the conditions of this permit;
2. Have access to and copy at reasonable times, any records that must be kept under the conditions of this permit; and

3. Inspect at reasonable times any facilities or equipment (including monitoring and control equipment), practices or operations regulated or required by this permit.
4. Sample or monitor at reasonable times, for purposes of assuring permit compliance or as otherwise authorized by the Act or ECL, any substances or parameters at any location.

N. Permit Actions

This permit may, at any time, be modified, suspended, revoked, or renewed by the Department in accordance with 6 NYCRR Part 621. The filing of a request by the *owner or operator* for a permit modification, revocation and reissuance, termination, a notification of planned changes or anticipated noncompliance does not limit, diminish and/or stay compliance with any terms of this permit.

O. Definitions

Definitions of key terms are included in Appendix A of this permit.

P. Re-Opener Clause

1. If there is evidence indicating potential or realized impacts on water quality due to any stormwater discharge associated with construction activity covered by this permit, the owner or operator of such discharge may be required to obtain an individual permit or alternative general permit in accordance with Part VII.K. of this permit or the permit may be modified to include different limitations and/or requirements.
2. Any Department initiated permit modification, suspension or revocation will be conducted in accordance with 6 NYCRR Part 621, 6 NYCRR 750-1.18, and 6 NYCRR 750-1.20.

Q. Penalties for Falsification of Forms and Reports

In accordance with 6NYCRR Part 750-2.4 and 750-2.5, any person who knowingly makes any false material statement, representation, or certification in any application, record, report or other document filed or required to be maintained under this permit, including reports of compliance or noncompliance shall, upon conviction, be punished in accordance with ECL §71-1933 and or Articles 175 and 210 of the New York State Penal Law.

R. Other Permits

Nothing in this permit relieves the *owner or operator* from a requirement to obtain any other permits required by law.

APPENDIX A – Acronyms and Definitions

Acronyms

APO – Agency Preservation Officer

BMP – Best Management Practice

CPESC – Certified Professional in Erosion and Sediment Control

Cpv – Channel Protection Volume

CWA – Clean Water Act (or the Federal Water Pollution Control Act, 33 U.S.C. §1251 et seq)

DOW – Division of Water

EAF – Environmental Assessment Form

ECL - Environmental Conservation Law

EPA – U. S. Environmental Protection Agency

HSG – Hydrologic Soil Group

MS4 – Municipal Separate Storm Sewer System

NOI – Notice of Intent

NOT – Notice of Termination

NPDES – National Pollutant Discharge Elimination System

OPRHP – Office of Parks, Recreation and Historic Places

Qf – Extreme Flood

Qp – Overbank Flood

RRv – Runoff Reduction Volume

RWE – Regional Water Engineer

SEQR – State Environmental Quality Review

SEQRA - State Environmental Quality Review Act

SHPA – State Historic Preservation Act

SPDES – State Pollutant Discharge Elimination System

SWPPP – Stormwater Pollution Prevention Plan

TMDL – Total Maximum Daily Load

UPA – Uniform Procedures Act

USDA – United States Department of Agriculture

WQv – Water Quality Volume

Definitions

All definitions in this section are solely for the purposes of this permit.

Agricultural Building – a structure designed and constructed to house farm implements, hay, grain, poultry, livestock or other horticultural products; excluding any structure designed, constructed or used, in whole or in part, for human habitation, as a place of employment where agricultural products are processed, treated or packaged, or as a place used by the public.

Agricultural Property – means the land for construction of a barn, *agricultural building*, silo, stockyard, pen or other structural practices identified in Table II in the “Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State” prepared by the Department in cooperation with agencies of New York Nonpoint Source Coordinating Committee (dated June 2007).

Alter Hydrology from Pre to Post-Development Conditions - means the post-development peak flow rate(s) has increased by more than 5% of the pre-developed condition for the design storm of interest (e.g. 10 yr and 100 yr).

Combined Sewer - means a sewer that is designed to collect and convey both “sewage” and “stormwater”.

Commence (Commencement of) Construction Activities - means the initial disturbance of soils associated with clearing, grading or excavation activities; or other construction related activities that disturb or expose soils such as demolition, stockpiling of fill material, and the initial installation of erosion and sediment control practices required in the SWPPP. See definition for “*Construction Activity(ies)*” also.

Construction Activity(ies) - means any clearing, grading, excavation, filling, demolition or stockpiling activities that result in soil disturbance. Clearing activities can include, but are not limited to, logging equipment operation, the cutting and skidding of trees, stump removal and/or brush root removal. Construction activity does not include routine maintenance that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility.

Construction Site – means the land area where *construction activity(ies)* will occur. See definition for “*Commence (Commencement of) Construction Activities*” and “*Larger Common Plan of Development or Sale*” also.

Dewatering – means the act of draining rainwater and/or groundwater from building foundations, vaults or excavations/trenches.

Direct Discharge (to a specific surface waterbody) - means that runoff flows from a *construction site* by overland flow and the first point of discharge is the specific surface waterbody, or runoff flows from a *construction site* to a separate storm sewer system

and the first point of discharge from the separate storm sewer system is the specific surface waterbody.

Discharge(s) - means any addition of any pollutant to waters of the State through an outlet or *point source*.

Embankment –means an earthen or rock slope that supports a road/highway.

Endangered or Threatened Species – see 6 NYCRR Part 182 of the Department’s rules and regulations for definition of terms and requirements.

Environmental Conservation Law (ECL) - means chapter 43-B of the Consolidated Laws of the State of New York, entitled the Environmental Conservation Law.

Equivalent (Equivalence) – means that the practice or measure meets all the performance, longevity, maintenance, and safety objectives of the technical standard and will provide an equal or greater degree of water quality protection.

Final Stabilization - means that all soil disturbance activities have ceased and a uniform, perennial vegetative cover with a density of eighty (80) percent over the entire pervious surface has been established; or other equivalent stabilization measures, such as permanent landscape mulches, rock rip-rap or washed/crushed stone have been applied on all disturbed areas that are not covered by permanent structures, concrete or pavement.

General SPDES permit - means a SPDES permit issued pursuant to 6 NYCRR Part 750-1.21 and Section 70-0117 of the ECL authorizing a category of discharges.

Groundwater(s) - means waters in the saturated zone. The saturated zone is a subsurface zone in which all the interstices are filled with water under pressure greater than that of the atmosphere. Although the zone may contain gas-filled interstices or interstices filled with fluids other than water, it is still considered saturated.

Historic Property – means any building, structure, site, object or district that is listed on the State or National Registers of Historic Places or is determined to be eligible for listing on the State or National Registers of Historic Places.

Impervious Area (Cover) - means all impermeable surfaces that cannot effectively infiltrate rainfall. This includes paved, concrete and gravel surfaces (i.e. parking lots, driveways, roads, runways and sidewalks); building rooftops and miscellaneous impermeable structures such as patios, pools, and sheds.

Infeasible – means not technologically possible, or not economically practicable and achievable in light of best industry practices.

Larger Common Plan of Development or Sale - means a contiguous area where multiple separate and distinct *construction activities* are occurring, or will occur, under one plan. The term “plan” in “larger common plan of development or sale” is broadly defined as any announcement or piece of documentation (including a sign, public notice or hearing, marketing plan, advertisement, drawing, permit application, State Environmental Quality Review Act (SEQRA) environmental assessment form or other documents, zoning request, computer design, etc.) or physical demarcation (including boundary signs, lot stakes, surveyor markings, etc.) indicating that *construction activities* may occur on a specific plot.

For discrete construction projects that are located within a larger common plan of development or sale that are at least 1/4 mile apart, each project can be treated as a separate plan of development or sale provided any interconnecting road, pipeline or utility project that is part of the same “common plan” is not concurrently being disturbed.

Minimize – means reduce and/or eliminate to the extent achievable using control measures (including best management practices) that are technologically available and economically practicable and achievable in light of best industry practices.

Municipal Separate Storm Sewer (MS4) - a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters, ditches, man-made channels, or storm drains):

- (i) Owned or operated by a State, city, town, borough, county, parish, district, association, or other public body (created by or pursuant to State law) having jurisdiction over disposal of sewage, industrial wastes, stormwater, or other wastes, including special districts under State law such as a sewer district, flood control district or drainage district, or similar entity, or an Indian tribe or an authorized Indian tribal organization, or a designated and approved management agency under section 208 of the CWA that discharges to surface waters of the State;
- (ii) Designed or used for collecting or conveying stormwater;
- (iii) Which is not a *combined sewer*, and
- (iv) Which is not part of a Publicly Owned Treatment Works (POTW) as defined at 40 CFR 122.2.

National Pollutant Discharge Elimination System (NPDES) - means the national system for the issuance of wastewater and stormwater permits under the Federal Water Pollution Control Act (Clean Water Act).

Natural Buffer –means an undisturbed area with natural cover running along a surface water (e.g. wetland, stream, river, lake, etc.).

New Development – means any land disturbance that does not meet the definition of Redevelopment Activity included in this appendix.

New York State Erosion and Sediment Control Certificate Program – a certificate program that establishes and maintains a process to identify and recognize individuals who are capable of developing, designing, inspecting and maintaining erosion and sediment control plans on projects that disturb soils in New York State. The certificate program is administered by the New York State Conservation District Employees Association.

NOI Acknowledgment Letter - means the letter that the Department sends to an owner or operator to acknowledge the Department's receipt and acceptance of a complete Notice of Intent. This letter documents the owner's or operator's authorization to discharge in accordance with the general permit for stormwater discharges from *construction activity*.

Nonpoint Source - means any source of water pollution or pollutants which is not a discrete conveyance or *point source* permitted pursuant to Title 7 or 8 of Article 17 of the Environmental Conservation Law (see ECL Section 17-1403).

Overbank –means flow events that exceed the capacity of the stream channel and spill out into the adjacent floodplain.

Owner or Operator - means the person, persons or legal entity which owns or leases the property on which the *construction activity* is occurring; an entity that has operational control over the construction plans and specifications, including the ability to make modifications to the plans and specifications; and/or an entity that has day-to-day operational control of those activities at a project that are necessary to ensure compliance with the permit conditions.

Performance Criteria – means the design criteria listed under the “Required Elements” sections in Chapters 5, 6 and 10 of the technical standard, New York State Stormwater Management Design Manual, dated January 2015. It does not include the Sizing Criteria (i.e. WQv, RRv, Cpv, Qp and Qf) in Part I.C.2. of the permit.

Point Source - means any discernible, confined and discrete conveyance, including but not limited to any pipe, ditch, channel, tunnel, conduit, well, discrete fissure, container, rolling stock, concentrated animal feeding operation, vessel or other floating craft, or landfill leachate collection system from which *pollutants* are or may be discharged.

Pollutant - means dredged spoil, filter backwash, solid waste, incinerator residue, sewage, garbage, sewage sludge, munitions, chemical wastes, biological materials, radioactive materials, heat, wrecked or discarded equipment, rock, sand and industrial, municipal, agricultural waste and ballast discharged into water; which may cause or might reasonably be expected to cause pollution of the waters of the state in contravention of the standards or guidance values adopted as provided in 6 NYCRR Parts 700 et seq .

Qualified Inspector - means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder or other Department endorsed individual(s).

It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years.

It can also mean a person that meets the *Qualified Professional* qualifications in addition to the *Qualified Inspector* qualifications.

Note: Inspections of any post-construction stormwater management practices that include structural components, such as a dam for an impoundment, shall be performed by a licensed Professional Engineer.

Qualified Professional - means a person that is knowledgeable in the principles and practices of stormwater management and treatment, such as a licensed Professional Engineer, Registered Landscape Architect or other Department endorsed individual(s). Individuals preparing SWPPPs that require the post-construction stormwater management practice component must have an understanding of the principles of hydrology, water quality management practice design, water quantity control design, and, in many cases, the principles of hydraulics. All components of the SWPPP that involve the practice of engineering, as defined by the NYS Education Law (see Article 145), shall be prepared by, or under the direct supervision of, a professional engineer licensed to practice in the State of New York.

Redevelopment Activity(ies) – means the disturbance and reconstruction of existing impervious area, including impervious areas that were removed from a project site within five (5) years of preliminary project plan submission to the local government (i.e. site plan, subdivision, etc.).

Regulated, Traditional Land Use Control MS4 - means a city, town or village with land use control authority that is authorized to discharge under New York State DEC's

SPDES General Permit For Stormwater Discharges from Municipal Separate Stormwater Sewer Systems (MS4s) or the City of New York's Individual SPDES Permit for their Municipal Separate Storm Sewer Systems (NY-0287890).

Routine Maintenance Activity - means *construction activity* that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility, including, but not limited to:

- Re-grading of gravel roads or parking lots,
- Cleaning and shaping of existing roadside ditches and culverts that maintains the approximate original line and grade, and hydraulic capacity of the ditch,
- Cleaning and shaping of existing roadside ditches that does not maintain the approximate original grade, hydraulic capacity and purpose of the ditch if the changes to the line and grade, hydraulic capacity or purpose of the ditch are installed to improve water quality and quantity controls (e.g. installing grass lined ditch),
- Placement of aggregate shoulder backing that stabilizes the transition between the road shoulder and the ditch or *embankment*,
- Full depth milling and filling of existing asphalt pavements, replacement of concrete pavement slabs, and similar work that does not expose soil or disturb the bottom six (6) inches of subbase material,
- Long-term use of equipment storage areas at or near highway maintenance facilities,
- Removal of sediment from the edge of the highway to restore a previously existing sheet-flow drainage connection from the highway surface to the highway ditch or *embankment*,
- Existing use of Canal Corp owned upland disposal sites for the canal, and
- Replacement of curbs, gutters, sidewalks and guide rail posts.

Site limitations – means site conditions that prevent the use of an infiltration technique and or infiltration of the total WQv. Typical site limitations include: seasonal high groundwater, shallow depth to bedrock, and soils with an infiltration rate less than 0.5 inches/hour. The existence of site limitations shall be confirmed and documented using actual field testing (i.e. test pits, soil borings, and infiltration test) or using information from the most current United States Department of Agriculture (USDA) Soil Survey for the County where the project is located.

Sizing Criteria – means the criteria included in Part I.C.2 of the permit that are used to size post-construction stormwater management control practices. The criteria include; Water Quality Volume (WQv), Runoff Reduction Volume (RRv), Channel Protection Volume (Cpv), *Overbank Flood* (Qp), and Extreme Flood (Qf).

State Pollutant Discharge Elimination System (SPDES) - means the system established pursuant to Article 17 of the ECL and 6 NYCRR Part 750 for issuance of permits authorizing discharges to the waters of the state.

Steep Slope – means land area designated on the current United States Department of Agriculture (“USDA”) Soil Survey as Soil Slope Phase “D”, (provided the map unit name is inclusive of slopes greater than 25%) , or Soil Slope Phase E or F, (regardless of the map unit name), or a combination of the three designations.

Streambank – as used in this permit, means the terrain alongside the bed of a creek or stream. The bank consists of the sides of the channel, between which the flow is confined.

Stormwater Pollution Prevention Plan (SWPPP) – means a project specific report, including construction drawings, that among other things: describes the construction activity(ies), identifies the potential sources of pollution at the *construction site*; describes and shows the stormwater controls that will be used to control the pollutants (i.e. erosion and sediment controls; for many projects, includes post-construction stormwater management controls); and identifies procedures the *owner or operator* will implement to comply with the terms and conditions of the permit. See Part III of the permit for a complete description of the information that must be included in the SWPPP.

Surface Waters of the State - shall be construed to include lakes, bays, sounds, ponds, impounding reservoirs, springs, rivers, streams, creeks, estuaries, marshes, inlets, canals, the Atlantic ocean within the territorial seas of the state of New York and all other bodies of surface water, natural or artificial, inland or coastal, fresh or salt, public or private (except those private waters that do not combine or effect a junction with natural surface waters), which are wholly or partially within or bordering the state or within its jurisdiction. Waters of the state are further defined in 6 NYCRR Parts 800 to 941.

Temporarily Ceased – means that an existing disturbed area will not be disturbed again within 14 calendar days of the previous soil disturbance.

Temporary Stabilization - means that exposed soil has been covered with material(s) as set forth in the technical standard, New York Standards and Specifications for Erosion and Sediment Control, to prevent the exposed soil from eroding. The materials can include, but are not limited to, mulch, seed and mulch, and erosion control mats (e.g. jute twisted yarn, excelsior wood fiber mats).

Total Maximum Daily Loads (TMDLs) - A TMDL is the sum of the allowable loads of a single pollutant from all contributing point and *nonpoint sources*. It is a calculation of the maximum amount of a pollutant that a waterbody can receive on a daily basis and still meet *water quality standards*, and an allocation of that amount to the pollutant's sources. A TMDL stipulates wasteload allocations (WLAs) for *point source* discharges, load allocations (LAs) for *nonpoint sources*, and a margin of safety (MOS).

Trained Contractor - means an employee from the contracting (construction) company, identified in Part III.A.6., that has received four (4) hours of Department endorsed

training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the *trained contractor* shall receive four (4) hours of training every three (3) years.

It can also mean an employee from the contracting (construction) company, identified in Part III.A.6., that meets the *qualified inspector* qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity).

The *trained contractor* is responsible for the day to day implementation of the SWPPP.

Uniform Procedures Act (UPA) Permit - means a permit required under 6 NYCRR Part 621 of the Environmental Conservation Law (ECL), Article 70.

Water Quality Standard - means such measures of purity or quality for any waters in relation to their reasonable and necessary use as promulgated in 6 NYCRR Part 700 et seq.

APPENDIX B – Required SWPPP Components by Project Type

Table 1
Construction Activities that Require the Preparation of a SWPPP That Only Includes Erosion and Sediment Controls

<p>The following construction activities that involve soil disturbances of one (1) or more acres of land, but less than five (5) acres:</p> <ul style="list-style-type: none">• Single family home <u>not</u> located in one of the watersheds listed in Appendix C or <u>not directly discharging</u> to one of the 303(d) segments listed in Appendix E• Single family residential subdivisions with 25% or less impervious cover at total site build-out and <u>not</u> located in one of the watersheds listed in Appendix C and <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E• Construction of a barn or other <i>agricultural building</i>, silo, stock yard or pen.
<p>The following construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land:</p> <p>All construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.</p>
<p>The following construction activities that involve soil disturbances of one (1) or more acres of land:</p> <ul style="list-style-type: none">• Installation of underground, linear utilities; such as gas lines, fiber-optic cable, cable TV, electric, telephone, sewer mains, and water mains• Environmental enhancement projects, such as wetland mitigation projects, stormwater retrofits and stream restoration projects• Pond construction• Linear bike paths running through areas with vegetative cover, including bike paths surfaced with an impervious cover• Cross-country ski trails and walking/hiking trails• Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are not part of residential, commercial or institutional development;• Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that include incidental shoulder or curb work along an existing highway to support construction of the sidewalk, bike path or walking path.• Slope stabilization projects• Slope flattening that changes the grade of the site, but does not significantly change the runoff characteristics

Table 1 (Continued) CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT ONLY INCLUDES EROSION AND SEDIMENT CONTROLS

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Spoil areas that will be covered with vegetation
- Vegetated open space projects (i.e. recreational parks, lawns, meadows, fields, downhill ski trails) excluding projects that *alter hydrology from pre to post development* conditions,
- Athletic fields (natural grass) that do not include the construction or reconstruction of *impervious area* and do not *alter hydrology from pre to post development* conditions
- Demolition project where vegetation will be established, and no redevelopment is planned
- Overhead electric transmission line project that does not include the construction of permanent access roads or parking areas surfaced with *impervious cover*
- Structural practices as identified in Table II in the “Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State”, excluding projects that involve soil disturbances of greater than five acres and construction activities that include the construction or reconstruction of impervious area
- Temporary access roads, median crossovers, detour roads, lanes, or other temporary impervious areas that will be restored to pre-construction conditions once the construction activity is complete

Table 2
CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES
POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Single family home located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family home that disturbs five (5) or more acres of land
- Single family residential subdivisions located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions that involve soil disturbances of between one (1) and five (5) acres of land with greater than 25% impervious cover at total site build-out
- Single family residential subdivisions that involve soil disturbances of five (5) or more acres of land, and single family residential subdivisions that involve soil disturbances of less than five (5) acres that are part of a larger common plan of development or sale that will ultimately disturb five or more acres of land
- Multi-family residential developments; includes duplexes, townhomes, condominiums, senior housing complexes, apartment complexes, and mobile home parks
- Airports
- Amusement parks
- Breweries, cideries, and wineries, including establishments constructed on agricultural land
- Campgrounds
- Cemeteries that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- Commercial developments
- Churches and other places of worship
- Construction of a barn or other *agricultural building* (e.g. silo) and structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" that include the construction or reconstruction of *impervious area*, excluding projects that involve soil disturbances of less than five acres.
- Golf courses
- Institutional development; includes hospitals, prisons, schools and colleges
- Industrial facilities; includes industrial parks
- Landfills
- Municipal facilities; includes highway garages, transfer stations, office buildings, POTW's, water treatment plants, and water storage tanks
- Office complexes
- Playgrounds that include the construction or reconstruction of impervious area
- Sports complexes
- Racetracks; includes racetracks with earthen (dirt) surface
- Road construction or reconstruction, including roads constructed as part of the construction activities listed in Table 1

Table 2 (Continued)

CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Parking lot construction or reconstruction, including parking lots constructed as part of the construction activities listed in Table 1
- Athletic fields (natural grass) that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- Athletic fields with artificial turf
- Permanent access roads, parking areas, substations, compressor stations and well drilling pads, surfaced with *impervious cover*, and constructed as part of an over-head electric transmission line project, wind-power project, cell tower project, oil or gas well drilling project, sewer or water main project or other linear utility project
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a residential, commercial or institutional development
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a highway construction or reconstruction project
- All other construction activities that include the construction or reconstruction of *impervious area* or *alter the hydrology from pre to post development* conditions, and are not listed in Table 1

APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal

Watersheds where *owners or operators* of construction activities identified in Table 2 of Appendix B must prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the Enhanced Phosphorus Removal Standards included in the technical standard, New York State Stormwater Management Design Manual (“Design Manual”).

- Entire New York City Watershed located east of the Hudson River - Figure 1
- Onondaga Lake Watershed - Figure 2
- Greenwood Lake Watershed -Figure 3
- Oscawana Lake Watershed – Figure 4
- Kinderhook Lake Watershed – Figure 5

Figure 1 - New York City Watershed East of the Hudson




Figure 2 - Onondaga Lake Watershed



Figure 3 - Greenwood Lake Watershed




Figure 4 - Oscawana Lake Watershed





Figure 5 - Kinderhook Lake Watershed



APPENDIX D – Watersheds with Lower Disturbance Threshold

Watersheds where *owners or operators* of construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land must obtain coverage under this permit.

Entire New York City Watershed that is located east of the Hudson River - See Figure 1 in Appendix C

APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s)

List of 303(d) segments impaired by pollutants related to *construction activity* (e.g. silt, sediment or nutrients). The list was developed using "The Final New York State 2016 Section 303(d) List of Impaired Waters Requiring a TMDL/Other Strategy" dated November 2016. *Owners or operators* of single family home and single family residential subdivisions with 25% or less total impervious cover at total site build-out that involve soil disturbances of one or more acres of land, but less than 5 acres, and *directly discharge* to one of the listed segments below shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015.

COUNTY	WATERBODY	POLLUTANT
Albany	Ann Lee (Shakers) Pond, Stump Pond	Nutrients
Albany	Basic Creek Reservoir	Nutrients
Allegany	Amity Lake, Saunders Pond	Nutrients
Bronx	Long Island Sound, Bronx	Nutrients
Bronx	Van Cortlandt Lake	Nutrients
Broome	Fly Pond, Deer Lake, Sky Lake	Nutrients
Broome	Minor Tribs to Lower Susquehanna (north)	Nutrients
Broome	Whitney Point Lake/Reservoir	Nutrients
Cattaraugus	Allegheny River/Reservoir	Nutrients
Cattaraugus	Beaver (Alma) Lake	Nutrients
Cattaraugus	Case Lake	Nutrients
Cattaraugus	Linlyco/Club Pond	Nutrients
Cayuga	Duck Lake	Nutrients
Cayuga	Little Sodus Bay	Nutrients
Chautauqua	Bear Lake	Nutrients
Chautauqua	Chadakoin River and tribs	Nutrients
Chautauqua	Chautauqua Lake, North	Nutrients
Chautauqua	Chautauqua Lake, South	Nutrients
Chautauqua	Findley Lake	Nutrients
Chautauqua	Hulburt/Clymer Pond	Nutrients
Clinton	Great Chazy River, Lower, Main Stem	Silt/Sediment
Clinton	Lake Champlain, Main Lake, Middle	Nutrients
Clinton	Lake Champlain, Main Lake, North	Nutrients
Columbia	Kinderhook Lake	Nutrients
Columbia	Robinson Pond	Nutrients
Cortland	Dean Pond	Nutrients

303(d) Segments Impaired by Construction Related Pollutant(s)

Dutchess	Fall Kill and tribs	Nutrients
Dutchess	Hillside Lake	Nutrients
Dutchess	Wappingers Lake	Nutrients
Dutchess	Wappingers Lake	Silt/Sediment
Erie	Beeman Creek and tribs	Nutrients
Erie	Ellicott Creek, Lower, and tribs	Silt/Sediment
Erie	Ellicott Creek, Lower, and tribs	Nutrients
Erie	Green Lake	Nutrients
Erie	Little Sister Creek, Lower, and tribs	Nutrients
Erie	Murder Creek, Lower, and tribs	Nutrients
Erie	Rush Creek and tribs	Nutrients
Erie	Scajaquada Creek, Lower, and tribs	Nutrients
Erie	Scajaquada Creek, Middle, and tribs	Nutrients
Erie	Scajaquada Creek, Upper, and tribs	Nutrients
Erie	South Branch Smoke Cr, Lower, and tribs	Silt/Sediment
Erie	South Branch Smoke Cr, Lower, and tribs	Nutrients
Essex	Lake Champlain, Main Lake, South	Nutrients
Essex	Lake Champlain, South Lake	Nutrients
Essex	Willsboro Bay	Nutrients
Genesee	Bigelow Creek and tribs	Nutrients
Genesee	Black Creek, Middle, and minor tribs	Nutrients
Genesee	Black Creek, Upper, and minor tribs	Nutrients
Genesee	Bowen Brook and tribs	Nutrients
Genesee	LeRoy Reservoir	Nutrients
Genesee	Oak Orchard Cr, Upper, and tribs	Nutrients
Genesee	Tonawanda Creek, Middle, Main Stem	Nutrients
Greene	Schoharie Reservoir	Silt/Sediment
Greene	Sleepy Hollow Lake	Silt/Sediment
Herkimer	Steele Creek tribs	Silt/Sediment
Herkimer	Steele Creek tribs	Nutrients
Jefferson	Moon Lake	Nutrients
Kings	Hendrix Creek	Nutrients
Kings	Prospect Park Lake	Nutrients
Lewis	Mill Creek/South Branch, and tribs	Nutrients
Livingston	Christie Creek and tribs	Nutrients
Livingston	Conesus Lake	Nutrients
Livingston	Mill Creek and minor tribs	Silt/Sediment
Monroe	Black Creek, Lower, and minor tribs	Nutrients
Monroe	Buck Pond	Nutrients
Monroe	Cranberry Pond	Nutrients

303(d) Segments Impaired by Construction Related Pollutant(s)

Monroe	Lake Ontario Shoreline, Western	Nutrients
Monroe	Long Pond	Nutrients
Monroe	Mill Creek and tribs	Nutrients
Monroe	Mill Creek/Blue Pond Outlet and tribs	Nutrients
Monroe	Minor Tribs to Irondequoit Bay	Nutrients
Monroe	Rochester Embayment - East	Nutrients
Monroe	Rochester Embayment - West	Nutrients
Monroe	Shipbuilders Creek and tribs	Nutrients
Monroe	Thomas Creek/White Brook and tribs	Nutrients
Nassau	Beaver Lake	Nutrients
Nassau	Camaans Pond	Nutrients
Nassau	East Meadow Brook, Upper, and tribs	Silt/Sediment
Nassau	East Rockaway Channel	Nutrients
Nassau	Grant Park Pond	Nutrients
Nassau	Hempstead Bay	Nutrients
Nassau	Hempstead Lake	Nutrients
Nassau	Hewlett Bay	Nutrients
Nassau	Hog Island Channel	Nutrients
Nassau	Long Island Sound, Nassau County Waters	Nutrients
Nassau	Massapequa Creek and tribs	Nutrients
Nassau	Milburn/Parsonage Creeks, Upp, and tribs	Nutrients
Nassau	Reynolds Channel, west	Nutrients
Nassau	Tidal Tribs to Hempstead Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Silt/Sediment
Nassau	Tribs to Smith/Halls Ponds	Nutrients
Nassau	Woodmere Channel	Nutrients
New York	Harlem Meer	Nutrients
New York	The Lake in Central Park	Nutrients
Niagara	Bergholtz Creek and tribs	Nutrients
Niagara	Hyde Park Lake	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Oneida	Ballou, Nail Creeks and tribs	Nutrients
Onondaga	Harbor Brook, Lower, and tribs	Nutrients
Onondaga	Ley Creek and tribs	Nutrients
Onondaga	Minor Tribs to Onondaga Lake	Nutrients
Onondaga	Ninemile Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Middle, and tribs	Nutrients

303(d) Segments Impaired by Construction Related Pollutant(s)

Onondaga	Onondaga Lake, northern end	Nutrients
Onondaga	Onondaga Lake, southern end	Nutrients
Ontario	Great Brook and minor tribs	Silt/Sediment
Ontario	Great Brook and minor tribs	Nutrients
Ontario	Hemlock Lake Outlet and minor tribs	Nutrients
Ontario	Honeoye Lake	Nutrients
Orange	Greenwood Lake	Nutrients
Orange	Monhagen Brook and tribs	Nutrients
Orange	Orange Lake	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Oswego	Lake Neatahwanta	Nutrients
Oswego	Pleasant Lake	Nutrients
Putnam	Bog Brook Reservoir	Nutrients
Putnam	Boyd Corners Reservoir	Nutrients
Putnam	Croton Falls Reservoir	Nutrients
Putnam	Diverting Reservoir	Nutrients
Putnam	East Branch Reservoir	Nutrients
Putnam	Lake Carmel	Nutrients
Putnam	Middle Branch Reservoir	Nutrients
Putnam	Oscawana Lake	Nutrients
Putnam	Palmer Lake	Nutrients
Putnam	West Branch Reservoir	Nutrients
Queens	Bergen Basin	Nutrients
Queens	Flushing Creek/Bay	Nutrients
Queens	Jamaica Bay, Eastern, and tribs (Queens)	Nutrients
Queens	Kissena Lake	Nutrients
Queens	Meadow Lake	Nutrients
Queens	Willow Lake	Nutrients
Rensselaer	Nassau Lake	Nutrients
Rensselaer	Snyders Lake	Nutrients
Richmond	Grasmere Lake/Bradys Pond	Nutrients
Rockland	Congers Lake, Swartout Lake	Nutrients
Rockland	Rockland Lake	Nutrients
Saratoga	Ballston Lake	Nutrients
Saratoga	Dwaas Kill and tribs	Silt/Sediment
Saratoga	Dwaas Kill and tribs	Nutrients
Saratoga	Lake Lonely	Nutrients
Saratoga	Round Lake	Nutrients
Saratoga	Tribs to Lake Lonely	Nutrients

303(d) Segments Impaired by Construction Related Pollutant(s)

Schenectady	Collins Lake	Nutrients
Schenectady	Duane Lake	Nutrients
Schenectady	Mariaville Lake	Nutrients
Schoharie	Engleville Pond	Nutrients
Schoharie	Summit Lake	Nutrients
Seneca	Reeder Creek and tribs	Nutrients
St.Lawrence	Black Lake Outlet/Black Lake	Nutrients
St.Lawrence	Fish Creek and minor tribs	Nutrients
Steuben	Smith Pond	Nutrients
Suffolk	Agawam Lake	Nutrients
Suffolk	Big/Little Fresh Ponds	Nutrients
Suffolk	Canaan Lake	Silt/Sediment
Suffolk	Canaan Lake	Nutrients
Suffolk	Flanders Bay, West/Lower Sawmill Creek	Nutrients
Suffolk	Fresh Pond	Nutrients
Suffolk	Great South Bay, East	Nutrients
Suffolk	Great South Bay, Middle	Nutrients
Suffolk	Great South Bay, West	Nutrients
Suffolk	Lake Ronkonkoma	Nutrients
Suffolk	Long Island Sound, Suffolk County, West	Nutrients
Suffolk	Mattituck (Marratooka) Pond	Nutrients
Suffolk	Meetinghouse/Terrys Creeks and tribs	Nutrients
Suffolk	Mill and Seven Ponds	Nutrients
Suffolk	Millers Pond	Nutrients
Suffolk	Moriches Bay, East	Nutrients
Suffolk	Moriches Bay, West	Nutrients
Suffolk	Peconic River, Lower, and tidal tribs	Nutrients
Suffolk	Quantuck Bay	Nutrients
Suffolk	Shinnecock Bay and Inlet	Nutrients
Suffolk	Tidal tribs to West Moriches Bay	Nutrients
Sullivan	Bodine, Montgomery Lakes	Nutrients
Sullivan	Davies Lake	Nutrients
Sullivan	Evens Lake	Nutrients
Sullivan	Pleasure Lake	Nutrients
Tompkins	Cayuga Lake, Southern End	Nutrients
Tompkins	Cayuga Lake, Southern End	Silt/Sediment
Tompkins	Owasco Inlet, Upper, and tribs	Nutrients
Ulster	Ashokan Reservoir	Silt/Sediment
Ulster	Esopus Creek, Upper, and minor tribs	Silt/Sediment
Warren	Hague Brook and tribs	Silt/Sediment

303(d) Segments Impaired by Construction Related Pollutant(s)

Warren	Huddle/Finkle Brooks and tribs	Silt/Sediment
Warren	Indian Brook and tribs	Silt/Sediment
Warren	Lake George	Silt/Sediment
Warren	Tribs to L.George, Village of L George	Silt/Sediment
Washington	Cossayuna Lake	Nutrients
Washington	Lake Champlain, South Bay	Nutrients
Washington	Tribs to L.George, East Shore	Silt/Sediment
Washington	Wood Cr/Champlain Canal and minor tribs	Nutrients
Wayne	Port Bay	Nutrients
Westchester	Amawalk Reservoir	Nutrients
Westchester	Blind Brook, Upper, and tribs	Silt/Sediment
Westchester	Cross River Reservoir	Nutrients
Westchester	Lake Katonah	Nutrients
Westchester	Lake Lincolndale	Nutrients
Westchester	Lake Meahagh	Nutrients
Westchester	Lake Mohegan	Nutrients
Westchester	Lake Shenorock	Nutrients
Westchester	Long Island Sound, Westchester (East)	Nutrients
Westchester	Mamaroneck River, Lower	Silt/Sediment
Westchester	Mamaroneck River, Upper, and minor tribs	Silt/Sediment
Westchester	Muscoot/Upper New Croton Reservoir	Nutrients
Westchester	New Croton Reservoir	Nutrients
Westchester	Peach Lake	Nutrients
Westchester	Reservoir No.1 (Lake Isle)	Nutrients
Westchester	Saw Mill River, Lower, and tribs	Nutrients
Westchester	Saw Mill River, Middle, and tribs	Nutrients
Westchester	Sheldrake River and tribs	Silt/Sediment
Westchester	Sheldrake River and tribs	Nutrients
Westchester	Silver Lake	Nutrients
Westchester	Teatown Lake	Nutrients
Westchester	Titicus Reservoir	Nutrients
Westchester	Truesdale Lake	Nutrients
Westchester	Wallace Pond	Nutrients
Wyoming	Java Lake	Nutrients
Wyoming	Silver Lake	Nutrients

APPENDIX F – List of NYS DEC Regional Offices

<u>Region</u>	<u>COVERING THE FOLLOWING COUNTIES:</u>	<u>DIVISION OF ENVIRONMENTAL PERMITS (DEP) PERMIT ADMINISTRATORS</u>	<u>DIVISION OF WATER (DOW) WATER (SPDES) PROGRAM</u>
1	NASSAU AND SUFFOLK	50 CIRCLE ROAD STONY BROOK, NY 11790 TEL. (631) 444-0365	50 CIRCLE ROAD STONY BROOK, NY 11790-3409 TEL. (631) 444-0405
2	BRONX, KINGS, NEW YORK, QUEENS AND RICHMOND	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4997	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4933
3	DUTCHESS, ORANGE, PUTNAM, ROCKLAND, SULLIVAN, ULSTER AND WESTCHESTER	21 SOUTH PUTT CORNERS ROAD NEW PALTZ, NY 12561-1696 TEL. (845) 256-3059	100 HILLSIDE AVENUE, SUITE 1W WHITE PLAINS, NY 10603 TEL. (914) 428 - 2505
4	ALBANY, COLUMBIA, DELAWARE, GREENE, MONTGOMERY, OTSEGO, RENSSELAER, SCHENECTADY AND SCHOHARIE	1150 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 TEL. (518) 357-2069	1130 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 TEL. (518) 357-2045
5	CLINTON, ESSEX, FRANKLIN, FULTON, HAMILTON, SARATOGA, WARREN AND WASHINGTON	1115 STATE ROUTE 86, Po Box 296 RAY BROOK, NY 12977-0296 TEL. (518) 897-1234	232 GOLF COURSE ROAD WARRENSBURG, NY 12885-1172 TEL. (518) 623-1200
6	HERKIMER, JEFFERSON, LEWIS, ONEIDA AND ST. LAWRENCE	STATE OFFICE BUILDING 317 WASHINGTON STREET WATERTOWN, NY 13601-3787 TEL. (315) 785-2245	STATE OFFICE BUILDING 207 GENESEE STREET UTICA, NY 13501-2885 TEL. (315) 793-2554
7	BROOME, CAYUGA, CHENANGO, CORTLAND, MADISON, ONONDAGA, OSWEGO, TIOGA AND TOMPKINS	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7438	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7500
8	CHEMUNG, GENESEE, LIVINGSTON, MONROE, ONTARIO, ORLEANS, SCHUYLER, SENECA, STEUBEN, WAYNE AND YATES	6274 EAST AVON-LIMA ROADAVON, NY 14414-9519 TEL. (585) 226-2466	6274 EAST AVON-LIMA RD. AVON, NY 14414-9519 TEL. (585) 226-2466
9	ALLEGANY, CATTARAUGUS, CHAUTAUQUA, ERIE, NIAGARA AND WYOMING	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7165	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7070

Appendix F

Forms

STORM WATER POLLUTION PREVENTION PLAN

CONTRACTOR'S CERTIFICATION LOG

FORM SWPPP-1

Mt. Olive Missionary Baptist Church - 66 Wasson Ave. - City of Lackawanna, NY 14218

Company Name _____
Address _____

Contact Name _____
Telephone Number _____
Cell Phone/Pager _____

Scope of Services _____

Certification Date _____

Company Name _____
Address _____

Contact Name _____
Telephone Number _____
Cell Phone/Pager _____

Scope of Services _____

Certification Date _____

Company Name _____
Address _____

Contact Name _____
Telephone Number _____
Cell Phone/Pager _____

Scope of Services _____

Certification Date _____

Contractor's Project Manager _____

**STORM WATER POLLUTION PREVENTION PLAN
CONTRACTOR'S CERTIFICATION STATEMENT**

FORM SWPPP-2

Construction Site

STORM WATER POLLUTION PREVENTION PROGRAM

Mt. Olive Missionary Baptist Church - 66 Wasson Ave. - City of Lackawanna, NY 14218

SUBCONTRACTOR'S CERTIFICATION:

"I certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP for the construction site identified in such SWPPP as a condition of authorization to discharge storm water. I also understand that the operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System (SPDES) general permit for storm water discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards."

Note: The contractor shall have at least one NYSDEC trained individual onsite at all times when earthwork and other SWPPP associated work is being performed from each contractor(s) and subcontractor(s). Each contractor(s) and subcontractor(s) shall provide copies of these individuals' certifications to the Town of Orchard Park.

Name: _____
(Print)

Signature: _____

Title: _____

Company Name: _____

Address: _____

Telephone Number: _____

Date: _____

Scope of Services: _____

Contractor's Project Manager _____

**This form must be signed by a responsible corporate officer or other party meeting the
"Signatory Requirements" of the NYSDEC SPDES General Permit**

**STORM WATER POLLUTION PREVENTION PLAN
INSPECTION REPORT (Page 1 of 2)**

FORM SWPPP-3

Mt. Olive Missionary Baptist Church - 66 Wasson Ave. - City of Lackawanna, NY 14218

Inspections/reports are required at least once every seven (7) calendar days.

Inspection Type: <input type="checkbox"/> Routine (every 7 calendar days) <input type="checkbox"/> Routine (every 30 calendar days) <input type="checkbox"/> Storm
--

Date: _____ Week Ending: _____

Weather/Storm Event Information:

Storm Start Time: _____ Storm Duration: _____

Time Elapsed Since Last Storm: _____ Approximate Amount of Rainfall (inches): _____

Based on the results of the inspection, necessary control modifications shall be implemented within seven (7) calendar days. These reports shall be kept on file as part of the Storm Water Pollution Prevention Plan for at least five (5) years from the date of completion and submission of the Final Stabilization Certification/Termination Checklist and Notice of Termination. A copy of the SWPPP shall be kept at the site at all times during construction.

Certification Statement:

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Name of Inspector: _____ Title of Inspector: _____

Qualifications of Inspector: _____

Inspector's Signature: _____

Construction phasing/sequencing is consistent with the SWPPP and Erosion Control Plans: <input type="checkbox"/> Yes <input type="checkbox"/> No

Compliance Certification

I certify that, based on no incidents of non-compliance identified during the inspection, the site is in compliance with the SWPPP and the Construction General Permit.

Name of Operator's Duly Authorized Representative (Printed): _____

Signature of Operator's Duly Authorized Representative: _____

Date: _____

***Note: This Compliance Certification is only to be signed by the Operator's Duly Authorized Representative (Project Manager) when there are no "unsatisfactory" conditions and the construction phasing/sequencing is consistent with the SWPPP, rendering the site in full compliance with the SWPPP and the Construction General Permit.**

Form SWPPP-3 Continued

Inspection Areas (Structural)	Satisfactory	Unsatisfactory (provide location or numeric identification per plan sheet)	N/A	Corrective Action Required	Implementation Date of Corrective Action
Construction Entrance/Exit					
Perimeter Silt Fence					

STORM WATER POLLUTION PREVENTION PLAN

Stabilization Schedule for Major Grading Activities

FORM SWPPP-4

Mt. Olive Missionary Baptist Church - 66 Wasson Ave. - City of Lackawanna, NY 14218

*This form should be updated as necessary

Major Grading Activity/Area to be Stabilized	Begin Date	Date Activity Temporarily Ceased		Date Temporary Stabilization Measures Initiated and Method of Stabilization (if activities cease for more than 14 days, this column must be completed)	Date Activity Permanently Ceased	Date Permanent Stabilization Measures Initiated	Permanent Stabilization Measure(s) Used (i.e., stone, seeded, rolled, tracked)	Name of Contractor Responsible for Implementing Stabilization Measures
		Date Activity Temporarily Ceased	Date Activity Resumed					
Construction Entrance(s)/Exit(s)								
Seeded, Landscaped Areas								

Major Grading Activity/Area to be Stabilized	Begin Date	Date Activity Temporarily Ceased / Date Activity Resumed	Date Temporary Stabilization Measures Initiated and Method of Stabilization (if activities cease for more than 14 days, this column must be completed)	Date Activity Permanently Ceased	Date Permanent Stabilization Measures Initiated	Permanent Stabilization Measure(s) Used (i.e., stone, seeded, rolled, tracked)	Name of Contractor Responsible for Implementing Stabilization Measures

STORM WATER POLLUTION PREVENTION PLAN

FINAL STABILIZATION CERTIFICATION /NOTICE OF TERMINATION CHECKLIST

FORM SWPPP-5

Mt. Olive Missionary Baptist Church - 66 Wasson Ave. - City of Lackawanna, NY 14218

1. All soil disturbing activities are complete.
2. Temporary Erosion and Sediment Control Measures have been removed or will be removed at the appropriate time.
3. All areas of the Construction Site not otherwise covered by a permanent pavement or structure have been stabilized with a uniform perennial vegetative cover with a density of 85% or equivalent measures have been employed.

CONTRACTOR'S CERTIFICATION:

“I certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP for the construction site identified in such SWPPP as a condition of authorization to discharge storm water. I also understand that the operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System (SPDES) general permit for storm water discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards.”

Company Name _____

Name (Print) _____

Signature _____

Title _____

Date _____

Contractor's Project Manager _____

**STORM WATER POLLUTION PREVENTION PLAN
MODIFICATION REPORT**

FORM SWPPP-7

Mt. Olive Missionary Baptist Church - 66 Wasson Ave. - City of Lackawanna, NY 14218

CHANGES REQUIRED FOR STORM WATER POLLUTION PREVENTION PLAN

The SWPPP must be amended whenever there is a change in design, construction, operation, or maintenance at the construction site that has a significant effect on the discharge of pollutants to the waters of the United States that has not been previously addressed in the SWPPP, if inspections or investigations by site staff, local, state or federal officials determine that discharges are causing water quality exceedances or the SWPPP is ineffective in eliminating or significantly minimizing pollutants in storm water discharges from the construction site, or based on the results of an inspection, the SWPPP must be modified to include additional or modified BMPs designed to correct identified problems. Revisions must be completed within seven (7) calendar days following the inspection.

To:	Project Manager	Date:
Address:		
Telephone:		
Facsimile:		
Sent Via:	<input type="checkbox"/> Facsimile	<input type="checkbox"/> Courier <input type="checkbox"/> US Mail

INSPECTOR: _____ DATE: _____
(Print)

(Signature)

QUALIFICATIONS OF INSPECTOR: _____

CHANGES REQUIRED TO THE STORMWATER POLLUTION PREVENTION PLAN: _____

REASONS FOR CHANGES: _____

TO BE PERFORMED BY: _____ ON OR BEFORE: _____

Contractor's Project Manager: _____

**STORM WATER POLLUTION PREVENTION PLAN
MONTHLY TRAINING LOG**

FORM SWPPP-8

Mt. Olive Missionary Baptist Church - 66 Wasson Ave. - City of Lackawanna, NY 14218

Storm Water Pollution Prevention Plan Topic: (Check as appropriate)

- | | |
|--|--|
| <input type="checkbox"/> Temporary Soil Stabilization | <input type="checkbox"/> Temporary Sediment Control |
| <input type="checkbox"/> Wind Erosion Control | <input type="checkbox"/> Tracking Control |
| <input type="checkbox"/> Non-Storm Water Management | <input type="checkbox"/> Waste Management and Materials
Pollution Control |
| <input type="checkbox"/> Erosion & Sediment Control Plan | |

Specific Training Objective: _____

Date: _____

Instructor: _____

Location: _____

Telephone: _____

Attendance Roster

Name	Company	Telephone Number	Signature

Contractor's Project Manager _____

**STORM WATER POLLUTION PREVENTION PLAN
SIGNATORY AUTHORIZATION DESIGNATION**

FORM SWPPP-11

Construction Site

STORMWATER POLLUTION PREVENTION PLAN

Mt. Olive Missionary Baptist Church - 66 Wasson Ave. - City of Lackawanna, NY 14218

"In accordance with the **NYSDEC SPDES General Permit for Storm Water Discharges from Construction Activities, Part V, paragraph H, Signatory Requirements,** _____ is hereby duly authorized to sign on my behalf, all reports and certifications that are required under the Permit and as part of this Storm Water Pollution Prevention Plan."

Signed: _____

Printed Name: _____

Title: _____

Company Name: _____

Address: _____

Telephone Number: _____

Date: _____

**Note: Multiple designation forms may be required
(i.e., one from the Operator and one from the General Contractor).**



SWPPP Preparer Certification Form

SPDES General Permit for Stormwater Discharges From Construction Activity (GP-0-20-001)

Project Site Information

Project/Site Name

Mt. Olive Missionary Baptist Church - 66 Wasson Ave. - City of Lackawanna, NY 14218

Owner/Operator Information


Owner/Operator (Company Name/Private Owner/Municipality Name)

Telco Construction, Inc. - 500 Buffalo Rd. - East Aurora, NY 14052

Certification Statement – SWPPP Preparer

I hereby certify that the Stormwater Pollution Prevention Plan (SWPPP) for this project has been prepared in accordance with the terms and conditions of the GP-0-20-001. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of this permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

<input type="text" value="Christopher"/>	<input type="text"/>	<input type="text" value="Wood"/>
First name	MI	Last Name

Signature 

Date



Owner/Operator Certification Form

SPDES General Permit For Stormwater Discharges From Construction Activity (GP-0-20-001)

Project/Site Name: Mt. Olive Missionary Baptist Church - 66 Wasson Ave. - City of Lackawanna, NY 14218

eNOI Submission Number: _____

eNOI Submitted by: Owner/Operator SWPPP Preparer Other

Certification Statement - Owner/Operator

I have read or been advised of the permit conditions and believe that I understand them. I also understand that, under the terms of the permit, there may be reporting requirements. I hereby certify that this document and the corresponding documents were prepared under my direction or supervision. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further understand that coverage under the general permit will be identified in the acknowledgment that I will receive as a result of submitting this NOI and can be as long as sixty (60) business days as provided for in the general permit. I also understand that, by submitting this NOI, I am acknowledging that the SWPPP has been developed and will be implemented as the first element of construction, and agreeing to comply with all the terms and conditions of the general permit for which this NOI is being submitted.

Owner/Operator First Name

M.I. Last Name

Signature

Date

Appendix G

NYSDEC Notice of Termination (NOT)

**New York State Department of Environmental Conservation
Division of Water
625 Broadway, 4th Floor
Albany, New York 12233-3505**

(NOTE: Submit completed form to address above)

**NOTICE OF TERMINATION for Storm Water Discharges Authorized
under the SPDES General Permit for Construction Activity**

Please indicate your permit identification number: NYR _____

I. Owner or Operator Information

1. Owner/Operator Name:

2. Street Address:

3. City/State/Zip:

4. Contact Person:

4a. Telephone:

4b. Contact Person E-Mail:

II. Project Site Information

5. Project/Site Name:

6. Street Address:

7. City/Zip:

8. County:

III. Reason for Termination

9a. All disturbed areas have achieved final stabilization in accordance with the general permit and SWPPP. *Date final stabilization completed (month/year): _____

9b. Permit coverage has been transferred to new owner/operator. Indicate new owner/operator's permit identification number: NYR _____
(Note: Permit coverage can not be terminated by owner identified in I.1. above until new owner/operator obtains coverage under the general permit)

9c. Other (Explain on Page 2)

IV. Final Site Information:

10a. Did this construction activity require the development of a SWPPP that includes post-construction stormwater management practices? yes no (If no, go to question 10f.)

10b. Have all post-construction stormwater management practices included in the final SWPPP been constructed? yes no (If no, explain on Page 2)

10c. Identify the entity responsible for long-term operation and maintenance of practice(s)?

**NOTICE OF TERMINATION for Storm Water Discharges Authorized under the
SPDES General Permit for Construction Activity - continued**

10d. Has the entity responsible for long-term operation and maintenance been given a copy of the operation and maintenance plan required by the general permit? yes no

10e. Indicate the method used to ensure long-term operation and maintenance of the post-construction stormwater management practice(s):

- Post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain practice(s) have been deeded to the municipality.
- Executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s).
- For post-construction stormwater management practices that are privately owned, a mechanism is in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the owner or operator's deed of record.
- For post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university or hospital), government agency or authority, or public utility; policy and procedures are in place that ensures operation and maintenance of the practice(s) in accordance with the operation and maintenance plan.

10f. Provide the total area of impervious surface (i.e. roof, pavement, concrete, gravel, etc.) constructed within the disturbance area? _____
(acres)

11. Is this project subject to the requirements of a regulated, traditional land use control MS4? yes
 no
(If Yes, complete section VI - "MS4 Acceptance" statement)

V. Additional Information/Explanation:
(Use this section to answer questions 9c. and 10b., if applicable)

VI. MS4 Acceptance - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative (Note: Not required when 9b. is checked -transfer of coverage)

I have determined that it is acceptable for the owner or operator of the construction project identified in question 5 to submit the Notice of Termination at this time.

Printed Name:

Title/Position:

Signature:

Date:

**NOTICE OF TERMINATION for Storm Water Discharges Authorized under the
SPDES General Permit for Construction Activity - continued**

VII. Qualified Inspector Certification - Final Stabilization:

I hereby certify that all disturbed areas have achieved final stabilization as defined in the current version of the general permit, and that all temporary, structural erosion and sediment control measures have been removed. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

VIII. Qualified Inspector Certification - Post-construction Stormwater Management Practice(s):

I hereby certify that all post-construction stormwater management practices have been constructed in conformance with the SWPPP. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

IX. Owner or Operator Certification

I hereby certify that this document was prepared by me or under my direction or supervision. My determination, based upon my inquiry of the person(s) who managed the construction activity, or those persons directly responsible for gathering the information, is that the information provided in this document is true, accurate and complete. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

Appendix H

StormTech Maintenance & Bioretention Construction and Maintenance Checklist

**Save Valuable Land and
Protect Water Resources**



Isolator[®] Row O&M Manual
StormTech[®] Chamber System for Stormwater Management

1.0 The Isolator[®] Row

1.1 INTRODUCTION

An important component of any Stormwater Pollution Prevention Plan is inspection and maintenance. The StormTech Isolator Row is a patented technique to inexpensively enhance Total Suspended Solids (TSS) removal and provide easy access for inspection and maintenance.



Looking down the Isolator Row from the manhole opening, woven geotextile is shown between the chamber and stone base.

1.2 THE ISOLATOR ROW

The Isolator Row is a row of StormTech chambers, either SC-310, SC-310-3, SC-740, DC-780, MC-3500 or MC-4500 models, that is surrounded with filter fabric and connected to a closely located manhole for easy access. The fabric-wrapped chambers provide for settling and filtration of sediment as storm water rises in the Isolator Row and ultimately passes through the filter fabric. The open bottom chambers and perforated sidewalls (SC-310, SC-310-3 and SC-740 models) allow storm water to flow both vertically and horizontally out of the chambers. Sediments are captured in the Isolator Row protecting the storage areas of the adjacent stone and chambers from sediment accumulation.


Two different fabrics are used for the Isolator Row. A woven geotextile fabric is placed between the stone and the Isolator Row chambers. The tough geotextile provides a media for storm water filtration and provides a durable surface for maintenance operations. It is also designed to prevent scour of the underlying stone and remain intact during high pressure jetting. A non-woven fabric is placed over the chambers to provide a filter media for flows passing through the perforations in the sidewall of the chamber. The non-woven fabric is not required over the DC-780, MC-3500 or MC-4500 models as these chambers do not have perforated side walls.

The Isolator Row is typically designed to capture the “first flush” and offers the versatility to be sized on a volume basis or flow rate basis. An upstream manhole not only provides access to the Isolator Row but typically includes a high flow weir such that storm water flowrates or volumes that exceed the capacity of the Isolator Row overtop the over flow weir and discharge through a manifold to the other chambers.

The Isolator Row may also be part of a treatment train. By treating storm water prior to entry into the chamber system, the service life can be extended and pollutants such as hydrocarbons can be captured. Pre-treatment best management practices can be as simple as deep sump catch basins, oil-water separators or can be innovative storm water treatment devices. The design of the treatment train and selection of pretreatment devices by the design engineer is often driven by regulatory requirements. Whether pretreatment is used or not, the Isolator Row is recommended by StormTech as an effective means to minimize maintenance requirements and maintenance costs.

Note: See the StormTech Design Manual for detailed information on designing inlets for a StormTech system, including the Isolator Row.

StormTech Isolator Row with Overflow Spillway (not to scale)



2.0 Isolator Row Inspection/Maintenance



2.1 INSPECTION

The frequency of Inspection and Maintenance varies by location. A routine inspection schedule needs to be established for each individual location based upon site specific variables. The type of land use (i.e. industrial, commercial, residential), anticipated pollutant load, percent imperviousness, climate, etc. all play a critical role in determining the actual frequency of inspection and maintenance practices.


At a minimum, StormTech recommends annual inspections. Initially, the Isolator Row should be inspected every 6 months for the first year of operation. For subsequent years, the inspection should be adjusted based upon previous observation of sediment deposition.

The Isolator Row incorporates a combination of standard manhole(s) and strategically located inspection ports (as needed). The inspection ports allow for easy access to the system from the surface, eliminating the need to perform a confined space entry for inspection purposes.

If upon visual inspection it is found that sediment has accumulated, a stadia rod should be inserted to determine the depth of sediment. When the average depth of sediment exceeds 3 inches throughout the length of the Isolator Row, clean-out should be performed.

2.2 MAINTENANCE


The Isolator Row was designed to reduce the cost of periodic maintenance. By "isolating" sediments to just one row, costs are dramatically reduced by eliminating the need to clean out each row of the entire storage bed. If inspection indicates the potential need for maintenance, access is provided via a manhole(s) located on the end(s) of the row for cleanout. If entry into the manhole is required, please follow local and OSHA rules for a confined space entries.



Examples of culvert cleaning nozzles appropriate for Isolator Row maintenance. (These are not StormTech products.)

Maintenance is accomplished with the JetVac process. The JetVac process utilizes a high pressure water nozzle to propel itself down the Isolator Row while scouring and suspending sediments. As the nozzle is retrieved, the captured pollutants are flushed back into the manhole for vacuuming. Most sewer and pipe maintenance companies have vacuum/JetVac combination vehicles. Selection of an appropriate JetVac nozzle will improve maintenance efficiency. Fixed nozzles designed for culverts or large diameter pipe cleaning are preferable. Rear facing jets with an effective spread of at least 45" are best. Most JetVac reels have 400 feet of hose allowing maintenance of an Isolator Row up to 50 chambers long. **The JetVac process shall only be performed on StormTech Isolator Rows that have AASHTO class 1 woven geotextile (as specified by StormTech) over their angular base stone.**

StormTech Isolator Row (not to scale)



NOTE: NON-WOVEN FABRIC IS ONLY REQUIRED OVER THE INLET PIPE CONNECTION INTO THE END CAP FOR DC-780, MC-3500 AND MC-4500 CHAMBER MODELS AND IS NOT REQUIRED OVER THE ENTIRE ISOLATOR ROW.

3.0 Isolator Row Step By Step Maintenance Procedures


Step 1) Inspect Isolator Row for sediment

- A) Inspection ports (if present)
 - i. Remove lid from floor box frame
 - ii. Remove cap from inspection riser
 - iii. Using a flashlight and stadia rod, measure depth of sediment and record results on maintenance log.
 - iv. If sediment is at, or above, 3 inch depth proceed to Step 2. If not proceed to step 3.

B) All Isolator Rows

- i. Remove cover from manhole at upstream end of Isolator Row
- ii. Using a flashlight, inspect down Isolator Row through outlet pipe
 - 1. Mirrors on poles or cameras may be used to avoid a confined space entry
 - 2. Follow OSHA regulations for confined space entry if entering manhole
- iii. If sediment is at or above the lower row of sidewall holes (approximately 3 inches) proceed to Step 2. If not proceed to Step 3.

StormTech Isolator Row (not to scale)



Step 2) Clean out Isolator Row using the JetVac process

- A) A fixed culvert cleaning nozzle with rear facing nozzle spread of 45 inches or more is preferable
- B) Apply multiple passes of JetVac until backflush water is clean
- C) Vacuum manhole sump as required

Step 3) Replace all caps, lids and covers, record observations and actions

Step 4) Inspect & clean catch basins and manholes upstream of the StormTech system

Sample Maintenance Log

Date	Stadia Rod Readings		Sediment Depth (1) - (2)	Observations/Actions	Inspector
	Fixed point to chamber bottom (1)	Fixed point to top of sediment (2)			
3/15/01	6.3 ft.	none		New installation. Fixed point is CI frame at grade	djm
9/24/01		6.2	0.1 ft.	Some grit felt	sm
6/20/03		5.8	0.5 ft.	Mucky feel, debris visible in manhole and in Isolator row, maintenance due	rv
7/7/03	6.3 ft.		0	System jetted and vacuumed	djm



70 Inwood Road, Suite 3 | Rocky Hill | Connecticut | 06067
 860.529.8188 | 888.892.2694 | fax 866.328.8401 | www.stormtech.com

ADS "Terms and Conditions of Sale" are available on the ADS website, www.ads-pipe.com
 Advanced Drainage Systems, the ADS logo, and the green stripe are registered trademarks of Advanced Drainage Systems.
 Stormtech® and the Isolator® Row are registered trademarks of StormTech, Inc.
 Green Building Council Member logo is a registered trademark of the U.S. Green Building Council.

Bioretention Construction Inspection Checklist

Project:
 Location:
 Site Status:

Date:

Time:

Inspector:

CONSTRUCTION SEQUENCE	SATISFACTORY/ UNSATISFACTORY	COMMENTS
1. Pre-Construction		
Pre-construction meeting		
Runoff diverted		
Facility area cleared		
If designed as exfilter, soil testing for permeability		
Facility location staked out		
2. Excavation		
Size and location		
Lateral slopes completely level		
If designed as exfilter, ensure that excavation does not compact susoils.		
Longitudinal slopes within design range		

CONSTRUCTION SEQUENCE	SATISFACTORY / UNSATISFACTORY	COMMENTS
3. Structural Components		
Stone diaphragm installed correctly		
Outlets installed correctly		
Underdrain		
Pretreatment devices installed		
Soil bed composition and texture		
4. Vegetation		
Complies with planting specs		
Topsoil adequate in composition and placement		
Adequate erosion control measures in place		
5. Final Inspection		
Dimensions		
Proper stone diaphragm		
Proper outlet		
Soil/ filter bed permeability testing		
Effective stand of vegetation and stabilization		
Construction generated sediments removed		
Contributing watershed stabilized before flow is diverted to the practice		

Comments:

Actions to be Taken:

Bioretention Operation, Maintenance and Management Inspection Checklist

Project:
 Location:
 Site Status:

Date:

Time:

Inspector:

MAINTENANCE ITEM	SATISFACTORY / UNSATISFACTORY	COMMENTS
1. Debris Cleanout (Monthly)		
Bioretention and contributing areas clean of debris		
No dumping of yard wastes into practice		
Litter (branches, etc.) have been removed		
2. Vegetation (Monthly)		
Plant height not less than design water depth		
Fertilized per specifications		
Plant composition according to approved plans		
No placement of inappropriate plants		
Grass height not greater than 6 inches		
No evidence of erosion		
3. Check Dams/Energy Dissipaters/Sumps (Annual, After Major Storms)		
No evidence of sediment buildup		

MAINTENANCE ITEM	SATISFACTORY / UNSATISFACTORY	COMMENTS
Sumps should not be more than 50% full of sediment		
No evidence of erosion at downstream toe of drop structure		
4. Dewatering (Monthly)		
Dewaters between storms		
No evidence of standing water		
5. Sediment Deposition (Annual)		
Swale clean of sediments		
Sediments should not be > 20% of swale design depth		
6. Outlet/Overflow Spillway (Annual, After Major Storms)		
Good condition, no need for repair		
No evidence of erosion		
No evidence of any blockages		
7. Integrity of Filter Bed (Annual)		
Filter bed has not been blocked or filled inappropriately		

Comments:

Actions to be Taken:


Appendix I
Construction Documents

Mt. Olive Missionary Baptist Church

66 Wasson Avenue

City of Lackawanna, New York 14218

SITE DEVELOPMENT DRAWINGS



OWNER/DEVELOPER
NAME: TELCO CONSTRUCTION, INC.
CONTACT: JOHN R MILKS
ADDRESS: 500 BUFFALO RD.
TELEPHONE: EAST AURORA, NY 14052 716-805-1520

UTILITIES

NATURAL GAS COMPANY: NATIONAL FUEL GAS
TELEPHONE: 1-716-868-6125

ELECTRIC COMPANY: NATIONAL GRID
TELEPHONE: 1-800-642-4272

CABLE COMPANY: CHARTER SPECTRUM
TELEPHONE: 1-888-406-7063

WATER COMPANY: ERIE COUNTY WATER AUTHORITY
TELEPHONE: 1-716-684-0950

SEWER COMPANY: ERIE COUNTY SEWER DISTRICT NO. 6
TELEPHONE: 1-716-658-9632

TELEPHONE COMPANY: VERIZON COMMUNICATIONS INC.
TELEPHONE: 1-716-940-8688

UNDERGROUND FACILITIES PROTECTION ORGANIZATION COMPANY: DIG SAFELY NEW YORK
TELEPHONE: 811

AGENCIES

CITY OF LACKAWANNA
NAME/TITLE: RICHARD E. STANTON, ESO
COMPANY/DEPT: CITY OF LACKAWANNA, DIRECTOR OF DEVELOPMENT
ADDRESS: 714 RIDGE ROAD - ROOM 309
 LACKAWANNA, NY 14218
TELEPHONE: 716 827-6421

CODE ENFORCEMENT
NAME/TITLE: SCOTT HAYES
COMPANY/DEPT: CODE ENFORCEMENT OFFICER
ADDRESS: 714 RIDGE ROAD
 LACKAWANNA, NY 14218
TELEPHONE: 716-827-6427

LAND SURVEYOR
COMPANY/DEPT: GPI, LLP
ADDRESS: 4950 GENESEE ST, SUITE 100
 BUFFALO, NEW YORK 14224
TELEPHONE: 716-633-4844



DWG NO.	DRAWING TITLE
-	COVER SHEET
C-001	TOPOGRAPHIC SURVEY (GPI, LLP)
C-002	DEMOLITION & EROSION CONTROL PLAN
C-100	SEPARATION & EROSION CONTROL DETAILS
C-200	CHADGING PLAN
C-300	STORM DRAINAGE PLAN
C-301	STORM DRAINAGE DETAILS
C-302	STORM DRAINAGE DETAILS
C-400	UTILITY PLAN
C-401	UTILITY DETAILS
C-402	UTILITY DETAILS
C-403	UTILITY DETAILS
C-500	SITE LIGHTING PLAN
C-501	SITE LIGHTING DETAILS
L-100	LANDSCAPE PLAN


January 2021

Mt. Olive Missionary Baptist Church
 66 Wasson Avenue
 City of Lackawanna, New York 14218
 SITE DEVELOPMENT DRAWINGS

REVISIONS:	No.	Description	Date

RIDGE (66' WIDE) ROAD

TOPOGRAPHIC SURVEY OF
BEING PART OF
CITY OF LACKAWANNA, ERIE COUNTY, NEW YORK



TOPOGRAPHIC SURVEY OF
BEING PART OF
CITY OF LACKAWANNA, ERIE COUNTY, NEW YORK

DATE: SEPTEMBER 9, 2020
JOB NO.: 7252-2
SCALE: 1" = 20'

ERIC BINGHAMSON, LANDSCAPE ARCHITECTURE & SURVEYING, LLP
1000 W. STATE ST., SUITE 100
LACKAWANNA, NY 14240
TEL: 716.833.5288
FAX: 716.833.5289

DATE: SEPTEMBER 9, 2020
JOB NO.: 7252-2
SCALE: 1" = 20'

TOPGRAPHIC SURVEY OF
BEING PART OF
CITY OF LACKAWANNA, ERIE COUNTY, NEW YORK

DATE: SEPTEMBER 9, 2020
JOB NO.: 7252-2
SCALE: 1" = 20'

ERIC BINGHAMSON, LANDSCAPE ARCHITECTURE & SURVEYING, LLP
1000 W. STATE ST., SUITE 100
LACKAWANNA, NY 14240
TEL: 716.833.5288
FAX: 716.833.5289

DATE: SEPTEMBER 9, 2020
JOB NO.: 7252-2
SCALE: 1" = 20'

TOPGRAPHIC SURVEY OF
BEING PART OF
CITY OF LACKAWANNA, ERIE COUNTY, NEW YORK

DATE: SEPTEMBER 9, 2020
JOB NO.: 7252-2
SCALE: 1" = 20'

ERIC BINGHAMSON, LANDSCAPE ARCHITECTURE & SURVEYING, LLP
1000 W. STATE ST., SUITE 100
LACKAWANNA, NY 14240
TEL: 716.833.5288
FAX: 716.833.5289

DATE: SEPTEMBER 9, 2020
JOB NO.: 7252-2
SCALE: 1" = 20'

TOPGRAPHIC SURVEY OF
BEING PART OF
CITY OF LACKAWANNA, ERIE COUNTY, NEW YORK

DATE: SEPTEMBER 9, 2020
JOB NO.: 7252-2
SCALE: 1" = 20'

ERIC BINGHAMSON, LANDSCAPE ARCHITECTURE & SURVEYING, LLP
1000 W. STATE ST., SUITE 100
LACKAWANNA, NY 14240
TEL: 716.833.5288
FAX: 716.833.5289

DATE: SEPTEMBER 9, 2020
JOB NO.: 7252-2
SCALE: 1" = 20'

TOPGRAPHIC SURVEY OF
BEING PART OF
CITY OF LACKAWANNA, ERIE COUNTY, NEW YORK

DATE: SEPTEMBER 9, 2020
JOB NO.: 7252-2
SCALE: 1" = 20'

DATE	REVISION/TITLE



Carmina Wood Morris
487 Park Street, Suite 200
Westborough, MA 01581
P 508.735.1100
F 508.735.1101


PROJECT NAME: Mt. Olive Missionary Baptist Church
66 Wasson Avenue
Lackawanna, New York 14218

DATE: 11/8/2021
DRAWN BY: JPB
SCALE: AS SHOWN

DRAWING NAME: Demolition & Erosion Control Plan
Plan

DRAWING NO. C-001

PROJECT NO. 20-166



REVISIONS

No.	Description

GENERAL NOTES

1. CONSTRUCTION SHALL BE IN ACCORDANCE WITH THE TOWN OF ORCHARD... LATEST REVISIONS BY THE TOWN ENGINEER... AND ON SUBJECT TO THE... AT ALL LOCATIONS BEFORE BEGINNING WORK... CONTROLLED BY... APPLICABLE LAWS AND REGULATIONS.
2. ANY AREAS NOT REQUIRING FULL OR RE GRASSING SHALL NOT BE STRIPPED OF... ANY AREAS THAT HAVE BEEN STRIPPED ARE TO RECEIVE A MINIMUM OF... INCHES OF TOPSOIL, GRADED AND SEEDED SWIFTLY FOR REQUIRED EROSION... AND SEDIMENT CONTROL NEED FOR THE PROJECT.

INSPECTION AND MAINTENANCE PROCEDURES

THE CONTRACTOR SHALL BE RESPONSIBLE FOR ASSIGNING AN INDIVIDUAL TO BE RESPONSIBLE FOR THE INSPECTION AND MAINTENANCE OF TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES. THE WORK MAY INCLUDE, BUT NOT LIMITED TO THE FOLLOWING:

- 1.1. ALL EROSION CONTROL MEASURES SHALL BE INSPECTED AT LEAST ONCE EVERY SEVEN CALENDAR DAYS.
- 1.2. ALL EROSION CONTROL MEASURES SHALL BE MAINTAINED IN GOOD WORKING ORDER. MEASURES SHALL BE REPAIRED IMMEDIATELY. REPAIRS SHALL BE COMPLETED WITHIN 24 HOURS OF BEING REPORTED.
- 1.3. CHECK AND REPAIR SILT FENCES AND STRAW BALE BARRIERS, AS NECESSARY.
- 1.4. TEMPORARY AND PERMANENT SEEDING, PLANTINGS WILL BE INSPECTED FOR BARE SPOTS, WASHOUTS, AND HEALTHY GROWTH AND REPAIRED AS NECESSARY.
- 1.5. NEIGHBORING ROADWAYS WILL BE MONITORED TO ENSURE THAT ANY TRACKED OR RIGID DRIFT OR ROCKS ARE SWEEP AS NECESSARY.

RESTORATION NOTES

1. THE ADJACENT AREA IS NOT TO BE DISTURBED DURING CONSTRUCTION MUST BE MAINTAINED IN ITS ORIGINAL CONDITION.
2. WHEN RESTORATION IS COMPLETE, ALL EXPOSED SOILS SHALL BE REVEGETATED WITH SEED OR MULCH TO MATCH THE EXISTING AREAS. THE AREA WITHIN SIX INCHES OF THE FINISHED SURFACE SHALL BE REVEGETATED WITH SEED, MULCH AND OTHER RESTORATION MATERIALS AND STONES LARGER THAN 1 INCH IN SIZE.
3. ALL DISTURBED UNSURFACED AREAS SHALL RECEIVE FOUR INCHES OF TOPSOIL, SEED AND MULCH AND SHALL BE WATERED UNTIL A HEALTHY STAND OF GRASS IS OBTAINED.
4. WHEN ADJACENT ASPHALT CONCRETE OR PAVING STONE ARE DISTURBED AS PART OF THE DEMOLITION OR EXCAVATION, THE PERIMETER OF THE DISTURBED AREA SHALL BE REVEGETATED WITH MULCH, SEED, AND MULCH. ALL REVEGETATED AREAS SHALL BE REPLACED IN WHOLE UNITS ONLY, AND ALL REPLACEMENT PAVING STONES ARE TO MATCH THE EXISTING DRAINAGE SIZE, SHAPE AND COLOR. ASPHALT REPAIRS SHALL BE REPLACED WITH SEEDING AND MULCH WITH THE EXISTING ADJACENT AREA THAT IS TO REMAIN.

DEMOLITION & EROSION CONTROL PLAN

SCALE: 1"=30'

THE CONTRACTOR SHALL BE RESPONSIBLE FOR MAINTENANCE AND REMOVAL OF TEMPORARY EROSION CONTROL MEASURES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE FOLLOWING:

1. CONSTRUCTION MUST CONTROL DUST DURING CONSTRUCTION. DURING EARTHWORK OPERATIONS, THE CONTRACTOR SHALL MAINTAIN DUST LEVELS AT OR BELOW THE FEDERAL REGULATORY LIMITS. WATER SPRAY AS NECESSARY AND AS DIRECTED BY THE OWNER IN ORDER TO CONTROL DUST.
2. DIRT OR DEBRIS LEFT ON LOCAL ROADS AS A RESULT OF THE CONSTRUCTION PROJECT SHALL BE REMOVED AND ROAD SURFACES CLEANED BY THE CONTRACTOR ON A DAILY BASIS. ALL DISTURBED AREAS EXCEPT AREAS TO BE PAVED OR BUILT UPON SHALL BE TOPSOILED TO A MINIMUM 4" DEPTH AND SEEDED IMMEDIATELY AFTER THE GRADING TAKES PLACE AND A MATURE SEEDING PROGRAM SHALL BE IMPLEMENTED AS DIRECTED BY THE CONTRACTOR.
3. THE CONTRACTOR IS RESPONSIBLE FOR THE MAINTENANCE OF ADJACENT STORM SEWERS, DITCHES AND CULVERTS. SILT BUILDUP FOUND TO BE A RESULT OF THIS SITE CONSTRUCTION SHALL BE REMOVED IMMEDIATELY AS SHOWN ON THESE PLANS.
4. ALL SOIL EROSION AND SEDIMENT CONTROL DEVICES AND MATERIALS SHALL BE IN PLACE PRIOR TO BEGINNING EARTHWORK OPERATIONS AND SHALL BE MAINTAINED THROUGH THE LIFE OF THE PROJECT. SEDIMENTATION SHALL BE STABILIZED WITH SEEDING AND/OR SLOPE PROTECTION, AS DIRECTED BY THE ENGINEER.
5. INSTALL TEMPORARY SILT FENCE AROUND THE BASE OF STOCKPILES.

SEQUENCE OF MAJOR ACTIVITIES

THE CONTRACTOR WILL BE RESPONSIBLE FOR IMPLEMENTING THE FOLLOWING EROSION AND SEDIMENT CONTROL MEASURES AS SHOWN ON THESE PLANS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR MAINTAINING THESE CONTROLS AND INSURING THEIR ULTIMATE RESPONSIBILITY FOR IMPROVING THESE CONTROLS AS THE SITES FIT. BUT THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE CONSTRUCTION OF THE SEEDING ACTIVITIES SHALL BE AS FOLLOWS:

- A. CONSTRUCT TEMPORARY CONSTRUCTION EXIT AT LOCATION SHOWN ON THE EROSION CONTROL PLAN SHEET.
- B. INSTALL EXISTING SILT FENCES AT THE LOCATIONS SHOWN ON THE DEMOLITION AND EROSION CONTROL PLAN SHEET.
- C. WATER AND MAINTAIN SILT FENCES.
- D. WATER AND MAINTAIN SILT FENCES.
- E. DISTURBED AREAS OF THE SITE WHERE CONSTRUCTION ACTIVITY HAS CEASED FOR MORE THAN 14 DAYS SHALL BE TEMPORARILY SEEDED AND WATERED.
- F. REPAIR AND MAINTAIN SILT FENCES.
- G. CONSTRUCT ALL CURBS, DRAINAGE INLETS, STORM SEWER PIPES AND STORM SEWER MANHOLES AS SHOWN ON THE PLANS. INSTALL TEMPORARY SILT PROTECTION AT THE OPEN ENDS OF ALL EXCAVATIONS AND STORM SEWER LINES.
- H. CONSTRUCT ALL CURBS, DRAINAGE INLETS, STORM SEWER PIPES AND STORM SEWER MANHOLES AS SHOWN ON THE PLANS. INSTALL TEMPORARY SILT PROTECTION AT THE OPEN ENDS OF ALL EXCAVATIONS AND STORM SEWER LINES.
- I. CONSTRUCT ALL CURBS, DRAINAGE INLETS, STORM SEWER PIPES AND STORM SEWER MANHOLES AS SHOWN ON THE PLANS. INSTALL TEMPORARY SILT PROTECTION AT THE OPEN ENDS OF ALL EXCAVATIONS AND STORM SEWER LINES.
- J. CONSTRUCT ALL CURBS, DRAINAGE INLETS, STORM SEWER PIPES AND STORM SEWER MANHOLES AS SHOWN ON THE PLANS. INSTALL TEMPORARY SILT PROTECTION AT THE OPEN ENDS OF ALL EXCAVATIONS AND STORM SEWER LINES.
- K. DIRT CONTROL.
- L. PRIOR TO PLACING STABILIZED BASE COURSE.
- M. PRIOR TO PLACING STABILIZED BASE COURSE.
- N. GRADING TO MATCH EXISTING FINISH AND SLOPE.
- O. CLEAN FORMS BEFORE FOLLOWING CONSTRUCTION.
- P. REPAIR AND MAINTAIN SILT FENCES.
- Q. SEED AND MULCH.
- R. SEED AND MULCH.
- S. SEED AND MULCH.
- T. SEED AND MULCH.
- U. SEED AND MULCH.
- V. SEED AND MULCH.
- W. SEED AND MULCH.
- X. SEED AND MULCH.
- Y. SEED AND MULCH.
- Z. SEED AND MULCH.

GENERAL NOTES

1. THE CONTRACTOR SHALL TAKE PRECAUTIONS TO PROTECT THOSE ITEMS TO REMAIN, SUCH AS CONCRETE UTILITY PIPES, VULNERABLE TREES, CURBS, MANHOLES, AND CATCH BASINS.
2. TEMPORARY SILT FENCE AND STRAW BALES TO BE INSTALLED AS DIRECTED BY THE OWNERS REPRESENTATIVE. MAINTAIN UNTIL VEGETATION IS ESTABLISHED AND PAVEMENT IS COMPLETE.
3. FOR THOSE UTILITIES TO BE DEMOLISHED, ALL EXISTING UTILITY SERVICES SHALL BE ABANDONED IN ACCORDANCE WITH LOCAL REGULATIONS. ALL METERS SHALL BE RETURNED TO PROPER OWNERS.
4. THE CONTRACTOR SHALL INSTALL STABILIZED CONSTRUCTION ENTRANCES WHERE NECESSARY.
5. ACCORDING TO THE TOWN OF ORCHARD REGULATIONS, ALL CONSTRUCTION ACTIVITIES SHALL BE IN ACCORDANCE WITH ALL LOCAL STANDARDS PRIOR TO STARTING WORK.
6. ADD SILT BACKS TO ALL CATCH BASINS. CATCH BASINS ARE TO RECEIVE REGULAR MAINTENANCE THROUGHOUT THE ENTIRE PROJECT.
7. COVERED DUMPSTERS SHALL BE PROVIDED ON SITE AS REQUIRED FOR CONSTRUCTION WASTE.
8. SILT SOCK COMPOUND FILTER SOCKS CAN BE USED AS AN ACCEPTABLE SUBSTITUTE FOR SILT BACKS FOR THE "N" STANDARDS AND SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL WITHIN THE TOWN OF ORCHARD. SILT SOCKS SHALL BE MAINTAINED AND WATER FLOWING TO THE BARRIER. BOTH PRACTICES CAN BE UTILIZED AT THE FORMER OF THE SITE.

DEMOLITION & EROSION CONTROL LEGEND


Symbol	Description
	EXISTING SILT FENCE
	NEW SILT FENCE
	EXISTING SILT FENCE
	NEW SILT FENCE
	EXISTING SILT FENCE
	NEW SILT FENCE
	EXISTING SILT FENCE
	NEW SILT FENCE
	EXISTING SILT FENCE
	NEW SILT FENCE

NOTE BOUNDARY AND TOPOGRAPHIC INFORMATION SHOWN FOR INFORMATION ONLY. CONTRACTOR ASSUMES RESPONSIBILITY FOR ITS ACCURACY.

30' 0 30 60 90

Carmina Wood Morris, LLC
487 Park Street, Suite 200
Westborough, MA 01581
P 508.735.1100
F 508.735.1101

Project No.: 20-166



SITE DATA		
SITE AREA = 2.23 AC OVERALL ZONED R2D RESIDENTIAL		
<ul style="list-style-type: none"> PROPOSED 3-STORY MEDICAL BUILDING: 31,486 GSF PROPOSED MT OLIVE FIELD HOUSE: 6,946 GSF PROPOSED 3-STOREY APARTMENTS: 18,268 GSF PROPOSED GARAGE: 2,888 GSF EXISTING MT OLIVE BAPTIST CHURCH: 7,023 GSF TOTAL ON-SITE BUILDINGS: 66,633 GSF 		
SETBACKS - BUILDING		
FRONT:	REQUIRED	PROVIDED
RIDE:	28 FT	11.76 FT EX
REAR:	30 FT	13.27 FT
SIDE:	30 FT	13.27 FT
SETBACKS - PARKING		
FRONT:	REQUIRED	PROVIDED
REAR:	30 FT	15.17 FT
SIDE:	30 FT	14.48 FT
REAR:	30 FT	13.83 FT
MINIMUM LANDSCAPE COVERAGE: 20% 0.54 AC PARK		
FURNISHING (S.F. PER 100 S.F. OF COVERED AREA): 121		
# OF SPACES - SEE CALCULATION BELOW: 121		
MAX. BUILDINGS HEIGHT: 3 STORES OR 30 FT < 30 FT		
MAXIMUM LOT COVERAGE: 50% 11.71 AC (76%)		
MAXIMUM BUILDINGS COVERAGE: 38%		
VARIANCE REQUIRED		

REQUIRED FURNISHING CALCULATIONS:
 MEDICAL OFFICES: 100 S.F. PER 1,000 S.F. PER 1,000 S.F. PER 1,000 S.F. PER 1,000 S.F. PER 1,000 S.F.
 PUBLIC ASSEMBLY PLACES: AUDITORIUMS, GYMNASIUMS, THEATERS: 1 PER 50 SEATS OR 1 LINEAR FEET OF FIXED BENCHES
 RESTAURANTS: 1 PER 100 SEATS OR 1 LINEAR FEET OF BENCHES
 RESIDENTIAL MULTIFAMILY OR APARTMENTS: 1-1 PER ONE BEDROOM OR STUDIO UNIT
 HOUSES: 1 PER 1,000 S.F. PER 1,000 S.F. PER 1,000 S.F. PER 1,000 S.F. PER 1,000 S.F.
 SCHOOLS: 1 PER 1,000 S.F. PER 1,000 S.F. PER 1,000 S.F. PER 1,000 S.F. PER 1,000 S.F.
 TOTAL REQUIRED PARKING SPACES = 160 + 0 + 30 + 26 + 1 = 121 SPACES REQUIRED


N SITE PLAN
 SCALE: 1"=30'

- NOTE LEGEND**
- ① INSTALL "NO PARKING" SIGN MULTICOLOR SIGNING R74
 - ② UNPAVED AREA: SEE LANDSCAPE PLAN. NO PLANTINGS. INSTALL TOPSOIL AS SEED
 - ③ REMOVE CURB IN # OF MATCH EXISTING CURB
 - ④ EDGE OF PAVEMENT
 - ⑤ EXISTING PAVEMENT TO REMAIN. BE SEALED AND STRIPPED
 - ⑥ WITHOUT CURB. MATCH EXISTING EDGE OF PAVEMENT


- DETAIL LEGEND**
- ① TYPE "A" CONCRETE CURB
 - ② CONCRETE SIDEWALK 5" WIDE UNLESS OTHERWISE NOTED
 - ③ 30" PARKING STALL
 - ④ STANDARD DUTY ASPHALT
 - ⑤ EXTERIOR CONCRETE SLAB ON GRADE
 - ⑥ HANDICAP PAVEMENT MARKINGS
 - ⑦ HANDICAPPED PARKING SIGN
 - ⑧ LIGHT POLE FOUNDATION
 - ⑨ DUMPSTER ENCLOSURE
 - ⑩ PRECAST CONCRETE BUMPER

- GENERAL NOTES:**
- VERIFY ALL UTILITIES TO MANUFACTURER'S RECOMMENDATIONS AND BEST STANDARDS OF TRADE INVOLVED.
 - SUBSTITUTIONS SHALL BE MADE ONLY WITH OWNER'S APPROVAL AND BE OF EQUAL OR BETTER QUALITY.
 - WORK SHALL BE COMPLETED IN STRICT ACCORDANCE WITH ALL LOCAL CODES AND ORDINANCES.
 - VERIFY ALL EXISTING CONDITIONS AND DIMENSIONS AT THE SITE. NOTIFY OWNER & ARCHITECT IMMEDIATELY IN WRITING IF ANY DISCREPANCIES ARE FOUND PRIOR TO PROCEEDING WITH THE WORK.
 - CONTRACTOR SHALL BE RESPONSIBLE FOR PROTECTION OF ANY EXISTING UTILITIES, STRUCTURES, TREES AND ANY OTHER FEATURES IDENTIFIED WHILE WORKING ON THIS PROJECT.
 - CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS FROM THE CITY OF LACKAWANNA AND ANY OTHER AGENCIES WITH JURISDICTION OVER THE PROJECT.
 - CONTRACTOR SHALL MAINTAIN THE LOCATION OF ALL UTILITIES PRIOR TO ANY EXCAVATION WORK. ALL WORK SHALL BE IN ACCORDANCE WITH THE CITY OF LACKAWANNA AND ANY OTHER AGENCIES WITH JURISDICTION OVER THE PROJECT.
 - CONTRACTOR SHALL MAINTAIN THE LOCATION OF ALL UTILITIES PRIOR TO ANY EXCAVATION WORK. ALL WORK SHALL BE IN ACCORDANCE WITH THE CITY OF LACKAWANNA AND ANY OTHER AGENCIES WITH JURISDICTION OVER THE PROJECT.


- NOTE:**
- EXISTING UTILITIES SHALL BE A CONCERN WITH THE CITY OF LACKAWANNA SPECIFICATIONS WIDE APPLICABLE.
 - FILL SHALL BE PLACED AND COMPACTED PROPERLY PRIOR TO CONSTRUCTION.
 - ALL UTILITIES LOCATIONS SHOWN ARE APPROXIMATE. CONTRACTOR SHALL VERIFY ALL UTILITIES PRIOR TO CONSTRUCTION AND SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND REGULATIONS REQUIRED BY APPLICABLE LAWS AND REGULATIONS.




90° PARKING STALL LAYOUT - 3




HANDICAPPED PARKING SIGN - 6




INTERNATIONAL HANDICAP SYMBOL




CONCRETE SIDEWALK - 2




HANDICAPPED PAVEMENT MARKINGS & SIGNAGE - 5




90° PARKING STALL LAYOUT - 3




SLAB-ON-GRADE SECTION - 4B




ABUTTING SIDEWALK




STANDARD DUTY ASPHALT SECTION - 4A




ABUTTING LANDSCAPE/GRASS




PRECAST PARKING BUMPER - 9




CONCRETE CURB OR EDGE OF PAVEMENT




DUMPSTER ENCLOSURE - 8



HANDICAPPED PARKING SIGN - 6



BOARD ON BOARD FENCE FENCE




HANDICAPPED PARKING SIGN - 6

LIGHT POLE FOUNDATION - 7

HANDICAPPED PARKING SIGN - 6

© Carmina Wood Morris Inc. All rights reserved. This drawing is the property of Carmina Wood Morris Inc. and is not to be reproduced, stored in a retrieval system, or transmitted in any form or by any means, electronic, mechanical, photocopying, recording, or by any information storage and retrieval system, without the prior written permission of Carmina Wood Morris Inc.



Carmina Wood Morris
 487 Park Avenue, Suite 1000
 New York, NY 10022
 P: 212.633.1155
 F: 212.633.1151

REVISIONS:
 No. Description
 Date


PROJECT NAME:
 Site Development Plans for:
Mt. Olive Missionary Baptist Church
 66 Wasson Avenue
 Lackawanna, New York 14218

DATE:
 11/18/2021
 DRAWN BY:
 JPB
 AS NOTED

DRAWING NAME:
Grading Plan

DRAWING NO.:
C-200

PROJECT NO.: 20-166



BUDGET ANALYSIS

STORM EVENT YEAR	EXISTING RUNOFF	PROPOSED RUNOFF
1 YEAR	1,30 CFS	1,36 CFS @ 571.06'
25 YEAR	5,41 CFS	5,49 CFS @ 573.11'
100 YEAR	7,40 CFS	7,49 CFS @ 575.00'

WATER QUALITY SUMMARY:

WQY REQUIRED = 2,369 CF @ 60.64 AC FT
 RWY PROVIDED WITH RETENTION AREA = 383 CF @ 0.009 AC FT
 TOTAL WQY PROVIDED = 2,369 CF @ 60.64 AC FT

BIOTENTION FILTER AREA ELEVATION SUMMARY:

FILTER AREA = 103 SQ FT @ 572.00'

PROPOSED GRADING LEGEND

- PROPOSED CONTOUR: 10' ---
- PROPOSED SPOT ELEVATION: 100.00'
- PROPOSED TOP/BOTTOM OF CURB ELEV.: TC 100.50', BC 100.00'
- PROPOSED CATCH BASIN: CB
- PAVEMENT/GROUND SLOPE: ---
- PROPOSED YARD DRAIN: YD
- PROPOSED MANHOLE: MH
- PROPOSED STORM LEAK: SL
- PROPOSED STORM W/ SELECT FILL: ST

NOTE: BOUNDARY AND TOPOGRAPHIC INFORMATION IS FOR REFERENCE ONLY. THE GRADING PLAN ASSUMES RESPONSIBILITY FOR ITS ACCURACY.



SCALE: 1"=50'




N

GRADING PLAN

SCALE: 1"=50'

© Carmina Wood Morris Inc. All rights reserved. Plans or these documents without the expressed written permission of Carmina Wood Morris Inc. are prohibited. The address of 487 Park Avenue, New York, NY 10022 and 7311 of New York State shall apply for any person unless noted under the signature of a registered professional engineer or land surveyor. In other respects, it is understood that the engineer, architect, or land surveyor, the date, the number, and the name of the project, and a specific description of the site.



N
STORM DRAINAGE PLAN
 SCALE: 1"=30'

RAINFALL ANALYSIS	EXISTING DRAINAGE	PROPOSED DRAINAGE
1 YEAR	1.20 CFS	1.80 CFS @ 571.00'
25 YEAR	5.41 CFS	3.80 CFS @ 573.11'
100 YEAR	7.80 CFS	5.15 CFS @ 575.00'

WATER QUALITY SUMMARY

WQV REQUIRED = 2.309 CF @ 6.054 AC FT
 WQV PROVIDED WITH ROBERTSON AREA = 382 CF @ 6.009 AC FT
 WQV PROVIDED WITH BOBERTSON AREA = 597 CF @ 6.009 AC FT
 TOTAL WQV PROVIDED = 2.309 CF @ 6.054 AC FT

ROBERTSON UTILITY AREA & ELEVATION SUMMARY

FILTER AREA = 675 SF @ 575.00'

- PROPOSED UTILITY LEGEND**
- PROPOSED STORM SEWER — ST —
 - PROPOSED SANITARY SEWER — 6" SA —
 - PROPOSED WATERLINE — 1" W —
 - PROPOSED GAS (G) — ELECTRIC (E), CABLE (C), & TELEPHONE (T)
 - PROPOSED CATCH BASIN — CB
 - PROPOSED YARD DRAIN — YD
 - PROPOSED MANHOLE — MH
 - PROPOSED HYDRANT ASSEMBLY — H
 - PROPOSED GATE VALVE — GV

NOTE: BOUNDARY AND TOPOGRAPHIC INFORMATION IS FOR REFERENCE ONLY. THE USER SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE APPROPRIATE AUTHORITIES. THE USER SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE APPROPRIATE AUTHORITIES. THE USER SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE APPROPRIATE AUTHORITIES.



Carmina Wood Morris
 487 Park Avenue, Suite 1000
 New York, NY 10022
 P: 212-693-2155
 F: 212-693-2151

REVISIONS:

No.	Description	Date


PROJECT NAME:
 Site Development Plans for:
Mt. Olive Missionary Baptist Church
 66 Wasson Avenue
 Lackawanna, New York 14218

DRAWING NO.:
C-300

DRAWING NAME:
Storm Drainage Plan


DATE: 11/18/2021
DESIGNED BY: JPB
CHECKED BY: AS 11/18/21

PROJECT NO.: 20-166



- UTILITY NOTES**
- THE CONTRACTOR IS ADVISED THAT A TRENCH SHIELD AND/OR SHIELDING DESIGNED IN ACCORDANCE WITH OSHA STANDARDS SHALL BE USED IN ALL OPEN TRENCH EXCAVATIONS.
 - ANY CONTRACTOR AND/OR FLUORER PERFORMING WORK IN A CONFINED SPACE (CELLS, CHAMBERS, MANHOLES, WETWELLS, CHAMBERS OWNED BY AN ERIE COUNTY SEWER DISTRICT) MUST CERTIFY TO THE COUNTY THAT THEY HAVE THEIR OWN CONFINED SPACE TRAINING AND CERTIFICATION RECORDS ON FILE WITH THE COUNTY ENGINEER'S OFFICE.
 - CONSTRUCTION SHALL CONFORM TO THE RULES AND REGULATIONS OF ERIE COUNTY SEWER DISTRICTS.
 - IF ANY PROPOSED SEWER LATERAL UNDER PAVED AREA AND IS LESS THAN FOUR (4) FEET OR COVER CONCRETE SHALL BE INSTALLED WITH A TRENCH SHIELD AND/OR SHIELDING DESIGNED IN ACCORDANCE WITH OSHA STANDARDS.
 - THE CONTRACTOR MUST NOTIFY THE DISTRICT OFFICE 24 HOURS IN ADVANCE OF CONSTRUCTION.
 - SEWER SHALL BE BANDAIDED, PROTECTED BY A TRENCH SHIELD AND/OR SHIELDING DESIGNED IN ACCORDANCE WITH OSHA STANDARDS.
 - CLEANOUTS C.O. ARE REQUIRED EVERY ONE HUNDRED FEET (100) AND AT CHANGE IN DIRECTION.
 - IF ANY EXISTING BUILDING SEWERS SHALL CONFORM TO RULES & REGULATIONS FOR E.C.D. ARTICLE 11, SECTION 204.
 - NEW FORCE MAIN SEWERS SHALL CONFORM TO RULES & REGULATIONS FOR E.C.D. ARTICLE 11, SECTION 204. THE CONTRACTOR SHALL NOTIFY THE DISTRICT OFFICE 24 HOURS IN ADVANCE OF CONSTRUCTION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS FROM THE DISTRICT OFFICE AND THE COUNTY ENGINEER'S OFFICE. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS FROM THE DISTRICT OFFICE AND THE COUNTY ENGINEER'S OFFICE.

- UTILITY PLAN**
 SCALE 1"=30'
- PROPOSED UTILITY LEGEND**
- PROPOSED STORM SEWER — ST —
 - PROPOSED SANITARY SEWER — SS —
 - PROPOSED WATERLINE — TW —
 - PROPOSED GAS (G) ELECTRIC (E), CABLE (C), TELEPHONE (T)
 - PROPOSED CATCH BASIN — CB
 - PROPOSED MANHOLE — MH
 - PROPOSED HYDRANT ASSEMBLY — HA
 - PROPOSED DATE VALVE — DV
- NOTE FOR PROPOSED VALVE BOXES, CLEANOUTS, CATCH BASINS, MANHOLES, HYDRANT ASSEMBLIES, AND TELEPHONE VALVES: THE COLLAR SHALL BE 6" WIDER ON ALL SIDES THAN THE BOX, CLEANOUT, CATCH BASIN, MANHOLE, OR HYDRANT ASSEMBLY, ETC. THE COLLAR SHALL BE MADE OF 9" THICK.



REVISIONS:
 No. Description
 Date

PROJECT NAME:
 Mt. Olive Missionary Baptist Church
 66 Wasson Avenue
 Lackawanna, New York 14218

DRAWING NO.:
 C-400

DATE:
 11/18/2021

DESIGNED BY:
 JPB

CHECKED BY:
 AS

DRAWING NAME:
 Utility Plan

PROJECT NO.:
 20-166



Carmina Wood Morris
 417 Park Street, New York, NY 10014
 P: 716-423-1155
 F: 716-423-0201

REVISIONS:
 No. Description
 Date

PROJECT NAME:
 Mt. Olive Missionary Baptist Church
 66 Wasson Avenue
 Lackawanna, New York 14218

DRAWING NO.:
 C-400

DATE:
 11/18/2021

DESIGNED BY:
 JPB






CHECKED BY:
 AS

DRAWING NAME:
 Utility Plan

PROJECT NO.:
 20-166



NOTE BOUNDARY AND TOPOGRAPHIC INFORMATION
 IS FOR INFORMATION ONLY. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ITS ACCURACY.



REVISIONS:
NO. Description
DATE

THRUST BLOCK SCHEDULE

PIPE SIZE	TEE OR TAP SIZE	SLEEVE	90° ELBOW	45° ELBOW	22.5° ELBOW	1.1, 22.5° ELBOW
4"	1.5"	2.0"	1.0"	2.0"	1.0"	1.0"
6"	2.0"	2.5"	1.5"	2.0"	1.0"	1.5"
8"	2.5"	3.0"	2.0"	2.5"	1.5"	2.0"
10"	3.0"	3.5"	2.5"	3.0"	2.0"	2.5"
12"	3.5"	4.0"	3.0"	3.5"	2.5"	3.0"

DIMENSION SCHEDULE

PIPE SIZE	TEE OR TAP SIZE	SLEEVE	90° ELBOW	45° ELBOW	22.5° ELBOW	1.1, 22.5° ELBOW
4"	1.5"	2.0"	1.0"	2.0"	1.0"	1.0"
6"	2.0"	2.5"	1.5"	2.0"	1.0"	1.5"
8"	2.5"	3.0"	2.0"	2.5"	1.5"	2.0"
10"	3.0"	3.5"	2.5"	3.0"	2.0"	2.5"
12"	3.5"	4.0"	3.0"	3.5"	2.5"	3.0"

UTILITY TRENCH SECTION IN UNPAVED AREAS

NOTES:
 1. PIPE INSTALLATIONS SHALL BE IN ACCORDANCE WITH MANUFACTURERS' RECOMMENDATIONS.
 2. TRENCHING OPERATIONS SHALL INCLUDE ALL NECESSARY DEWATERING.
 3. TRENCHES SHALL BE BACKFILLED WITH MATERIAL CONSISTENT WITH THAT OF THE ORIGINAL SURFACE.
 4. TRENCHES SHALL BE PROTECTED BY APPROVED METHODS.
 5. AN OSHA APPROVED MOVABLE PROTECTIVE TRENCH SHIELD SHALL BE USED IN ALL UNPAVED TRENCH AREAS.

MATERIALS
 PIPE: ALL MATERIALS SHALL BE IN ACCORDANCE WITH MANUFACTURERS' RECOMMENDATIONS.
 TRENCHING OPERATIONS SHALL INCLUDE ALL NECESSARY DEWATERING.
 TRENCHES SHALL BE BACKFILLED WITH MATERIAL CONSISTENT WITH THAT OF THE ORIGINAL SURFACE.
 TRENCHES SHALL BE PROTECTED BY APPROVED METHODS.
 AN OSHA APPROVED MOVABLE PROTECTIVE TRENCH SHIELD SHALL BE USED IN ALL UNPAVED TRENCH AREAS.

UTILITY TRENCH SECTION IN PAVED AREAS

NOTES:
 1. PIPE INSTALLATIONS SHALL BE IN ACCORDANCE WITH MANUFACTURERS' RECOMMENDATIONS.
 2. TRENCHING OPERATIONS SHALL INCLUDE ALL NECESSARY DEWATERING.
 3. TRENCHES SHALL BE BACKFILLED WITH MATERIAL CONSISTENT WITH THAT OF THE ORIGINAL SURFACE.
 4. TRENCHES SHALL BE PROTECTED BY APPROVED METHODS.
 5. AN OSHA APPROVED MOVABLE PROTECTIVE TRENCH SHIELD SHALL BE USED IN ALL UNPAVED TRENCH AREAS.

MATERIALS
 PIPE: ALL MATERIALS SHALL BE IN ACCORDANCE WITH MANUFACTURERS' RECOMMENDATIONS.
 TRENCHING OPERATIONS SHALL INCLUDE ALL NECESSARY DEWATERING.
 TRENCHES SHALL BE BACKFILLED WITH MATERIAL CONSISTENT WITH THAT OF THE ORIGINAL SURFACE.
 TRENCHES SHALL BE PROTECTED BY APPROVED METHODS.
 AN OSHA APPROVED MOVABLE PROTECTIVE TRENCH SHIELD SHALL BE USED IN ALL UNPAVED TRENCH AREAS.

4" FIRE SERVICE - WATTS 757 DOVA OS&Y

2" DOMESTIC SERVICE BACKFLOW PREVENTER INSTALLATION

SCALE: NONE

SCALE: NONE

SCALE: NONE

SCALE: NONE

SCALE: NONE


SCALE: NONE

NOTES:
 1. TAPS TO BE MADE UPSTREAM OF RPZ & METERS.
 2. HEAT, LIGHT AND ELECTRIC TO BE PROVIDED AT RPZ LOCATION.
 3. COORDINATE LOCATION WITH ARCHITECTURAL PLANS.

NOTES:
 1. TAPS TO BE MADE UPSTREAM OF RPZ & METERS.
 2. HEAT, LIGHT AND ELECTRIC TO BE PROVIDED AT RPZ LOCATION.
 3. COORDINATE LOCATION WITH ARCHITECTURAL PLANS.

NOTES:
 1. TAPS TO BE MADE UPSTREAM OF RPZ & METERS.
 2. HEAT, LIGHT AND ELECTRIC TO BE PROVIDED AT RPZ LOCATION.
 3. COORDINATE LOCATION WITH ARCHITECTURAL PLANS.

NOTES:
 1. TAPS TO BE MADE UPSTREAM OF RPZ & METERS.
 2. HEAT, LIGHT AND ELECTRIC TO BE PROVIDED AT RPZ LOCATION.
 3. COORDINATE LOCATION WITH ARCHITECTURAL PLANS.



NO. 1 CRUSHED STONE WITH A GRADATION CONFORMING WITH MSDOT SECTION 705-02, THE CRUSHED STONE SHALL BE PLACED TO THE TOP OF THE RISER AND THE RISER SHALL BE SET IN A BED OF CRUSHED STONE MEETING THE LIMITS DESCRIBED IN THE SPECIFICATIONS. THE BEDDING SHALL BE COMPACTED IN 6" LIFTS WITH EQUIPMENT ACCEPTABLE TO THE PIPE MANUFACTURER. NO SLAG WILL BE ALLOWED.

PIPE BEDDING MATERIAL (MSDOT LATEST EDITION)


NO. 1 CRUSHED STONE WITH A GRADATION CONFORMING WITH MSDOT SECTION 705-02, THE CRUSHED STONE SHALL BE PLACED TO THE TOP OF THE RISER AND THE RISER SHALL BE SET IN A BED OF CRUSHED STONE MEETING THE LIMITS DESCRIBED IN THE SPECIFICATIONS. THE BEDDING SHALL BE COMPACTED IN 6" LIFTS WITH EQUIPMENT ACCEPTABLE TO THE PIPE MANUFACTURER. NO SLAG WILL BE ALLOWED.

PIPE BEDDING MATERIAL (MSDOT LATEST EDITION)


NO. 1 CRUSHED STONE WITH A GRADATION CONFORMING WITH MSDOT SECTION 705-02, THE CRUSHED STONE SHALL BE PLACED TO THE TOP OF THE RISER AND THE RISER SHALL BE SET IN A BED OF CRUSHED STONE MEETING THE LIMITS DESCRIBED IN THE SPECIFICATIONS. THE BEDDING SHALL BE COMPACTED IN 6" LIFTS WITH EQUIPMENT ACCEPTABLE TO THE PIPE MANUFACTURER. NO SLAG WILL BE ALLOWED.

REVISIONS:	No. Description	Date
	D43	


DATE: 3/17/91
 FILE: D27
 STD DETAIL
 DEPT. OF ENVIRONMENT & PLANNING
 DIVISION OF SEWERAGE MANAGEMENT



DATE: 5/13/97
 FILE: D43
 STD DETAIL
 DEPT. OF ENVIRONMENT & PLANNING
 DIVISION OF SEWERAGE MANAGEMENT



DATE: 11/2/97
 FILE: D27
 STD DETAIL
 DEPT. OF ENVIRONMENT & PLANNING
 DIVISION OF SEWERAGE MANAGEMENT



DATE: 11/2/97
 FILE: D27
 STD DETAIL
 DEPT. OF ENVIRONMENT & PLANNING
 DIVISION OF SEWERAGE MANAGEMENT




Carmina Wood Morris
 487 Park Street, Suite 200
 Morris, NJ 07960
 P: 732.423.1555
 F: 732.423.2225

REVISIONS:	No. Description	Date
	D43	

DATE: 5/13/97
 FILE: D43
 STD DETAIL
 DEPT. OF ENVIRONMENT & PLANNING
 DIVISION OF SEWERAGE MANAGEMENT

PROJECT NAME: Site Development Plans for: Mt. Olive Missionary Baptist Church
 66 Wasson Avenue
 Lackawanna, New York 14218
 Date: 11/18/2021
 Drawn by: JPB
 Check: AS 10/18/21
 DRAWING NAME: Utility Details
 DRAWING NO.: C-403
 Project No.: 201.166

© Carmina Wood Morris Inc. All rights reserved. Review of these documents without the expressed written permission of Carmina Wood Morris Inc. is prohibited. No. Description: DATE



Symbol	Qty	Label	Description
□	9	S1	30' H.P. 150W

Calculation Summary			
Fixture Type	Quantity	Height	Beam Spread
30' H.P. 150W	9	30.0	3.0
Smaller Lot Top	1	1.5	3.4
Smaller Lot Top	1	1.5	3.4

NOTE: Each fixture at 20' mounting height with house side shields

N LIGHTING PLAN
SCALE: 1"=30'



NOTE: BOUNDARY AND TOPOGRAPHIC INFORMATION IS FOR REFERENCE ONLY. THE USER ASSUMES RESPONSIBILITY FOR ITS ACCURACY.

30' 0' 30' 60'



REVISIONS:
No. Description: DATE

PROJECT NAME: Mt. Olive Missionary Baptist Church
Site Development Plans for:
66 Wasson Avenue
Lakawanna, New York 14218

DATE: 11/24/20
Drawn by: JPB
Checked by: AS
As Noted

DRAWING NAME: Lighting Plan
DRAWING NO.: C-500
Project no.: 20-166


GarDO is the only luminaire designed with the ability to be used in a variety of ways. It can be used as a wall washer, a task light, a table light, a floor light, or a combination of these. The EcoForm small is designed for use in a variety of ways, including as a wall washer, a task light, a table light, or a floor light. The EcoForm small is designed to provide a high level of performance, while being easy to install and maintain. It is the only luminaire designed with the ability to be used in a variety of ways, including as a wall washer, a task light, a table light, or a floor light. It is designed to provide a high level of performance, while being easy to install and maintain. It is the only luminaire designed with the ability to be used in a variety of ways, including as a wall washer, a task light, a table light, or a floor light.

Ordering code	Ordering code	Ordering code	Ordering code
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small

1. EcoForm small is designed to provide a high level of performance, while being easy to install and maintain. It is the only luminaire designed with the ability to be used in a variety of ways, including as a wall washer, a task light, a table light, or a floor light. It is designed to provide a high level of performance, while being easy to install and maintain. It is the only luminaire designed with the ability to be used in a variety of ways, including as a wall washer, a task light, a table light, or a floor light.

EcoForm small Area luminaire

Dimensions
EcoForm small
EcoForm small



Ordering code
EcoForm small
EcoForm small

EcoForm small Area luminaire

Ordering code
EcoForm small
EcoForm small


Ordering code
EcoForm small
EcoForm small

Ordering code	Ordering code	Ordering code	Ordering code
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small


Ordering code	Ordering code	Ordering code	Ordering code
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small

EcoForm small Area luminaire

Ordering code
EcoForm small
EcoForm small



Ordering code
EcoForm small
EcoForm small



Ordering code
EcoForm small
EcoForm small

EcoForm small Area luminaire

Ordering code
EcoForm small
EcoForm small


Ordering code
EcoForm small
EcoForm small

Ordering code	Ordering code	Ordering code	Ordering code
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small


Ordering code	Ordering code	Ordering code	Ordering code
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small

EcoForm small Area luminaire

Ordering code
EcoForm small
EcoForm small



Ordering code
EcoForm small
EcoForm small



Ordering code
EcoForm small
EcoForm small


EcoForm small Area luminaire

Ordering code
EcoForm small
EcoForm small

Ordering code
EcoForm small
EcoForm small


Ordering code	Ordering code	Ordering code	Ordering code
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small

Ordering code	Ordering code	Ordering code	Ordering code
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small
EcoForm small	EcoForm small	EcoForm small	EcoForm small



N LANDSCAPE PLAN
 SCALE: 1"=30'

- PLANTING NOTES:**
- ALL INTERIOR LANDSCAPED AREAS SHALL HAVE A MINIMUM PLANTING SOIL DEPTH OF THREE (3) FEET AND BE FREE FROM ALL FORMS OF CONSTRUCTION DEBRIS AND FOREIGN MATERIAL.
 - ALL PLANTING BEDS SHALL BE A MINIMUM OF TWELVE (12) INCHES DEEP WITH A WELL-BLENDED MIXTURE OF 50% PEAT MOSS & 50% SCREENED HARDWOOD BARK MULCH. MULCH SHALL BE REPLACED ANNUALLY.
 - ALL DECIDUOUS AND EVERGREEN TREES SHALL BE STAKED WITH THREE (3) TREE STAKES AS PER TREE PLANTING DETAIL.
 - ALL SHRUBS SHALL BE INSTALLED AT A MINIMUM HEIGHT OF TWENTY-FOUR (24) INCHES.



Recommended Plant List

SYMBOL	QUANTITY	BOTANICAL NAME	COMMON NAME	SIZE	NOTES
DECIDUOUS TREES					
AF	7	Acer x freemanii 'Jeffersred'	Autumn Blaze Maple	2 1/2" - 3" Cal.	BBB;
GT	3	Gleditsia tracantibus inermis	Skyline Honeylocust	2 1/2" - 3" Cal.	BBB
SMALL ORNAMENTAL TREES					
J/C	7	Juncus communis	Spiraea	8" - 10" High	Multi-stem, 3 major stems minimum
NR	4	Malus 'Red Barrer'	Red Barron flowering Crabapple	1 1/2" - 2" Cal.	BBB (15 ft. High to 8" wide)
SHRUBS					
EX	22	Buxus 'Green Velvet'	Green Velvet Boxwood	24" min. Ht.	No. 5 Cont.
FI	9	Forphyta xintermedia 'Kojield'	Magnol Gold Forsythia	24" min. Ht.	No. 5 Cont.
SB	124	Spiraea x bumalda 'Goldflame'	Goldflame Spirea	24" min. Ht.	No. 5 Cont.
J.C.	24	JUNIFERUSCHINANSIS 'HETZ STAKED'	HETZ STAKED JUNIPER	4" min. Ht.	BBB/FILL TO GROUND
ORNAMENTAL GRASSES					
FA	15	Pennisetum alopecuroides 'Hameln'	Dwarf Fountain Grass**	No. 1 Cont.	

**Ornamental grasses should be planted back in late fall or early spring to allow new foliage to grow in spring.
 NOTE: All planting beds and tree pits shall receive a minimum 3-inch depth of dark shredded hardwood bark mulch.